


VIDEO CONFERENCE BY PS AND E-IN-C, WRD ON DATED 28-02-2017

Main Points:-

1. Pench Project Irrigation upto date 20256 ha.
2. Potential to be created upto 31-03-17 - 30000 ha. from Pench Project.
3. Work started in Nandna Hardua Canal, Seoni Branch Canal in 45 Km. reach, NH crossing issue to be resolved, 4 Railway crossings.
4. Upper Tilwara water reached upto 14 Km. irrigation achieved 1500 ha. Potential creation to be done 6250 ha. upto 31-03-17.
5. Bahuti Canal System, water shall run upto tail.
6. Theonther Lift Irrigation Scheme irrigation 1050 ha. through one pump running. 6 out of 12 minors running. Repair works in progress.
7. In Balaghat Rabi Irrigation 6190 ha. (Target)/ 6245 ha. (achievement)
8. Drinking water for R&R site of Pench Project to be resolved in March, 2017 in coordination with PHE.
9. Halone - Aqueduct be completed by May, 2017- Irrigation - 1000 ha. upto 28-02-17.
10. Theonther Flow Scheme - Tunnel 3820 M. complete. Total length- 5020 M. progress 22 M./week. Command maps not submitted by contractor, Lony Tank issue resolved.
11. Sonepura and Surajpur Projects, Sagar - Efforts for creation of irrigation potential of 2000 ha. and 2500 ha. respectively by 31-03-17.
12. Gopalpura forest case to be expedited.
13. Mahan (Gulab Sagar) work stated, command map not submitted by contractor.
14. Majhgawan Project, revised case to be sent for approval by Shri RM Sharma, SE, Rewa upto 07-03-17.
15. Mahi extension work, GAIL pipeline crossing 100 M. total length, complete u/s 22 M., D/s 2M. Expedite with help of 1 M. dia splitters Micro Irrigation Project 150 ha.
16. 28 wells constructed/221 wells, slow progress.
17. Sapan Lift Scheme:- Pipe leakage repair and testing by E/M upto 31-03-17.



18. Mohanpura - R&R works are to be expedited and updated status be communicated by 05-03-17.
19. Complete report of Dandana Project by 02-03-17, CE Seoni.
20. CE- Seoni Details of substandard lining panels which are to be removed and reconstructed.
21. Bansujara- Fudwari and Purenia R&R sites, No tanker transportation be permitted for drinking water.
22. Seodha Barrage proposal with CE, BODHI to be expedited.
23. CE Rewa to submit 7000 ha. Hirwar Project DPR by 07-03-17.
24. Gadupura Stop Dam on Parwati River - CE C/B to inspect and take final decision.
25. Ken Betwa (Phase II) Kotha Barrage DPR be prepared & submitted to NWDA by CE C/B
26. Bhanpura Project, repairs of inlet be completed and water shall be released upto 03-03-17.



 (Rajeev Kumar Sukalika)
 Engineer-in-Chief

Water Resources Department, Bhopal

Endt. No. 330/EE(W)/VC/2013
 Copy is forwarded to:-

Bhopal, dated 01-03-2017

1. The Principal Secretary, GoMP, Water Resources Department, Bhopal.
2. The Project Director, World Bank Projects, WRD, Bhopal.
3. The Commissioner, Command Area Development Authority, Bhopal.
4. The Project Administrator, Bansagar Project, Rewa.
5. All Chief Engineers, WRD including E&M, Interstate, Narmada Malwa, Procurement, 'e' tender.
6. The Superintending Engineer, Major/Works and Admin., of E-in-C Office.
7. The Chief Accounts Officer of E-in-C Office.
8. The Executive Engineer, Vigilance of E-in-C Office.
9. The Web Manager, WRD for online feeding.


 (Rajeev Kumar Sukalika)
 Engineer-in-Chief

Water Resources Department, Bhopal