

**Minutes of Video Conferencing of ACS WRD and E-in-C, WRD on
Dated 04.12.2018**

Main Points :-

- i) CE, Wainganga Basin, Seoni — (a) PENCH Project:-
Palewa Completed in 10225 Ha. Target upto
15.12.18 – 35,000 ha
31.12.18 – 50,000 ha
- (b) Bhingarh Project:- Palewa in 52,000 Ha completed.
- (c) Upper Tilwara Project:- Palewa in 5200 Ha Completed.
Palewa in 7000 Ha will be completed by 15.01.2018.
- (d) Thawar Project: Rabi target:- 12000 Ha, Palewa
completed in 9000 Ha.
- (a) Matiyari Project:- Live Capacity-51.12 Mcum.
Irrigation started on 28.11.2018. Palewa in 2000 Ha
completed. Target for Rabi irrigation is 7000 ha.
- i. CE to inspect and review Matiyari Canal System.
Estimate for lining work for full canal be
prepared.
- (b) Bilgaon:- Palewa in 6950 Ha completed against target
of 10250 Ha.
- (c) Chhitakhudri Project:- Excavation in COT is in
progress, filling of COT to start on 15.12.18.
- (d) Murki:- Construction of dam is in progress. CE to
attend BODHI office for finalization of command and
micro irrigation system.

Pravin

- ii) **CE, Dhasan Ken Basin, Sagar** —
- (a) Rabi Target:- 2,68,000 Ha; Palewa Completed in 197200 Ha.
 - (b) Bariyarpur:- Irrigation be provided from tail portion.
 - (c) Benisagar:- Rabi Target: 3500Ha; Palewa completed in 3000Ha; only one watering shall be given.
 - (d) Bhitri Mutmuru:- Estimate for balance work be sanctioned and tender be floated immediately.
 - (e) Deori:- CE to resolve pending issues of old contract.
 - (f) Dobha:- EE to contact DFO for early submission of forest case.
 - (g) CE to review all incomplete work in Panna and Pawai division and resolve the problems.
 - (h) Sonpur:- Project be completed by May, 2019.
 - (i) Surajpura:- Project be completed by December, 2018.
 - (j) Parkul:- Project be completed by June, 2019
 - (k) Hilgan:- Dam completed. Slow progress in canal. CE to review the progress of canal work and take action for slow progress.
 - (l) Panchamnagar:- Out of 380m, 67m length of Tunnel completed.
 - (m) Banda:- Survey completed. Drawing under submission. Section-11 for LA submitted to Collector.
 - (n) Hanota:- No forest land. Section-11 for LA be submitted.
 - (o) Chakarpur:- FTL stone fixed; GAD and drawing of alignment of dam is under scrutiny.
 - (p) Madia:- Survey completed; Excavation for power channel completed.
- iii) **CE, Yamuna Basin Gwalior** —
- (a) 3500 Cusec of water received at Parwati Aqueduct.
 - (b) Palewa:- completed in 3,50,000 Ha.
 - (c) Harsi:- Irrigation completed in 66000Ha.

Bhawan

- iv) **CE, Rajghat Project - Datia** -
- (a) Rajghat:- Irrigation done in 1,89,000 Ha.
 - (b) Sindh Phase-II:- Balance palewa in 12,000 ha be completed by 10.12.2018.
 - (c) Lower orr:- Excavation in 11 Km of main canal completed. Complete canal with lining by 31.03.2019. Work of dam upto crest level be completed by June, 2019.
 - (d) Chanderi:- Fabrication of MS Pipe started. LA for Rising main completed.
 - (e) Bansujara:- Installation of OMS in 3500 ha under progress.
- v) **CE, Ganga, Basin Rewa** -
- (a) Target for Rabi 2.84 Lakh Ha. Palewa completed in 121000 Ha.
 - (b) Bansagar:- Rabi Target- 1.99 Lakh Ha; Palewa completed in 1.05 Lakh Ha.
 - (c) Mahan Project:- Palewa in 5600Ha completed. Irrigation started on 26.11.2018. Completion Certificate for Mahan project be issued by 31.12.2018.
 - (d) Bahri:- LA award passed. Work be completed by June, 2019.
 - (e) Teonthar Tunnel:- Shotcreting started; complete by 15.01.2019.
 - (f) Teonthar Flow:- Complete Tamas aqueduct by March, 2019. Earthwork be completed by Feb, 2019. Lining be completed by May, 2019.
 - (g) Hirwar:- MS pipe for Rising Mains brought to site. Guniting work started; OMS be finalized.
 - (h) Rihand Project:- DPR for 38000Ha be expedited.


- vi) **CE, Narmada Tapti – Basin, Indore**
- (a) Dhar Circle:- Rabi Target - 1.28 Lakh Ha, Palewa completed in 1.13 Lakh Ha; balance to be done by 15.12.2018.
 - (b) Mahi Project:- Rabi target 28000 Ha; Palewa completed in 18300Ha. Mahi extension main canal hard rock excavation in progress about 250m patch.
 - (c) Khargone Circle:- Rabi target 112200 Ha. Palewa completed in 51431 Ha; Irrigation started from 15.11.2018.
 - (d) Awaliya:- Stage-I clearance for forest land received and payment made.
 - (e) Bham Rajgarh:- LA award of all villages passed .
 - (f) Kaneri Project:- 60000Cum concrete out of 92000 cum completed.
 - (g) Indokh Barrage:- Work of key wall in progress; concrete in river portion to be started.
 - (h) Morwan:- Rabi Target-2675 Ha. Palewa completed in 2000 Ha.
 - (i) Thikariya:- Rabi target-2500 Ha; Palewa completed in 2500Ha.
 - (j) Retam Barrage:- Rabi Target-3500 Ha; Palewa completed in 3100 Ha.
 - (k) Gandhi Sagar:- 2399 Mcum storage available. Bhanpura Rabi Target- 13354 Ha; Palewa completed in full targeted area.
 - (l) Garoth:- Installation and testing in Rupa System.

vii) CE, WRD,
Hoshangabad

- (h) Basin Target:- 3.99 Lakh Ha; Palewa completed in 3.03 Lakh Ha.
- (i) Tawa Project:- 53% storage (1029 Mcum) available, 443 Mcum utilized in Palewa plus first watering in 32000 ha.
 - i. Rabi target 2.61 lakh Ha; Palewa completed 2.5 Lakh Ha.
 - ii. In Sohagpur area palewa in 10000 ha balance.
- (j) Barna Project:- Palewa in 5000 Ha completed.
- (k) Kolar:- Palewa in 35040 Ha completed. Irrigation closed due to less water.
- (l) Kharsaniya:- Work started. Expedite construction.
- (m) Betul:-
 - i. Rabi target 13945 Ha; Palewa completed in 5953 Ha.
 - ii. Nalla Closure works in 18 schemes started and to be completed by March, 2019.
 - iii. Parasдох Project :-
 - a. Transportation of MS pipe for rising main started to site.
 - b. Work of Break Pressure Tank to be started from 15.12.18 and be completed by March, 2019.
- (n) Seep Kolar :- Bed lining in Tunnel in a length of 3000m balance. Project be completed by Jan, 2019.

viii) CE, Chambal Betwa
-Basin, Bhopal

- (a) Rabi Target 3.36 Lakh ha; palewa completed in 2.68 Lakh ha. Balance to be completed by 20.12.2018.
- (b) Samrat Ashok Sagar Project:- Rabi Target-40900Ha; Palewa completed 28803 Ha.
- (c) Diwanganj Project :-
 - i. 26 No. MS pipe balance, complete by 15.12.18.
- (d) Parwati Project: - Excavation of COT is in Progress.
- (e) Sapan LIS:- RAA case under compliance in BODHI. EE to attend BODHI for compliance.


(Rajeev Kumar Sukalika)
Engineer-in-Chief

Water Resources Department, Bhopal

Endt. No. 330/EE (W)/VC/2017/4636

Bhopal Dated 6.12.2018

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

ISSUED

(P) 3/12/18
9/12/18

Rajeev 6/12/18
(Rajeev Kumar Sukalika)

Engineer-in-Chief

Water Resources Department, Bhopal