

**Minutes of video conferencing by ACS and E-in-C WRD on
17.04.2018**

1. **Bariyarpur LBC** Project is Complete. Issue CC
2. **Runjh**
 - i) Forest Stage-II is awaited.
 - ii) EE to expedite payments of LA compensation for remaining 02 villages.
3. **Pawai**
 - i) Complete H/w by 15.06.18
 - ii) CE Bodhi to finalize proposal for increase in dam capacity.
4. **Majhgai**
 - i) LA is Complete. Dam NIT is opening on 23.04.2018.
 - ii) Forest Stage I is awaited
5. **Shyamari** SE to submit undertaking to NTPC regarding cost variation.
6. **Tarped** Complete H/w by 15.05.18, canal E/w and lining in cutting reaches by 15.06.18 and Railway crossing by 31.05.18.
7. **Judi**
 - i) LA compensation be paid by 31/05/18.
 - ii) Stage I applied & is with NO. Arrange RO inspection by 15.05.2018 & obtain Stage I by 31.05.2018.
8. **Sajali**
 - i) Forest Stage-I is awaited.
 - ii) Section 21 is in progress. Get the revenue record corrected before passing of award.
 - iii) Complete H/w (Except Nalla Closure) by 30.05.18.
 - iv) Canal NIT issued on 10.04.2018.
9. **Satdharu**
 - i) Complete LA in 03 villages by consent purchase by 31.05.2018
 - ii) Forest Stage I is awaited from Delhi. CE Sagar to Expedite.
10. **Parkul**
 - i) Forest Stage-I is awaited
 - ii) H/w progress - 5% and Canal Progress- 40%
11. **Kadan**
 - i) Stage I forest case submitted to MoEF, New Delhi.
 - ii) Section 19 be issued by 20.04.18
 - iii) NIT be issued by 30.04.18.
12. **Kaith**
 - i) Forest Stage I applied.
 - ii) Section 19 of one village issued. Section 19 of 2 villages by 20.04.18.
 - iii) Issue NIT by 30.04.18.
13. **Sonpur**
 - i) Complete LA by 15.05.18.
 - ii) NIT for canal (0 to 20.7 Km) opening on 19.04.2018
14. **Surajpura** Complete canal by 31.05.18.

Renu

15. **Awaliya**
- i) Section-11 on 11.02.18. Mutual consent for LA of dam seat is obtained. Opposition of villagers. SE to resolve LA impasse for balance area.
 - ii) Forest Stage-I is awaited.
16. **Bham Rajgarh**
- i) LA Section 19 published. Opposition of villagers. Start after opposition is resolved. Submit proposal for special package.
 - ii) Forest Stage I applied.
17. **Bhawsa**
- i) Dam NIT opening on 34.04.18.
 - ii) Obtain reduced demand for Compensatory Afforestation.
 - iii) Resolve issue of Vanadhikar patte for 123 ha.
18. **Indokh Barrage**
- i) Complete consent purchase LA by 15.05.18.
 - ii) Work started.
19. **Berkheda**
- i) Section 21 completed. Award with Collector for approval.
 - ii) 10% progress.
20. **Karam**
- i) Section 21 published. Expedite LA award / consent purchase.
 - ii) Work to start in full swing by 05.05.18. Contractor be informed.
 - iii) Special package is under approval.
21. **Kharmer**
- Mutual consent of 155 villagers of 2 villages obtained. Start registry under consent purchase.
22. **Murki**
- i) H/w progress - 30%. Issue notice to contractor M/s Krishna constr. Co for suspension of registration. Terminate contract if progress does not pick up.
 - ii) Award for 5 villages is pending. Complete LA by 30.04.18.
 - iii) CE Bodhi to finalise micro irrigation proposal by 25.04.2018 and inform.
23. **Dindori**
- i) Award of 2 villages complete (157.38 Ha).
 - ii) Start Work on 20.04.18.
 - iii) Special package proposal under approval.
24. **Karanjia**
- Plan Karanjia and Dindori, jointly for 21,000 Ha. Float single tender. (CE Seoni)
25. **Bilgaon**
- i) Stop log-testing balance. Contractor be informed.
 - ii) Contact grouting balance. Complete tunnel by 05.05.18, If not, then take action against contractor (M/s Coastal).
26. **Hiran**
- i) LA compensation payment by 05.05.18.
 - ii) FC Stage-I is awaited.



27. **Chhitakudri** i) Forest Stage-I awaited.
 ii) LA Award: Section 19 to be published by 20.04.18.
 iii) Combined proposal for 22520 Ha. Micro irrigation by integrating Hiran & Chhitakhudri
28. **Asan Barrage** i) Expedite LA compensation including R&R by 30.04.18.
 ii) Complete work by 15.06.18.
29. **Dargarh** i) H/w 40% progress. Complete by 30.06.18.
 ii) Turnkey NIT for distribution system with no incentive clause.
30. **Seep Kolar** Ensure complete by 31.05.18
31. **Maachak** Complete except RCC barrel portion. Expedite construction of RCC box.
32. **Khirkia** Completed. Orders be issued for inclusion under Tawa majot project for Machak and Khirkia both.
33. **Diwanganj** i) LA for 2 Ha is remaining.
 ii) Complete project by 31.05.18.
34. **Tem** i) Submit forest Stage-I proposal to Delhi by 30/04/18 and approval by 31/05/18.
 ii) Section-11 published on 23.03.18. Mutual consent in 4 villages obtained and issue NIT.
35. **Kharraghat** Complete scheme by 15.06.2018
36. **Harsi Dam** i) CE to explore the possibility of de-silting in dam and give permission to agency.
 ii) Invite NIT for Harsi high level canal By-pass work by 20.04.18 and publish LA Sec 11 notice by 20.04.2018.
37. **Mahuar Dam** EE to resolve issue of payment of escalation to contractor by 20.04.2018.
38. **Chambal Canal** i) CE to inspect entire canal system and start pre-monsoon maintenance work.
 ii) DPR for Micro- Irrigation in 35 villages in BODHI.
39. **Moonjhri Project** i) DPR in Bodhi. Deploy SDO for compliance from 23.04.2018
 ii) 736 ha forest. Identified alternative land to be transferred to forest deptt. Submit online stage I forest case by 30.04.2018.
40. **Lower Orr** i) Opposition by Villagers. Announce provisions of LA Spl Package to project affected persons.
41. **Bansujara** i) Complete remaining deck slabs by 30.04.18 and installation of Power packs assembly by 15.05.18.
 ii) Get 65 and 40 balance registries in Tikamgarh and Chhatarpur district respectively by 30.04.18.

Ravi

42. **Sewdha Barrage** i) 525 Ha out of 611 Ha alternative forest land identified.
ii) CE Bodhi to submit AA proposal for Phase I; 250 MCM and Phase II; 60 MCM
43. **Mahi** i) Leakage in gallery is reduced. CE to explore methodology of Upstream Treatment.
ii) Complete distribution network by 31.05.18.
44. **Garoth** i) Dealers/vendors Camp has been organized and Framers' training has been started.
ii) PMU for Garoth, Shamgarh-Suwasra and Bhanpura to be formed.
45. **Datuni** Complete Chute fall and CC lining by 31.05.18
46. **Bhanpura** Complete RCC barrel work by 31.05.18.
47. **Upper Tilwara** Complete by 15.05.18.
48. **Parasdoh** Complete Dam in all respect by 31.05.18.
49. **Barna Ext.** Complete by 30.06.2018
50. **Gond Project** Issue NIT by 30/04/18
51. **Parwati Rinsi** Publish section-11 for 40 villages and Prepare Turnkey Tender document.
52. **Kaharpura stopdam** Urgent repair works may be taken up on piecework basis. Ensure completion before monsoon.

Rajeev 20/04/18
(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department, Bhopal

Endt. No. 330/EE (W)/VC/2017/

Bhopal Dated 23.04.2018

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

Rajeev 20/04/18
(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department, Bhopal