

3

TURNKEY WORKSHOP ON 18TH NOVEMBER, 2013

PROBLEMS

- (1) Land acquisition is a big issue.
- (2) No land handover even after award and payment.
- (3) Problem of Sand in Chhatarpur district.
- (4) 'G' schedule correctness. Contractor be consulted before technical sanction.
- (5) Copy of technical sanction be enclosed in TURNKEY TENDER.
- (6) Change in type of structure. Decision be taken by EE and above officers.
- (7) 15% less payment on quantities in running payments.
- (8) Estimate should be realistic.
- (9) Name of canals should be clearly mentioned (EE, Mr. Mittal).
- (10) Survey percentage should be more than 0.50% (CE, Gwalior).
- (11) Compensation for Revenue, Private, Forest land will be paid by the department to the concerned.
- (12) Road crossing compensation etc. will also be paid by the department to the concerned should be clearly mentioned in the document.
- (13) Statutory clearance will be taken by the Department. Railway payment will be made by the Department.
- (14) To prepare the case is contractors responsibility. To obtain approval is department's responsibility.
- (15) In case of FIR in any Land Acquisition case regarding obstruction. Department will lodge FIR.
- (16) In case of dispute first 3 days SDO will resolve, next 7 days EE will resolve. If SDO falls EE should report to SE, CE and E-in-C.
- (17) If any damage occurs, it should be paid to the person suffered by the Department and recovered from contractor.
- (18) Payment schedule should be mutually agreed payment schedule. Before Design and drawing, survey and with option to revise as and when required but not more than four times during whole contract period.
- (19) Approval of payment schedule. EE will prepare and SE will approve. Contractor will submit to E.E. preferably within 7 days.
- (20) All drawings will be submitted to EEs.

त्वरित निराकरण हेतु
एतत् कार्यालय का संदर्भ
क्रमांक लिखें


- (21) TC 70/1 to 70/9 should be followed.
- (22) Structures like Tunnels and specified by E-in-C circular should be submitted to EE and through SE and CE reach to CE (BODHI).
- (23) Hard copy of design and drawings to EE / SE / CE.
- (24) All design and drawing in TURNKEY to EE, SE, CE should be cleared within 7 days. Objections should be communicated only once. CE will record "No comments received from EE". Drawings will be approved on 7/17/27 of every month
- (25) All officer rubber seal should be with name.

REVIEW OF WORKS

- (26) MONTE CARLO - 7 structures be approved. (BARNNA)
- (27) Final approval before 31.12.13.
- (28) Foundation and material testing be done earliest.
- (29) SIP KOLAR COASTAL Tunnel 6 KM / 2 KM driven., Concreting in weir 80000 cum.
- (30) Plan concreting by 15.12.13.
- (31) BARIARPUR : Land acquisition Amha Sub-minor (91 ha) pay. Compensation of house Khadeha distry No, 2 (351 ha).
- (32) Ranikheda (104 ha) LA problem 600 ha affected.
- (33) Issue completion certificate upto 31.12.13.
- (34) HARPURA - Forest problem. 25% work done. 29/81 structures under construction.
- (35) Railway crossing Rs. 1.47 crores to be deposited (EE Budget).
- (36) Aqueduct drawings to be submitted by contractor upto 20/12/13. E-in-C will cross-check.
- (37) GHANARAM - 40000 cum concrete balance.
- (38) HARSI TUNNEL - Rajkamal. 1600 / 2685 m. 30th June 2014.
- (39) Lining will be 8 m per day.
- (40) PSI - 53/117. Structures constructed in Harsi High Canal
- (41) VASHISTA - Work will be completed by June 2014.
- (42) Gwalior awards pending. Bhind award passed; but payment is due.
- (43) MAHAN : Lining Sarla. 14/21.90 KM. done.
- (44) KHADDI TURNKEY : 28/34.00 crores. Canal 1.925 KM to 22 KM. 5.5 KM obstruction. Controlled blasting is required. It will be done

- on 20.11.13. Total 15 minors. 13 completed. 19 structures (1) Tail Mr 2 (2) Mr. 5 1.9 to 2.3 (3) Mr 6 : 2.2 KM.
- (45) Aqueduct Main Canal 9.8 KM.
 - (46) MAHAN MAIN CANAL (28.65 KM to 57 KM).
 - (47) 74/90.84 crores financial progress. Dismantle Gupta's house. (SE, Sidhi)
 - (48) Upto 22.11.13, if canal obstruction is not removed EE and SE of Mahan Project will be suspended (E-in-C).
 - (49) Upto 20 January 2014, except deep cutting all works should be completed.
 - (50) Shahdol Road crossing is to be done.
 - (51) Complete KHADDI canal 15.5.13.
 - (52) 30.11.13 completion in all respect of Project.
 - (53) Gate erection of Mahan. Section 4 issued but not section 6 issued.
 - (54) E-in-C will ensure performance entry in ACR.
 - (55) Reload MAHAN Gate tender. Pre-bid conference will be held in E-in-C office (SE Procurement).
 - (56) MAHAN target 16000 ha.
 - (57) E-in-C will finalise design on 28.11.13.
 - (58) Name balancing reservoir as BHEDRA TANK.
 - (59) Submit section 4 in December 2013. (HES).
 - (60) Teonther flow be completed before 30.6.2016.
 - (61) TEONTHOR LIFT - will complete by 30.6.2014.
 - (62) Testing will be on 25.11.2013.
 - (63) Connection for two small lift irrigation will be taken by the cultivators.
 - (64) NHAI - Shri Katare, Chief Engineer, Suhagi crossing at KM 3 to be constructed. Permission be given by RDC.
 - (65) On 1.1.2014 water will be released in Teonther L.I.S. covering 8000 ha.
 - (66) SAS - Extension of Shri Vijay Kumar Mishra be given (Shri Saxena, EE).
 - (67) MAJHGAWAN - Investigate alternatives alignments.

- (68) GURH LIFT (Shri RD Ahirwar, Incharge). Erect all pumps operate only 2 pumps. Complete agreement of Anil Electricals. If required he will shift pumps to Bahuti canal free of cost.
- (69) Gurh - Avantika will complete work by 28.2.14. Minor canals should also be completed.
- (70) Contract of Coastal be closed with Final measurement. Forfeiture of Bank Guarantee.
- (71) SADBHAV - Bahuti work (Work length 54 KM). Till now progress is very poor.
- (72) Jagdeep & Co., will complete its work in Purwa tail by 31.12.13. L.A. will be done by the department.
- (73) Upper Tilwara - Survey yet not started. EE and SE not taking interest. Survey will start on 19.11.13. Aqueduct design and canal survey. Canal design by 17th December. Section 4 on 31.12.13.



(M.G. Choubey)

Engineer-in-Chief,
Water Resources Deptt., Bhopal

Endt. No. 330/Review/SE(W)/2013 Bhopal, Dated 15 November, 2013

Copy forwarded to :

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. The Secretary, GOMP, Water Resources Department, Bhopal.
3. Project Director, World Bank Projects, WRD, Bhopal
4. All Chief Engineers, WRD,
5. Superintending Engineer,
6. District Collector, Sidhi
7. Executive Engineer,
8. Web Manager, Bhopal


(M.G. Choubey)

Engineer-in-Chief,
Water Resources Deptt., Bhopal