

Minutes of Video Conferencing By E-in-C, WRD on Dated 23.04.2019

Main Points :-

- 1 CE,GB Rewa
 - A. Bahuti Canal:-

2080m tunnel from exit side and 115m tunnel from inlet side completed, target for completion up to June 2020. CE to monitor progress regularly.
 - B. Teothar Tunnel:-

65m bed lining is balance, Second stage Concreting is in progress in head regulator, to be completed by 15/05/19.
 - C. Tamas Aqueduct:-

Complete Down Stream side exit well by 30/06/19 and earth work by 15/06/19. Complete all spans including P8 - P9 up to 15/09/2019.
 - D. Mahan Project:-

Complete excavation and lining work by 30/06/19 and issue Completion Certificate.
 - E. Bahri Project:-

To be completed by 31/03/2020.
- 2 CE, WRD, Hoshangabad
 - A. Barna Extension:-

Complete by 15/05/19, only small patches remaining.
 - B. Seep Kolar:-

Ensure completion by 31/05/19. CE, Hoshangabad to resolve issues.
- 3 CE, Wainganga-Basin, Seoni
 - A. Upper Tilwara:-

Progress of work allotted to Shri S.N. Pandey Contractor slow, Expedite the progress to complete by 30/06/19. (CE, seoni)
 - B. Pench Project:-
 1. Seoni Branch Canal:-All works (except lining 6km) complete. Ensure completion of all works of Sub distributaries of SBC by 15/06/19.
 2. Bakhari Branch Canal:-Completion certificate for Physical work issued.
 3. Jamunia Micro:-Excavation of jack well is complete, Concrete work to be started. Ensure strict quality control.

Racun

C. Bilgaon Project:-

Complete balance work by 30/06/19. (SE, Jabalpur)

D. Hiran Project:-

Excavation of Cutoff trench is in progress. The drawings of earthen dam be finalized in consultation with CE(BODHI) by 05/05/2019.

E. Dargarh:-

Completion Certificate for Head work be issued by 15/05/19 .

**4 CE Narmada-
Tapti Indore**

A. Mahi Project:-

Ensure completion of work by 15/06/19.

B. Awalia Project:-

Work of Dam Completed up to RL 343.00m, slow progress.

C. Bham Rajgarh:-

Towers of Power Grid Corporation coming under submergence to be shifted and allotment of Rs 19 Crore be issued.

D. Bhawsa:-

Design & drawing be approved.

E. Indokh Barrage:-

22500cum of Concrete work completed and head work be completed by 15/06/19.

F. Berkheda:-

Agency for head work and canal fixed, excavation of cut off trench in progress.

G. Shamgarh Suwasra Project:-

Laying of MS & DI Pipes is in progress.

H. Datuni:-

Completion Certificate for physical work issued.

**5 MKPMU,
Rajgarh**

A. Mohanpura project:-

1. LBC:- The work of pump house for Pachore command system yet to start.

2. RBC:-The work allotted to M/S Offshore Infrastructure be completed by 31/05/19.

Receiv
29/4/19

6 Dkbasin

A. Chakarpur Dam:-

To resolve LA issues and to get the work started,

B. Pancham Nagar Project:-

Gopalpura Tunnel is complete in a length of 270m, Complete whole tunnel Work by 31/05/19. Laying of DI pipe in 60% length is complete.

C. Hanota:- Survey work started by agency, LA cases be expedited.

D. Banda:- Survey work started by agency, LA cases be expedited.

All CE

A. Pre Monsoon Inspection of all Dams be completed upto 15/05/19, and report submitted to CE (BODHI)

Rajeev 29/4/19
(Rajeev Kumar Sukalika)

Engineer-in-Chief
Water Resources Department,
Bhopal

Endt. No. /EE (W)/VC/2017/4974

Bhopal Dated 29.04.2019

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

Rajeev 29/4/19
(Rajeev Kumar Sukalika)

Engineer-in-Chief
Water Resources Department,
Bhopal