

**TURNKEY CONTRACT REVIEW BY P.S. AND E-IN-C,  
WRD ON 4<sup>TH</sup> JANUARY 2014**

- (1) Completion of Physical work. Issue physical C.C. immediately. Issue by 15th January 2014.
  - (2) MAHAN: 44/57 KM. 600 m obstructed.
  - (3) Complete MAHAN TURNKEY tender by 15th May 2014.
  - (4) KHADDI TURNKEY complete by 15th May 2014.
  - (5) Complete Lining (Sarla) upto 15.5.2014.
  - (6) TEONTER LIFT : Upto 20.1.14 water will cross Suhagi point of NH crossing upto 17 KM
  - (7) NHAH will take permission to cross canal.
  - (8) TEONTER FLOW: 37000 ha, Tunnel. Forest 4.98 ha. Case should reach Bhopal by 10.1.2014. Start work on or before 15.1.2014. Geologist of GSI visit be ensured. Hydraulic levels between Tunhnel / Aqueduct / Canal shall be fixed by CE, BODHI.
  - (9) Land Acquisition should not be more than 463 hectares.
  - (10) All three agencies of TEONTER Flow will start work latest by 20th January 2014.
  - (11) By November 2015 complete earthwork.
  - (12) Water User Associations - 31.1.2014 determine command. 15.2.2014 fix WUAs area. Notify WUAs by 28.2.2014.
  - (13) 0 to 800 m of field channel should be lined.
- MAJHGAWAN CANAL :**
- (14) Finalise alignment by 31.1.2014. Department's staff will accompany survey work. Work will start in February 2014.
  - (15) GURH LIFT : Pump fitting Time limit 15.2.2014. Canal - Forefeit and encash. Avantika and Coastal bank guarantee. Black list both companies.
  - (16) Float new tender for completing Gurh Lift Canal.
  - (17) BAHUTI - CE will issue showcause notice for registration suspension to SADBHAV Regarding subletting.
  - (18) Infinite Civil Solutions Ahmedabad is subletter engaged without permission.
  - (19) Udit Infra - Keoti Canal - Lining progress is very poor. Issue suspension notice.

- (20) PURWA TAIL (District Satna) - Land Acquisition problem in canal.
- (21) MAHUAR - Issue C.C. 15.5.2014. Wells for lifting water yet not constructed.

**CE, DATIA - HARSI HIGH (45000 ha)**

- (22) TUNNEL : Inspection of GSI staff is required
- (23) RRC recovery of contractor (EE, Itarsi)
- (24) BHARTI BUILDCON : Works will be completed by June 2014.
- (25) UNITY - Suspend registration (CE, Datia). Float new tender meanwhile. Work at contractors risk and cost by E&M machines.
- (26) VASHISTA - Rs. 12 / 124 crores. Black listing notice. Float new tender.
- (27) Black list information to all PS of WRD all over India (EE, Budget).
- (28) Split work in 3 or 4 groups. (CE, Datia).
- (29) Before issuing order. File caveat in Gwalior High Court.
- (30) Form WUAs in Harsi High (EE, Gwalior, EE Dabra of Harsi High).


**CE, C.B., BHOPAL**

- (31) GOPI KRISHNA SAGAR : Gas pipe line. Progress is satisfactory. Encourage cultivators for sprinkler irrigation.
- (32) No open channel flow will be provided in future. CE to inform NFL.

**BAH (76 MCM Live)**

- (33) Undulations and filling - 7½% for new projects. 10% for old projects in lining work. E-in-C will issue circular.
- (34) BAH : CCA - 9893 ha. will complete by 15.6.14. Issue had work C.C. by 31.1.2014.
- (35) SAPAN L.I.S. will have 100% sprinkler Irrigation.
- (36) SAGAD 9400 ha : Issue Head work C.C. by 31.1.2014 water flowing upto 15600 m. KEC is lagging behind by two months. System should be completed by 15 May 2014. Issue C.C. by 15 June 2014.
- (37) UPPER GHOGHRA: Shri KD Gupta yet not started work.
- (38) GHOGRA - Minors Land Acquisition is delayed (Shri Kiyawat, Collector, Sehore).
- (39) REHTI - Complete Project by 31.5.2014. C.C. 30.6.14 (EE, Ganjbasoda).

- (40) BAGHARRU - Pitching is to be done. Complete by 30.4.2014. C.C. 15.5.14. Make 80% payment by consent or by award upto 10.1.2014.
- (41) NAGPURA - NAGJHIRI - Stage-II compliance. Rs. 7 crores to be released. Start work immediately (EE, Raisen). SE will check land acquisition. It should not be more than 1.25% of CCA. Compliance of forest case by 10 January 2014.
- (42) MAHI - No diggy. No pump house (EE, Mahi).
- CE. WRD, HOSHANGABAD**
- (43) COASTAL TUNNEL ; Average driving per day - 8 m. 41% work done. (SIP-KOLAR LINK)
- (44) Work should complete by May 2015.
- (45) Tunnel design be vetted by BODHI (CE, Hoshangabad).
- (46) Barna Canal alignment finalisation by WAPCOS by February 2014. DPR should reach by 15 February 2014.
- (47) Land acquisition should be limited to 1%.
- (48) PENCH TUNNEL : 1500 / 3200 m.
- (49) BAKHARI Branch Canal (Sarla) - 1.5/100 crore agreement (34.65 KM.) Design and drawings of DISNET be completed by 15.2.14.
- (50) Seoni Branch Canal 21000 ha (HES) - Complete design and drawing by 15.2.14. WUA notification time limit 30.4.14.
- (51) WUA area will form the basis for deciding payment in TURNKEY CONTRACTS.
- (52) Railway crossing and National Highway crossing to be decided.
- (53) HARDUA AND NANDNA (HES) - Shri Prakash Reddy : Alignment submitted



  
(M.G. Choubey)

Engineer-in-Chief,  
Water Resources Deptt., Bhopal

Endt. No. 330/Review/SE(W)/2013 Bhopal, Dated 07 January 2014

Copy forwarded to :

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. Project Director, World Bank Projects, WRD, Bhopal

3. Commissioner, Command Area Development Authority, Bhopal.
4. All Chief Engineers, WRD, including E&M, Interstate, Narmada-Malwa
5. Superintending Engineer, .....
6. Superintending Engineer, Major / Works of E-in-C office.
7. District Collector, Sehore / Satna
8. Executive Engineer (Budget) of E-in-C office.
9. Web Manager, WRD for ONLINE feeding.



(M.G. Choubey)

Engineer-in-Chief,  
Water Resources Deptt., Bhopal