

**REVIEW BY P.S. WRD AND E-IN-C, WRD AT REWA ON
14.03.2014**

MAIN POINTS

UPPER PURWA: -

- (1) Rahat sub-minor, Sumeda minor to be completed.
- (2) Dadar minor and Kathar to be completed.
- (3) New Additional waterway to Murjua to be provided.
- (4) Naubasta Distributary balance work to be completed.
- (5) Power channel canal (1700 ha) work awarded. BANCO. Work started. C.E. to examine cost aspect, use available M.S. pipes to cross drainage and heavy filling area to curtail cost.
- (6) Workout angle of repose for lining reach KM 19 to 23.
- (7) C.R. / Escape and HR to be completed on priority.
- (8) LINING - 0 to 31 KM with KEC. Total 50000 cum. 1000 cum / month should be the target.
- (9) KM 31 to 41 with Upper Purwa Division (ANS - 31 to 90 KM.) Total 73000 cum. Executed 18000 cum. Balance 55000 cum. Target should be 1000 cum per day.
- (10) CHACHAI - Length 28.08 KM. Concrete 19000 cum. Manual 22 to 28.08 cum. Kripanidhi Construction. Increase slant Length to cover additional discharge beyond Power channel. NAUBASTA Distributary : Manual - 2100 cum. ARNA Construction. Work started.
- (11) Colaba - Total 402 no., fixed 200. Balance 202. Period of completion - June 2014.

- (12) Provide computer operator to SDM for Land Acquisition. Pay data duly signed by SDM will be the basis for payment.
 - (13) Colaba be fixed by WUA. Amount be paid from Project fund, not by CAD. (All EEs of Bansagar Project)
 - (14) Persons upto June may be outsourced by SDMs.
 - (15) Joint inspection of whole Bansagar Project by Contractor and S/Es Minutes be prepared by the Sub Engineer and sent to SDO. Dispute if any be resolved by SDO and EE. Physical C.C. by 15.5.14.
 - (16) Upper Purwa - 21672 / 17874 ha. Actual by flow - 14492; Lift - 6730.
 - (17) Pumps on wells be installed. No pump on service road.
 - (18) KEC will ensure 5 batching plants or 20 FLORI on Ist April 2014.
 - (19) Show cause notice to KEC for Bank Guarantee encashment. (EE, Upper Purwa).
 - (20) If 80% work not done upto scheduled completion date, no extension to KEC.
 - (21) ARNA Construction: If fails, complete it by Kripanidhi as additional work.
 - (22) ANS, complete work by 31.10.14.
 - (23) Finalise alignment beyond power channel by 31.3.14.
- LOWER PURWA** : CCA 31815 ha., Irrigation 32000 ha (Flow 17379 ha; Lift 14629 cum)
- (24) KUBRI & AKONA Minors to be constructed.
 - (25) TAPA, BADAURA, MAHURACH-2 under construction.

- (26) New minor in Ist reach of Pathanda Distributary be completed by Pathanda tail contractor Shri Rajendra Kumar Tiwari. Drop PATHANDA Distributary beyond 8 KM.
- (27) PATHANDA Minor : Extra quantity case. Kaushal Patel, Contractor is pending
- (28) Land Acquisition be completed by 31.3.14 (Admin. Bansagar) site be given upto 15.4.14.
- (29) Physical C.C. by 30.4.14 for completed works of Shri Sajjan Tiwari.
- (30) Rampur Baghelan, SDO to speed up land transfer.
- (31) AKONA minor and Kubri minor : Section -9 (Admin Bansagar) Rampur Baghelan. Krishna Construction Shri Pawan Bajpayee (Time limit for Land Acquisition 31.3.14) Layout 15.4.14.
- (32) Terminate MAA SHERAWALI contractors work.
- (33) 4 Works untouched by MAA SHERAWALI be completed by M.P. Builders. 7 remaining balance works after final measurements recording and consent by M.P. Builders.
- (34) Complete Bamhori minor by 30.4.14 CC. 15 May 14 (Contractor Shri Jagdeep Singh)
- (35) Navalchha : Completion by 15.5.14.
- (36) BELRI : Ram Narayan Mishra. Complete by 30.4.14. CC 15.5.14.
- (37) GURHATA Land Acquisition be done.
- (38) Land Acquisition record correction (Tarmim) problem, in Jagdeep Singh, Contractor's reach (SDM, Sirmour, Rewa). 5400 or 6800 ha.

turnkey contract ? Dispute be resolved by CE, Rewa. Contractor Shri Jagdeep Singh.

- (39) HINAUTI Distributary : Work yet not started. Contractor Rajesh Pandey plans to complete by 31.5.14.
- (40) Pipe aqueduct completed in 2008, yet not finalized. (SK Jain Infrastructures). (EE, Lower Purwa)
- (41) Rock excavation extra quantity case. Shri S.N. Pandey, Purwa Canal is pending

BHITRI CANAL : CCA - 2150 ha, Flow - 2078; Lift - Zero

- (42) CADA work be completed.
- (43) MAJHTOWA MINOR : To be excavated by E&M Machines. 150 hectares.
- (44) Lining of Bhitri canal be proposed.

R.B.C. : CCA - 4047 ha, Flow : 4150 ha; Lift 967 ha; Lining - 27 to 30 KM. Lining : Vijay Shanker Dwivedi, Jawa Rewa. C.C. by 31.5.14.

- (45) **DAM** : Porous drain to be cleaned.
- (46) Dewatering and photography of Stilling basin by 31st March 2014.
- (47) One lift to be repaired. Chemical grouting be done.
- (48) Rockfill Division be renamed Tunnel Division.
- (49) School and Hospital be transferred to respective department. Hospital (30 bedded) be repaired with expenditure limited to Rs. 20 lakhs. (SE, Bansagar Dam)
- (50) Drainage in Bhitri and RBC by CAD fund.
- (51) Submergence roads by tender.

SIHAWAL : (CA 28793) Flow - 24415 ha, Lift 3800 ha, 75 KM.

- (52) SIKARGANJ No.1 : Lining by 31.5.14 (Sonbhadra Construction)
- (53) Award of Chorgadi, Gudgona (Rampur Naikin, Sidhi) is pending
- (54) Shikarganj-2 : CC by 15.6.14.
- (55) Raghunathpur - 6 subminors. RK Builders work under construction.
- (56) Section 9 Naikin is pending.
- (57) RAMPUR - Complete by 30.6.14.
- (58) Land Acquisition be done on priority (31.3.14) L.A. payment 5.4.14. Work be completed by 15.6.14.
- (59) BASEDI Minor 1 & 2 : Earthwork running.
- (60) Sihawal Lining - 29742 / 66000 cum.
- (61) SE will permit Manual Lining instead of Paver Lining in unavoidable reaches where functioning of paver is not possible.
- (62) Rock cutting by Shri S.N. Pandey will be completed by 31st March 14. Excess quantity case then will be decided within 15 days (EE, Sihawal).
- (63) Lining completion target Shri S.N. Pandey 15.6.14. C.C. 15.7.14.
- (64) Encash Bank Guarantee of Shri R.K. Patel if fails by 15.4.14. E&M will engage machines. Shri Gaharwar, EE E&M (21 subminors). Work order date 4.2.13.
- (65) Shri K.P. Gupta, Sub Engineer be suspended for non-cooperation (CE, Bansagar) Time limit 15.4.14. Chargesheet be served upto 25 March 2014. Enquiry officer appointment by 10.4.14. Report 30.4.14. Decide by 10 May 2014 by E-in-C.
- (66) CHURHAT DISTRY : Complete by 15.5.14

- (67) MAWAI Minor : Complete by 15.6.14.
- (68) SIHAWAL TAIL : Land Acquisition problem be resolved in consultation with Collector, Sidhi.
- (69) Small sub-minors be converted into water course and completed by WUA. SE will examine and permit for work to be done by WUA on 11.4.2014 Land Acquisition cases of Bansagar Project will be reviewed by Video conferencing.
- KEOTI CANAL** : CCA - 37071 ha. This year irrigation done. By Flow - 34377 ha, By lift - 5023 ha.
- (70) Lining Udit Infra completion target 15.6.14.
- (71) Supiya minor No. 1 and 2 not completed. Force required (Collector, Rewa)
- (72) Garwa Tehsil Huzur Rewa : Land Acquisition Provide Map updation (Tarmim) पीपरहा, बरहा (Collector, Rewa)
- (73) Majbhoga : Completion 15.5.14.
- (74) Majhiyar sub minor : L.A. (SDM, Sirmour)
- (75) Rimari : C ompletion 15.5.14. Police force required.
- (76) Dole minor 100 m obstruction at KM 2.79
- (77) SADAHNA minor - Provide 1 : 1000 bedslope.
- (78) AMADONGRI (Umaria): To be finalized under clause 4.3.14 (EE, Budget)
- (79) Sand quarry auction in Sidhi district be done on priority Works are suffering. (Collector Sidhi):

TURNKEY CONTRACTS REVIEW ON 15.3.2014 AT REWA

- (80) MAHAN: Completion of HES contract 31.5.14.

- (81) Canal beyond Rahat minor area about 400 hectares should be completed by allotting work to adjacent contractors and complete work upto 30.4.14.
- (82) Mahan : Add subcontracting condition in Mahan Gate installation tender. (CE, P)
- (83) TEONTER LIFT : Complete by 31.5.14. No further extension. Water must reach upto tail by 10.4.14. (EE, Theonter)
- (84) TEONTER FLOW: SE, CAD Shri Verma will monitor constitution of WUA.
- (85) Tunnel - GSI : Inspection yet not done. MoU approval yet not received.
- (86) Sand from submergence of Bhadarnalla (District Umaria) proposal be sent by CE, Bansagar to Collector, Umaria.
- (87) Forest case approval.
- (88) Find land in village Parseta near Gurh district Rewa. (EE, Theonter)
- (89) Complete Majhgawan disnet drawing, be ready by 25.3.14. WUA April 15.4.14. Notification by 30.4.14. (EE, Lower Purwa)
- (90) Distributary Division be merged with Lower Purwa Division. (SE, Admn.)
- (91) Distributary sub Division 2 will be under Keoti Division for Bahuti Canal work along with staff (SE, Admn)
- (92) GURH - Headwork complete, CC by 31.3.14.
- (93) GURH structures 33/54 running.
- (94) COASTAL : Completion date 30.4.14.

- (95) MAJHGAWAN - By November 2015, Complete command will get irrigation.
- (96) BAHUTI - Alignment be finalized by 20.3.14.
- (97) Intake design submission - (31.3.14) Geologist inspection - 25.3.14. Approval (10.4.14) Start of work - 15.4.14. Forest Stage-I (10.5.14) Sadbhav - 28 ha. Rajkamal - 10 ha, Total 38 ha. forest is anticipated.
- (98) Forest Stage-I be submitted by 10.4.14. Plantation scheme by DFO. Alignment marking on field. Tree counting. FRA certificate from Collector.
- (99) Alternative land search and transfer, mutation. Case combined of Bahuti canal will be submitted by EE, Keoti.
- (100) Disnet approval 15.4.14.
- (101) All 'L' Sections should be signed by CE, BODHI and E-in-C.
- (102) WUA constitution (31.5.14)
- (103) Work will start by Sadbhav (Rs. 428 Crores) 15.4.14. Finish by November 2016.
- (104) Tunnel work Rs. 171 Crores. Length about 78 KM.
- (105) Gallery (Mahan) CWPRS inspection be done (SE, Bansagar)
- (106) 10% by Sprinkler possibility in Mahan be explored (SE, Mahan)
- (107) Service road concrete parapet in Mahan approach road of dam is incomplete.
- (108) Andhiyarisagar : Take disciplinary action for under-estimate of dam quantity (EE, Budget)
- MINORS** : Rewa Shri RS Kushwaha, EE - 16 sub Engineer.

- (109) Survey Division, Rewa be merged with Regular Division.
- (110) Rabi 16746. 2 Medium - Minor 40 L.I.S. 10
- (111) Windup minor Division, Rewa w.e.f. 1.4.14.
- (112) 5 SDOs. No SDO in Survey Division.
- (113) CE will prepare scheme transfer to Bansagar nearest Division.
- (114) Both Division (Regular + Survey) be merged with Upper Purwa.
SDO will be called SDO (Minor) (SE, Admn.)
- (115) Jormohra - Upper Purwa.
- (116) Gurma - Keoti.
- (117) Minor circle will merge with SE, Bansagar Canal, Rewa.
- (118) Patna - Complete canal by 31.5.14.
- (119) ANDHIYARI SAGAR : Canal should be fully lined.
- (120) Date of completion means target date not agreed expiry date.
- (121) BELDARA - Abandon agreement (EE, Singrauli)
- (122) Deori Tank (Rewa) - Incomplete work but C.C. issued. Take action against EE issuing C.C. of scheme. (EE, Budget) will enter this scheme as incomplete new minor scheme. Concerned contractor be blacklisted.
- (123) Patna (EE, Satna) : Reduce canal Land Acquisition from 4 ha to 3 ha. complete canal by 31.5.14.
- (124) Bansagar EE Satna / 168 ha / 94000 ha. Complete by 30.6.14.
- (125) Liljee - Complete 90% by 31.5.14. MPWSRP. C.C. October 2014.
- (126) Amjhar - 190 ha / 23000 cum balance / complete by 15.6.14.
Sh. Chaturvedi, Rewa Contractor will be present in next Video

Conference (EE, Satna) Canal Land Acquisition not submitted. LA of canal not more than 2 ha.

(127) MOHAS - Send C.C. on 15.4.14.

(128) ANDHIYARI SAGAR : Complete by 30.4.14. Nalla Closure in progress. FRL 356 TBL 360 M.

(129) Canal be completed upto 15.6.14.

(130) SINGHPUR AND CHANDUA : Complete 90% by June 2014.

(131) MAHUADHAR Stopdam : Complete by 15.6.14.

(132) MAHARAJPUR Dam : New work. CCA - 100 ha. Rs. 68 lakh.


(133) NIRANA : Complete by December 2014.

(134) Rabi Irrigation : 10000 ha / 10292

(135) Lalita Singh to Majhgawan Canal for Uchehra. Merge Uchehra Sub Division in Maihar Sub Division. Lalita Singh for training in Majhgawan Canal (SE, Admn.)

(136) Ichol Bansipur : 10.6.14 completion date.

त्वरित निराकरण हेतु
इस कार्यालय का संदर्भ
क्रमांक लिखें


(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal

Endt. No. 330/Review/SE(W)/2013 Bhopal, Dated 29 March 2014

Copy is forwarded to:

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. Project Director, World Bank Projects, WRD, Bhopal
3. Commissioner, Command Area Development Authority, Bhopal.
4. All Chief Engineers, WRD, including E&M, Interstate, Narmada-Malwa, BODHI

5. Superintending Engineer, Admn. / Major / Works of E-in-C office.
6. The District Collector, Sidhi/ Rewa / Umaria
7. Executive Engineer (Budget) of E-in-C office.
- ✓ 8. Web Manager, WRD for ONLINE feeding.

$\frac{2}{24/3}$


22.3.14

(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal