

14

**REVIEW BY P.S., WRD AND E-IN-C OF TURNKEY
CONTRACTS AT BHOPAL ON 22.02.2014**

MAIN POINTS

- (1) Mahan : Adhere to target 31.05.2014.
- (2) Khaddi Lift : Recover Rs. 1000/- per ha., irrigation charge.
- (3) Mahan : Lining tender be finalized at the earliest. Explore possibility of increasing command by 10,000 hectares. Extend upto Sidhi town.
- (4) Contact Gate manufacturers. (CE, E&M)
- (5) Teonther Lift : Adhere to target 31.5.2014. Tail irrigation target date 15.3.14. Canal should be through 15.3.14.
- (6) Shift hutments by INDIRA AWAS.
- (7) Teonther flow : Work started in all 3 groups.
- (8) Start WUA constitution (Director PIM) Time limit 31.3.2014.
- (9) Propose high patch irrigation by Sprinkler System (CE, BODHI and E-in-C) Now total CCA 41000 ha, including 4000 ha by Sprinkler. BODHI will finalise by 15.3.2014.
- (10) Teonther flow : Sign MoU with G.S.I. immediately (EE, Teonther). Design submission 10.3.14. Finalisation by BODHI upto 20.3.2014.
- (11) MAJHGAWAN : Alignment be finalized by 28.2.2014 (EE, Lower Purwa, Satna)
- (12) Constitute WUA. Time limit 31.3.14 (Director, PIM)
- (13) Canal should be digitalized as per CAD system.
- (14) Work will start by 16.3.14 in Majhgawan canal. Next year system will irrigate 3000 ha. All complete March 2015.

- (15) GURH : Pump testing by 28.2.14.
- (16) Avantika : 13/55 structures. 13 structures still untouched. Call separate tender for untouched work. Refunding of Bank Guarantee by EE is irregularity. E-in-C will frame chargesheet. Complete work by 15.4.2014. (EE, Gurh)
- (17) BAHUTI : Check certificates of Rajkamal. E-in-C will send AE to verify from concerned Division.(CE P)
- (18) PAWAI : Float fresh tender.
- (19) TEONTER FLOW: Forest case be expedited (Shri AK Mishra, SE, Major). Case must reach Bhopal by 5th March 2014.
- (20) BAHUTI : Tunnel (0 to 18 KM reach). Tunnel drilling is to be done. Collect data of existing adjacent tunnels.
- (21) Design of intake structures be finalized first. E-in-C and CE, BODHI will jointly inspect probably 2-3 March 2014.
- (22) Drilling in 1st tunnel of Bahuti be started immediately.
- (23) KM 18 to 74 KM with SADBHAW. 74 to 78 is pending. Distry and minors surveyed. 40000 ha. 18 - 30, 30 - 40, 40 - 50, 50 - 60, 60 to 78. should be the groups 25000 hectares survey is to be done.
- (24) Forest 38 ha. (approximate).
- (25) Final 'L' section of BAHUTI MAIN CANAL should be approved survey by CE, BODHI.
- (26) Complete DISNET by 15.3.2014.
- (27) Constitute WUA by 30.4.14 (Director. PIM).
- (28) Forest stage-I case be submitted by 20.3.14. Mutation of land be done simultaneously.

- (29) RAA of Bansagar canal is long awaited (CE, Rewa).
- (30) TAWA - WAPCOS - Reduce cost. Complete Main Canal first.
- (31) BARNA CANAL : Drawings by 3 March 2014. Distry and minors by 31.3.14.

CHIEF ENGINEER, SEONI

- (32) BAKHARI BRANCH : Alignment by 28.2.2014. Status of work is satisfactory.
- (33) SEONI BRANCH (54 KM) Earthwork and lining is in progress.
- (34) Land acquisition should not be more than 250 ha.
- (35) New Railway line if at any point is to cross canal, Rs. 40 lakh per crossing will be charged from Railways. Specific permission of BODHI will be required.
- (36) Less than one Cumec they can carry out work. If the discharge is more than 1 cumec EE's one month salary will be charged from contractor as supervision charge for design by the department.
- (37) HARDUA - NANDANA : Work yet not started. Only survey done. Work will start on 5th March 2014.
- (38) SEONI BRANCH CANAL : 2 NH crossing. Work will start by 15.3.14.
- (39) Fix KEC hearing on 5.3.14 (EE, Budget).
- (40) UPPER TILWARA : 0 to 12 KM approved by CE. Work will start in March 2014. H.E.S. and VRS work yet not started. Aqueduct design and drawing be approved by 20.3.14. Work should start in April 2014.


(41) MAHI : Alignment finalized. Plan 2000 ha. sprinkler irrigation from this project by November 2014. Form W.U.A. in new area. (Director, PIM)

WAINGANGA CANAL :

- (42) ERCON AND SRINIVASA : Will attend Video Conference on 25.2.14.
- (43) Return EMD of SEVERKHEDI by Mutual consent. (EE, Ujjain)
- (44) BHANPURA : Start work immediately in open channel (EE Gandhi sagar)
- (45) SADBHAW ENGG. : Plan irrigation next year 2015. Length 4300 M.
- (46) Tunnel design and drawing : Expert will attend BODHI by 26.2.14.
- (47) KANERI : Work yet not started. Forest case.
- (48) BARIARPUR TURNKEY : Complete work by 30.4.14.
- (49) Why turfing not done so far ? EE to explain (EE, Bariarpur).
- (50) Try Summer moong (EE, Bariarpur).
- (51) Lining new contract M/s Gautam Builders, Noida. Rs. 2.49 Crores. He will attend V.C. on 25.2.14.
- (52) Close this project latest by June 2015.
- (53) On 26.2.14 owner of Ghanaram will attend meeting with P.S.
- (54) SINGHPUR CANAL : Target lagging behind by one month. Complete Disnet in all respect by 30.4.14. Collaba etc., be completed by 30.6.14.
- (55) Costly land not to be acquired.
- (56) KEC to extend canal.


- (57) WUA formation (Project Admin CAD) 31.3.14.
- (58) HARPURA : Canal be completed other than forest by 30.4.14.
- (59) HARPURA : 12.76 ha forest case is in Regional Office. Complete mutation. Prepare Stage-II.
- (60) PAWAI - Start work of aqueduct immediately.
- (61) Pawai canal survey on piece work beyond 12.5 KM.
- (62) MAHUAR : Complete aqueduct by 30 April 2014. Impose penalty if target fails. Issue C.C. by 15.5.14.
- (63) Issue time extension by 26.2.14.
- (64) Allotment for Singhpur. (EE, Budget)
- (65) Pawai - Rs. 4 Crores. Mahuar Rs. 4 Crores. (EE Budget)
- (66) HARSI HIGH : Bharti Buildcon - 3/6 Aqueducts Time Limit 30.6.14.
- (67) Unity - Issue termination notice Rs. 31/99 Crore.
- (68) 12 Minors. Do it by E&M machines (CE, Datia, CE E&M)
- (69) Call tender for structures. (CE, Datia)
- (70) Sheetalmata : Excavation be completed by 31.5.2014.
- (71) Connection with MAU BRANCH Section 4 not issued. Float tender. Progress is unsatisfactory. (EE, Harsi High Gwalior)
- (72) SIP KOLAR : 2800 / 5700 m Target March 2015. Weir 1/3 Nos. work started. Ghorapachad weir work started. Start work in all weirs by 1.3.2014.
- (73) Pawai Canal compaction will be done by E&M.
- (74) BAH - Check seepage in Gallery. CCA - 9893 ha.
- (75) Summer moong may be encouraged in command in 5000 hectares.

- (76) Start lining from tail end.
- (77) SAGAD - C.C. of Headwork issued. Canal completed. 19.65 / 23.6 KM. 150 M, 370 M two patches are obstruction. 7855 / 9473 ha. 53/75.MCM.
- (78) Form WUA in Sagad and Bah (Director, PIM).
- (79) GHOGHRA : Complete canal by 31.5.14. (KEC) If fails impose penalty. 5 minors work not yet taken up. Identify sprinkler area.
- (80) SAGAD - Withheld Rs. 50 lakhs of KEC for excavator court case.


(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal

Endt. No. 330/Review/SE(W)/2013 Bhopal, Dated 26 February 2014
Copy is forwarded to:

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. Project Director, World Bank Projects, WRD, Bhopal
3. Commissioner, Command Area Development Authority, Bhopal.
4. All Chief Engineers, WRD, including E&M, Interstate, Narmada-Malwa, BODHI
5. Superintending Engineer, Gwalior.
6. Superintending Engineer, Admn. / Major / Works of E-in-C office.
7. Executive Engineer (Budget) of E-in-C office.
8. Web Manager, WRD for ONLINE feeding.


(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal