

Minutes of Video Conferencing By E-in-C, WRD on Dated 19.03.2019

Main Points :-

1 CE,
Narmada
Tapti Basin,
Indore

A. Dhar Circle

- a. **Mahi:**-Irrigation Potential created 6500 Ha out of 9900 Ha, Completion Certificate for Physical work to be issued by 31/03/19. Testing of Canal system to be completed by 31/12/19. Only 60 User groups formed so far, need to be expedited. 400 Km of HDPE Pipe Line to be laid. CE to plan for completion of work before Monsoon. Only 43 diggy wells completed so far.
- b. **Barkheda:**- Mapping of foundation in 4 Blocks completed, The work of COT in river portion is in progress. Forest & Environmental clearance obtained.
- c. **Karam:** Filling of COT is in progress. LA award for 7 Villages passed, Award for Balance 1 Village is in progress. Forest & Environmental clearance is obtained.
- d. **Dhar:** Work in 21 Minor schemes is in progress, 7 to be completed by March 2019 and balance 14 Schemes to be completed by June 2019. CE to monitor the progress and achieve the target for completion.

B. Khargone Circle:-

- a. **Minor Schemes:**-Work of 10 Schemes is in progress, 5 to be completed by March 2019 and balance 5 Schemes to be completed by June 2019.
- b. **Awalia Project:**- Tender for canal works to be floated.
- c. **Bham:**- Work of Head work is in progress. COT completed in 1300 M , Land acquisition is completed. Tender for Canal to be invited.

C. Ujjain Circle:-


- a. **Indokh project:**- 16000 Cum of Concrete completed, LA by mutual consent is in progress.
- b. **Kaneri Project:**- 62000 Cum of Cement Concrete completed out of 92000 Cum.
- c. **Minor Schemes:**- Work in 15 schemes is in progress, 3 to be completed by March 2019 and balance 12 Schemes to be completed by June 2019.

D. WRD Circle Indore:-

Allen

2 CE, Sagar

- a. **Minor Schems:-** Work in 22 schemes is in progress, 2 to be completed by March 2019, balance 12 Schemes to be completed by June 2019 And 8 Schemes by June 2020.
- E. **Shamgarh Subasara:-** DI Pipe line in 28.53 Km out of 166 Km laid. laying of MS pipe started, only 4 pipes laid. Total length to be laid is 28 Km. CE to monitor the progress.
- A. **Pawai Project:-** Work of NOF blocks and Piers completed. 7 out of 9 gates completed. 5 slabs of deck bridge completed. Testing of gates be completed by 15/05/19. CE E/M to monitor the progress of erection and testing of gates. Work of instrumentation of dam is in progress. All works related to Head works be completed by 15/06/19.
- B. **Pawai Canal:-** 95% of Work of Monte-Carlo completed, Complete all works by April 2019. Work allotted to Sarthi construction be completed by May 2019.
- C. **Runjh:-** Work of COT is in progress, Work in NOF blocks completed. Work of OF blocks to be started after model study. The work of model study be completed by 31/03/19.
- D. **Majhgaon:-** The work of COT is in progress, Award for LA passed. Tender for Canal works to be floated.
- E. **WRD Division Panna:**
1. **Devri Tank:-** Complete the work of Nalla Closure by March 2019.
 2. **Barbira:-** Nala closure done, Complete Balance Work of pitching by March 2019.
 3. **Bilkhura Tank:-** Tender for canal works invited on 07/01/2019.
 4. **Sirswaha & Jaswantpura:-** Tender not invited so far, CE to review the progress of work and invite tender.
- F. **WRD Division Pawai:**
1. **Patna Tank:** Complete the canal work by 15/04/19.
 2. **Patpara Tank:** Complete LBC & RBC by 30/04/19.
 3. **Tirri gurne Tank:** Canal work is in progress, tender for Head works to be invited.
 4. **Khora:** EE to pursue the forest case.
- G. **Tarped:-** The work of spill channel is slow, SE/CE to inspect and expedite the progress of work. Complete balance work of 4 Minor canals by April 2019.
- H. **Satdharu Project:** Work of COT and spill channel is in



progress. Stage II Clearance for forest case to be applied.

- I. **Surajpura Project:** The work of 23 Structures of canal is balance. The work of lining be completed by October 2019.
 - J. **Sonpur:-** The work of lining be completed by December 2019.
 - K. **Parkul:-** The work of headwork & canal is in progress, forest case submitted to GOI. SE to visit canal works regularly for early completion.
 - L. **Kaith:-** Public hearing for Environment clearance done, The case be sent to GOI for approval.
 - M. **Kadan:-** LA of 5 Villages out of 9 completed, Stage-I Clearance for forest obtained. Only survey completed by the contractor, CE to review the progress. Tender for unit-2 to be invited.
 - N. **WRD Division Sagar:** Work in 10 Minor schemes is in progress, 4 Schemes to be completed by June 2019. LA: 1 Project to be completed by March 2019. The work of Chakeri ghat be completed by 31/05/19.
 - O. **Pancham Nagar project:-** 245 M of tunnel completed, and balance 185 M to be completed by June 2019. 30 KM DI pipe Line out of 50 KM laid. 1 KM of MS pipe laid, The progress of laying of MS pipe is slow. CE to review and expedite the work of gravity mains.
 - P. **Judi Project:-** Tender Invited
 - Q. **Sajli Project:-** 40% work of headwork completed, Concreting work in 3 blocks completed. The work of Forest clearance for stage II is in progress. LA Completed and the work of R&R is in progress.
 - R. **Hanota Project:-** The survey of headwork started by contractor. Section 11 for LA completed in 27 Villages.
- 3 **CE, Chambal
Betwa-
Basin,
Bhopal**
- A. **Parvati Project:-** Foundation excavation in 8 blocks completed. mapping by geologist to be done.
 - B. **Tem project:-** Environment Clearance obtained, the work of LA by mutual-consent policy is in progress.
- 4 **CE, WRD,
Hoshangaba
d**
- A. **Sipkolar Project:-** Complete Work by May 2019.
 - B. **Kharsania Project:-** Complete Balance work by October 2019.
 - C. **Barna Project:-** Complete Balance work by May 2019.
 - D. **WRD Division Betul:-** Work in 16 Minor schemes is in

Puri

progress, 7 to be completed by March 2019. and balance 9 Schemes to be completed by June 2019.

- 5 CE, Rajghat Project Datia
- 6 All CE,
- E. **Sataldehi Project**:- Land for compensatory afforestation be obtained.
- A. **Bansujara Project**:- The work of 200 M of MS pipeline & 60 Km of HDPE is balance.
- B. **Lower Orr**:- The work of Dam is slow and report of model study is still awaited. CE to Expedite.
- A. The Schemes to be proposed for DRIP II be identified and proposals estimates be submitted to BODHI by 30 April 2019.

Rajeev 26/03/19
(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department,
Bhopal

Endt. No. /EE(W)/VC/2017/ 4829

Bhopal Dated 28.03.2019

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

Rajeev 26/03/19
(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department,
Bhopal

9
28/03