

Minutes of Video Conferencing By E-in-C, WRD on Dated 14.05.2019

Main Points :-

- 1 CE,GB Rewa
 - A. Bahuti Canal:-
250 Nos of structures balance in bela distributaries, lining completed in 78 Km.
 - B. Bahuti Tunnel:-
2100 M of tunnel completed from exit side, shotcrete yet to be started.
 - C. Tamas Aqueduct:-
1.6 Lakh cum of earth work is balance, per day progress is only 7000 cum. CE to take action to expedite the progress, 177 Nos of pipes are yet to be brought to site.
 - D. Teothar Flow:-
Complete work excluding lining by 30/06/19. An area of 3700 ha beyond Lony tank brought under CCA as per incentive clause.
 - E. Teothar Tunnel:-
Complete work by 31/05/19.
 - F. Majhgawa Canal:-
In Lift-1 pump installation be completed by 15/06/19, 04 Nos of structures and lining in 1.8 Km length is balance.
 - G. Hirwar Project:-
Rising mains completed in 2 Km length.
- 2 CE, Chambal
Betwa Basin,
Bhopal
 - A. Parwati:-
9200 cum of foundation concrete completed in 6 blocks of spillway.
- 3 CE, Wainganga-
Basin, Seoni
 - A. Upper Tilwara:-
Complete work by 30/06/19.
 - B. PENCH Project:-
 1. Seoni Branch Canal:-Issue CC by 30/06/19.
 2. Bakhari Branch Canal:-Completion certificate for Physical work issued.
 3. RBC of PENCH Project:-Issue CC by 31/05/19.
 4. Jamunia Micro:- Foundation concrete in jackwell started

Recd
18/5/19

4 CE Narmada-
Tapti Indore

A. Mahi Project:-

Ensure completion of work by 15/06/19, 800 Nos of pumps yet to be procured and 228 wells yet to be constructed. CE to review the progress of work regularly.

B. Garoth:-

SCADA completed in Rupa command system.

5 CE Datia

A. Chanderi Micro:-

2 km long rising mains laid, Approach channel in 1700 m length completed. Procurement of DI pipes and HDPE pipes started.

B. Lower orr Head work:-

Report of model study received. CE to review and finalise the drawings of spill way.

C. Lower orr Micro Irrigation:-

45 KM of Canal Completed, LA by mutual consent policy is in progress. CE to review the progress of LA regularly.

D. Maa Ratangarh:-


Survey and geological investigation in dam portion reported to be completed. Design and drawing are yet to be prepared. CE to call agency and get the design and planning finalized. Public hearing for environment clearance completed.

E. Harsi Feeder canal:-

Design & drawings approved, earth work is in progress. pipe of 3.4 m diameter laid in 4.5 km length.

F. Bansujara Canal:-

Commissioning of micro irrigation system started in 16500 ha



(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department,
Bhopal

Endt. No. /EE (W)/VC/2017/ 4515

Bhopal Dated 18.05.2019

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.


(Rajeev Kumar Sukalika)

Engineer-in-Chief
Water Resources Department,
Bhopal