


Minutes of Video Conferencing by ACS WRD and E-in-C, WRD on Dated 26.06.2018

Main Points

1. Bansujara Project
 - (i) Complete distribution Network for 50,000 ha by October' 2018 and remaining 25,000 Ha by March' 2019.
 - (ii) Form farmers' group at every OMS. Demonstration Farms be developed.
2. Garoth Project
 - (i) Complete distribution Network for 21,400 ha by October' 2018.
 - (ii) Start training on operation of OMS by 29.06.18.
3. Bansagar Project
 - (i) Teonthar Tunnel: Ensure completion of tunnel by 30.09.2018 including all works.
 - (ii) Teonthar Flow system: EE reported that total CCA is 39,954 ha. Start LA proceedings immediately for additional area.
Work out the cost of additional area under incentive cost & revise the payment schedule.
 - (iii) Tenothar (work of Shri Vijay Mishra)- LA by mutual consent. Complete contract by 30.11.2018.
 - (iv) Bahuti Tunnel- Work on inlet portal is under progress.
 - (v) Bahuti Main Canal- Complete LA award in Bela Distributory by 15.07.2018 & resolve LA issues with the help of Collector Rewa by 10.07.2018.
 - (vi) Majhgawa- Possession of Land for lift I & lift II has been taken. The construction of Pump houses for lift I & lift II has started. Start proceeding for Relocation of pumps.
 - (vii) Kadwahi Saddle- Option of out fall drain be explored in place of RCC duct.
4. Bahari Project
Resolve LA issues by 30.06.2018
5. Mahan Project
Complete deep cut portion by 31.07.2018.
6. Gond Project
Settle issues in Forest case by 30.6.18.
7. Garha Project
Prepare NIT for dam along with pressurized irrigation system. Works under pressurized irrigation system shall be paid only after Dam is completed up to foundation level.
8. Sankota & Mograkheda Medium Project
EE to ensure that forest case be sent to MoEF, New Delhi by 30.06.2018.

9. Banda Project Upload forest case by 05.07.2018. Start LA proceedings & tender process immediately.
10. Hanota Project DPR is in BODHI. Start proceeding for environment clearance.
11. Maa Ratangarh Project (i) Transfer Title of alternative land including possession to forest department by 05.07.2018.
(ii) Upload Stage I forest case by 05.07.2018.
12. Pench Project (i) Seoni Branch Canal- EE reported no obstruction in construction of minors. Expedite completion of all minors by 31-10-2018.
(ii) Tail Distributory- All LA issues are resolved.
13. Panchamnagar EE to resolve issues of forest.
14. Parasdoh Project Resolve R&R issues on top priority as dam almost complete & water shall be stored up to FRL during this Monsoon Season.
15. Pawai EE to resolve issues in forest case for canal.



(Rajeev Kumar Sukalikar) 13.07.18
Engineer-in-Chief
Water Resources Department, Bhopal

Endt. No. 330/EE (W)/VC/2017/4138

Bhopal Dated 13 .07.2018

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.


(Rajeev Kumar Sukalikar) 13.07.18
Engineer-in-Chief
Water Resources Department, Bhopal