

**REVIEW BY P.S., W.R.D., OF BANSAGAR AT REWA ON  
18<sup>TH</sup> APRIL, 2013**

**MAIN POINTS**

**SIHAWAL:**

- (1) Complete works of additional command by June 2013.
- (2) Sidhi: L.A. problems. Five villages should be paid latest by 30.6.12. Make weekly payment on Wednesday to the contractors. If no payment is due contractor should make entry online as such.
- (3) Total 176 villages required further Land acquisition due to extending of command.
- (4) Regular posting of EE is required.
- (5) Land Acquisition should not exceed more than 1% of area to be irrigated.
- (6) Adverse entry for Shri P.K. Barua in ACR for non-acquisition of land. Poor performance.
- (7) Excess land acquired should be scrutinized and disciplinary action be taken against the officers giving permission.
- (8) Sand removal from old river course issue regarding lining of Sihawal Canal.

**KEOTI**

Actual irrigation: 30460 ha; Designed : 37071; Keoti Division : 9982 by flow and 4936 by lift. Distributaries : 20479 ha i/c 679 by lift.

- (9) Fix colabas on top priority.
- (10) Float tenders for Dulhara immediately (Time limit 30.4.2013).
- (11) Tenders to be finalized Keoti's minors and subminors. Land Acquisition to be cleared by 10 May 2013.
- (12) M/s. Udit Infra and M/s. A.N.S. doing lining in Keoti Canal.
- (13) M/s. Udit Infra upto 41 KM and M/s. ANS 41 KM to 90 KM. Quantity 54000 Cum (M/s. Udit), 58257 Cum (M/s. Shri ANS).

- (14) Quality of Shri ANS be improved. If not black list him.
- (15) Dismantle poor work. Shri Bharadwaj of m/s. ANS will meet P.S. on Wednesday (24.4.13).
- (16) All works will be personally examined by all CEs and certified of M/s. ANS works.
- (17) Sirmour, (Vandana Construction) Lining 28.22 KM. 22600 cum concrete, 1600 cum done.
- (18) Finalise Boda and Sirmour contract after defects removed by contractor (EE, Distributary).
- (19) Royalty be ~~deducted~~ <sup>deducted</sup> once only.
- (20) Cross Regulators by Sri Ram Construction to be completed by 30 June 2013.
- (21) All works including command area development of Keoti canal will be with EE, Keoti.

**PURWA:**

- (22) Distributary Division be merged with EE, Lower Purwa Division, Satna (Time limit 15.5.13). Two UDC will be of Distributary division.
- (23) Construction works of other divisions be handed over to concerned EE.
- (24) CCA - 16517 ha. Irrigated 18700 ha, Flow - 13700. Lift 5000 ha.
- (25) Naubasta : Work is running. M/s. Banco (Time Limit 15.6.13).
- (26) Release 95% payment. 5% will be released after Government sanction.
- (27) EE, Upper Purwa will attend E-in-C office for additional quantity case before 30.4.13.
- (28) Recover Rs. 3.00 crores from M/s J.P. Total Rs. 4.00 crores.
- (29) Fix all colabas by 30.6.13.
- (30) Lining 50000 cum. KEC 50% work be completed by 30.6.13.
- (31) CE will inspect Chachai for finalization of M/s. Udit Infra, Rewa on 20.4.13.

- (32) EE, Upper Purwa yet not identified additional command on other side of Power channel from Chachai Distributary.
- (33) Shri R.C. Prajapati, New Area 200 ha. N.I.T. be published by 30.4.13. L.A. area be limited to 2 ha. Nivi Minor.
- (34) Shri J.P. Ahirwar: CCA 3966 ha. New 305 ha. L.A. of 5 ha is on higher side.
- (35) Fix colabas on priority. Shri Akhilesh Pandey, Contractor.
- (36) Mahidal: Quality is very poor. M/s RK Builder registration be suspended for 3 years. Two increments notice to defaulters Shri JS Maravi, SDO - CCA - 265 ha. 1998 ha in progress.
- (37) CE will monitor work of Purwa Canal
- (38) CE to inspect Hinauti Minor for Railway Crossing issue.
- (39) Shri Ahirwar and Prajapati, SDOs will visit site for joining diversion scheme canal to Purwa Canal and report in videoconference on 30.4.13.
- (40) Ramsthan stoppage of work (Pathanda Minor) be resolved by Collector, Satna.
- (41) Shri Rajesh Tiwari, SDO; Shri S.K. Dwivedi and Shri R.K. Tiwari SDO are free to be redeployed in Lower Purwa Canal lining work.
- (42) Purwa canal 58000 ha. Details 51800 ha.
- (43) In next meeting colaba - Register be produced for inspection by P.S.
- (44) 11000 ha additional are in Lower Purwa be completed by 30.6.13.
- (45) Lining 31 to 90 KM (M/s. ANS) 72000 cum works Rs. 52.00 crores. 1400 cum. done.
- (46) From 1 May 2013, one thousand cum daily concreting be done by M/s. ANS in this reach.
- (47) Shri SK Dwivedi, Shri RK Tiwari Sub Engineer be given to Shri Ahirwar, EE (Order to be issued by CE, Rewa)
- (48) Float tender for Majhgawan Branch Canal offtaking from Purwa KM 90 A = 19217 ha.
- (49) Two probationers knowing total station to Lower Canal Division, Satna.

## **REVIEW OF SIDHI AND SHAHDOL:**

RBC : 5000 ha, CCA - 4045 ha.

RBC 4055 (F), 1062 (L) - 5117 ha.

Bhitri - CCA 2185, 2078 (F); 0 (L) - 2078

by CWC direct 2732 (L)

By submergence : 2791 (L)

RBC SDO : Complete all works upto 15.5.13.

Bhitri : 2185 ha lining to be done. Float tender in two parts

(50) Precast lining be permitted in Bhitri Canal.

(51) New area of Budwa Tank 500 ha may be increased. Float tenders for new subminors.

## **TEONTHAR L.I.S. :**

(52) CCA : 11300 ha; (I - 9600, II - 1700 ha) L = 22.5

(53) Civil works will be completed by 15.5.13.

(54) Electric work will be completed by 15.6.13. Testing on 30.6.13.

(55) Rising main 60 m.

(56) Land dispute to be resolved regarding rising main (Time limit 25.4.13.)

(57) WRD will construct NH crossing. Permission from Shri Chansoria is awaited. Shri Ghatole, EE, RDC to expedite.

(58) Cross by BOX, NH Xing at Suhagi. NOC be obtained from RDC.

(59) Remove 6 houses at Rs. 75000/- per house and acquire land.

(60) Property case of Suhagi Badagaon (परिसंपत्तियों) should be done on priority.

(61) One transformer to be shifted.

(62) Canal will be completed by June 2013.

(63) Section - 9 of minors is pending (Time limit 15.5.13).

(64) Pumps will be run for 21 days for testing.

## **GURH L.I.S.: CCA 19723 ha**


(65) EE, Shri Verma : (I - 12000 ha, II - 7723 ha.)

- (66) Top slab be casted by 30.5.13.
- (67) Sub station, Control panel will be completed 31 May 2013. Testing by 15.6.13; Rising main (30.4.13), Lining (30.4.13)
- (68) Avantika (0 - 12.45 KM) Hard Rock 800 cum / day is progress. No work to be done beyond 11.67 KM. HR 32000 cum is balance. Earthwork 60000 is balance (31.5.13). Concrete 24000 cum, structure balance 49 numbers. Total Concrete - 22000 cum (Avantika). Present average 80 cum. Required 400 cum per day.
- (69) Payment to Avantika (Turnkey) should be weekly.
- (70) Complete it by 30.6.13.
- (71) Mr. No. 1, 2, 3, (11.60 KM to 15.21 KM).
- (72) Tiwarigawan (0 KM to 32 KM) offtake 11.60 KM. Mantena Infra (Subletter)
- (73) Alignment survey by 30.4.13. Approval by CE (7.5.13) Section - 4 (7.5.13), Section - 6 (30.6.13), Section - 4 willingness of cultivators Collectors guidelines rate be paid in advance. So Solatium Interest be paid in final Possession date (20.5.13).
- (74) Canal will run by 15.11.13.
- (75) Sihawal: Award passed 27 cases. 83 ha to be acquired for 150 cases. Tehsil Rampur Naikin, Churhat, Sihawal.
- (76) River course changed. Cultivators want to remove sand. Department wants to use (Collector, Sidhi).
- (77) Shri Virendra Singh case be heard by CE, Ganga Basin as per High Court order. (Time limit : 21.4.13)) P.S. will also talk to government advocate Mr. Vyankatesh Pandey/
- (78) HES will complete Mahan Canal work by 15.6.13.
- (79) Aqueduct Tendun River be completed.
- (80) Colaba be fixed in Mahan Canal on priority.

**LINING OF CANAL OF MAHAN (SHRI J.K. SINGH, EE):**

- (81) 24000 cum total, 10000 cum balance.
- (82) M/s Banco : Final level be given to H.E.S.
- (83) Sarla will start lining on 30.4.13.

(84) 5 Lift irrigation scheme Restore. Subject to Rs. 5.00 crores limit.  
E&M Rs. 65 lakhs, Rs. 435 lakhs Civil works.

  
24.4.13

(M.G. Choubey)  
Engineer-in-Chief,  
Water Resources Deptt., Bhopal


Endt. No. 330/असद/कार्य | Bhopal, Dated 24 April, 2013

Copy forwarded to :

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. The Secretary, GOMP, Water Resources Department, Bhopal.
3. The Chief Engineer, Bansagar Projects, Water Resources Department, Rewa.
4. The Chief Engineer, E&M, Water Resources Department, Bhopal
5. The Superintending Engineer, Water Resources Circle, .....
6. Executive Engineer, Water Resources Division, .....
7. The Collector, .....

✓ 8. Data centre for online feeding.

9. SE major of E&M works.

  
24.4.13

(M.G. Choubey)  
Engineer-in-Chief,  
Water Resources Deptt., Bhopal