

Minutes of Video Conferencing by ACS WRD and E-in-C, WRD on Dated 10.07.2018

Main Points

1. Banda Project (i) Start proceeding for section 11 of LA immediately.
2. Hanota Project (i) DPR is in Bodhi. Pre monsoon data have been collected. Collect monsoon data.
(ii) Environment clearance case be submitted online by 17-07-2018.
3. Maa Ratangarh Project (i) 615 Ha land has been transferred to forest department. EE is instructed to give possession by 17-07-2018.
(ii) CE Datia reported that 799 Ha alternative land has been identified in Bhind Distt. CE is instructed to get the land transferred to forest department by 20-07-2018.
(iii) FRA has not been issue. Complete process by 15-07-2018.
(iv) Start process for social Impact assessment.
4. Patanpura Project (i) Project has live capacity of 175 MCM and 3283 ha private land under submergence. Submit DPR by 17-07-2018 and start process for Environment clearance.
5. Kumbhraj Project (i) Project has live capacity of 100 MCM, no forest land is affected and 1400 ha private land under submergence. Start process for Environment clearance.
6. Ghatkheri Project (i) Project has live capacity of 44 MCM and no forest land is affected. Start process for Environment clearance.
7. Aaron Project (i) Project has live capacity of 100 MCM and no forest land is affected. Start process for Environment clearance.
8. Sankota and Mogarakheda Project (i) Total 419 ha forest land is affected. Only 200 ha alternative land has been identified. EE to ensure that remaining land be identified and transferred to forest department by 31-07-2018.
9. Fatehpur Porject (i) EE Raghogarh to submit forest case online by 17-07-2018.
10. Diwanganj Project (i) 62 pipes remain to be laid. Complete project by 15-10-2018.
11. Aasan Barrage (i) Piers are complete, gates are fabricated and casting of sill beam has started. Complete Barrage by 30-09-2018.
12. Bansujara Project (i) Erection of gates are complete. Complete erection of Gantry Crain by 20-07-2018 and stop log testing by 31-07-2018.

13. Lower Orr Project (i) Start foundation concreting by 01-10-2018.
14. Parasdoh Project (i) All gates are erected. Fixing of wall plates be completed by 20-07-2018 and testing of gates by 31-07-2018.
(ii) Complete Tapti Bridge by 20-07-2018 and Ambhora bridge by 31-07-2018.
15. Tawa Project (i) CC lining in main Canal and distributaries up to 5 cumec are complete. Work in distributaries up to 3 cumec is under progress. Complete CC lining in major distributaries by 31-10-2018.
(ii) 162 out of 250 major structures are repaired. Complete repairing in all structure by 31-10-2018.
(iii) Maintenance of canals are almost complete. Problematic points be identified and resolve hindrances.
16. Kolar Project (i) EE reported that maintenance of canal shall be started and completed by 30-09-2018.
17. Bansagar Project (i) Teonthar aqueduct- Down stream earth work @ 5000 CUM per day is going on.
(ii) Bahuti Canal- Complete Ratehra, Amiliki distributaries by 15-07-2018 and Bela distributary by 15-07-2018.
18. Mahan Project (i) Complete deep cut portion by 31-07-2018.
19. Barna Project (i) EE to ensure that for all works under ERM of Barna are awarded.

Rajeev 13-07-18
(Rajeev Kumar Sukalika)
Engineer-in-Chief

Water Resources Department, Bhopal

Endt. No. 330/EE (W)/VC/2017/4139

Bhopal Dated 13.07.2018

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

Rajeev 13.07.18
(Rajeev Kumar Sukalika)
Engineer-in-Chief

Water Resources Department, Bhopal