


Minutes of Video Conferencing of ACS & E-in-C, WRD on Dated 20.08.2019

Main Points :-

(i)	All CE's	<p>1. Details of Additional Potential created during financial year 2018-19 are yet awaited from all CE's. Please send the information by 20-08-2019 to SE (Works),O/o E-in-C for all Major, Medium and Minor Schemes. in the format given below.</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">S.No</th> <th style="width: 20%;">Name of Scheme</th> <th style="width: 15%;">Designed CCA</th> <th style="width: 15%;">Potential Created* up-to March 18</th> <th style="width: 15%;">Potential Created during FY-2018-19</th> <th style="width: 25%;">Potential to be created during 19-20</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table> <p>2. CE to monitor reservoir filling on day to day basis and ensure updating of Reservoir Level Monitoring Module of departmental website every day.</p> <p>3. Diversion channels (If any) leading to different reservoirs be inspected by concerned EE's so as to ensure diversion of water to reservoir.</p> <p>4. All minor schemes specially downstream portion of Dam (where nalla closure has been done this year) be inspected by EE/ SDO/ Sub-Engineer regularly to ensure proper safety of dam.</p> <p>5. All CE to ensure time lines fixed for timely submission and approval of drawing & design of projects during review meeting of works with Departmental officers and contractors on 07-08-19.</p> <p>6. As per SMS based reservoir level monitoring module filling in 66 tanks is still below 40 percent, CE to review the reason for less filling of the reservoir in detail and submit a report to EinC Office. Proposal for filling of these reservoir such as diversion of catchment etc. be also sent.</p> <p>7. Similar exercise for other reservoirs which are not listed in the reservoir module be carried out at basin level. (All SE/EE to comply)</p>	S.No	Name of Scheme	Designed CCA	Potential Created* up-to March 18	Potential Created during FY-2018-19	Potential to be created during 19-20						
S.No	Name of Scheme	Designed CCA	Potential Created* up-to March 18	Potential Created during FY-2018-19	Potential to be created during 19-20									

(ii)	CE, Rajghat Canal, Datia	Please ensure that approval of drawings of distribution network of Maa Ratangarh Micro Irrigation Project (work awarded to Mantena Vasishta JV) upto 30 ha. chak be approved by 31-08-19.
(iii)	CE, Yamuna Basin, Gwalior	Please ensure approval of Design & Drawing of Distribution network of Chambal Micro (work awarded to WPIL-Sarthi) by 30-08-19.
(iv)	CE, Narmada Tapti Basin, Indore	Please ensure to accord approval of drawings of Micro Irrigation System of Barkheda Project by 30-09-19.
(v)	CE, Chambal Betwa-Basin, Bhopal	<ol style="list-style-type: none"> 1. Please ensure that approval of drawings of distribution network of Kotha Barrage (work awarded to HES Vensar JV) upto 30 ha. chak be approved by 30-08-19. 2. Design & Drawings of Suthalia Micro Irrigation Project (work awarded to HES Suthalia JV) upto 30 ha. chak be approved by 30-09-19. 3. Contractor to ensure submission of design, drawing of Micro System of Parwati Project by 15-09-19.
(vii)	CE Sagar	<ol style="list-style-type: none"> 1. Please ensure that approval of drawings of distribution network of Kaith Dam Micro Irrigation (work awarded to HES CROSSRIVER JV) upto 30 ha. chak be approved by 30-08-19 2. Design & Drawings of Runjh Majghaon Project (work awarded to Harsha Mircro JV) upto 30 ha. chak be approved by 05-09-19. Proposal for increase in CCA from 27485 ha. to 52000 ha. be sent to EinC for taking decision.

		<ol style="list-style-type: none"> 3. CE to ensure that the design and drawing of dam of Banda Project be got approved from CE BODHI before 30-08-19 and drawing of Micro Irrigation System be submitted for the approval to CE BODHI by 30-08-19. 4. Drawing of dam of Hanota Project be got approved before 30-09-19. 5. Drawing & Design of Micro Irrigation System Sitanagar be got approved before 10-09-19.
(ix)	CE, WRD, Hoshangabad	<ol style="list-style-type: none"> 1. Please ensure that approval of drawings of distribution network of Garha Project (work awarded to Mantena Construction Pvt. Ltd.) upto 30 ha. chak be approved by 30-08-19. 2. Special package for Resettlement & Rehabilitation be sent to Govt. by 31-08-19 positively. 3. Contractor Shri SN Pandey to ensure submission of drawings of Dam of Nirgurh Project by 26-08-19 and design & drawing of Micro Irrigation System by 05-09-19. 4. Drawings of Micro Irrigation System beyond 30 ha. chak be approved by 15-10-19.



 (Madan Singh Dawar)
 Engineer-in-Chief
 Water Resources Department,
 Bhopal

Endt. No. 330/EE (W)/VC/2017/ ~~443~~ 4918

Bhopal Dated 26.08.2019

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
- ✓ 8. Web Manager, WRD for uploading on Departmental Website.


(Madan Singh Dawar)
Engineer-in-Chief
Water Resources Department,
Bhopal