

**Minutes of Video Conferencing by E-in-C WRD on
Dated 24.04.2018**

Main Points:-

1. **Munjari** - 762 Ha forest land is affected. Alternative land has been identified in Balaghat district. EE to pursue.
2. **Chambal Lift** - The DPR is under scrutiny in E-in-C office.
3. **Lower Orr** - i) Work is stopped due to opposition by locally affected persons. CE to resolve issues with help of Police/Revenue authority.
4. **Bansujara** - i) All gates are erected and all decks slab have been casted. Installation, Commissioning, Trial & Testing of Power Pack Assemblies be completed by 31.5.18.
ii) Ensure testing of Stoplog gates by 15.6.18.
iii) Complete balance E/W in saddle no.2 by 31.5.18.
5. **Parasдох** - 4 out of 6 gates are erected. Complete erection, trial and testing of gates by 31.5.18.
6. **Nagjhiri Project** - Agency is not working. CE to suspend registration of agency.
7. **Barna** - Progress is hampered. Farmers are demanding rates of irrigated land. SE to resolve the issue by 30.04.18.
8. **Bilgaon** - Stop log testing be completed by 30.6.18.
9. **Upper Tilwara** - Complete by 31.5.18.
10. **Pench Project - Seoni Brach Canal** - Complete E/W by 15.5.18 & structures by 15.6.18.
11. **Mahi Extension** - 228 out of 526 groups are formed.
Supply of DWC pipes & construction of wells slow.
12. **Bham-Rajgarh & Aavaliya** - EE to submit to be Draft EIA report for Public Hearing.
13. **Bhawsa** - Draft EIA submitted. EE to contact collector for Date of Public Hearing.
14. **Indokh Barrage** - Work has been started. Start the process of LA by mutual consent.
15. **Bahari Project** - i) Work in 27 out of 33 structures and E/W in 17 out of 27 km in Main canal is going on.
ii) EE to expedite approval of 2 NH Crossing.
iii) Alignment approval of 10 minors is pending.
16. **Mahan** - Complete balance CC lining and Deep cut portion by 15.6.18.

Ravi

17. **Bansagar Project**

- 1) Teonther Aqueduct- Proposal for retrofitting of swayed pier under scrutiny in Bodhi. E/W progress is slow. Deploy additional resources.
- 2) Bahuti Canal System- 28 Lakh cum E/W & 1.25 lakh cum concrete is still balance. SE to take up the issue with agency.
- 3) Bahuti Tunnel- Tunnel excavation is stopped. Start tunnel lining/shotcreting immediately.

18. **Judi & Sajli**

- Draft EIA & EMP report has been submitted for public hearing. EE to expedite fixing of date of public hearing.

19. **Beena- Chakarpur Dam**

- Section 11 is complete. Section 19 of 3 villages has been submitted in collector office for issuance.

Rajeev 28/04/18

(Rajeev Kumar Sukalika)
Engineer-in-Chief

Water Resources Department, Bhopal

Endt. No. 330/EE (W)/VC/2017/

Bhopal Dated 1.05.2018

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

ISSUED

PS
1/5/18

Rajeev 28/04/18

(Rajeev Kumar Sukalika)
Engineer-in-Chief

Water Resources Department, Bhopal