

**REVIEW BY P.S., W.R.D., AT ORCHHA, KHAJURAHO
AND SAGAR FROM 14TH TO 16TH MAY, 2013**

ORCHHA 14.5.13

UPPER KAKETO

- Disburse amount of property WRD officers, if not by Collector, Shivpuri.
- All oustees e-payment should be cleared by 25.5.13.
- Colony electrification be completed by 30.6.13 (Rs. 1.13 crores) 11 KVA line 13.5 km Dhobni, Boordha R&R colony supply by local line. Line shifting in submergence area. 929 families, affected Houses 600, Internal electrification of Government Buildings.
- 6 openings skinplate inserting is balance. Total 11 GATES.
- Fix gate's in all respect by 15th June. 5 gates operable by 15th June.
- Submit proposal for Revised TAC. of Upper Kaketo . (EE, Sheopur)
- Cover 1000 ha. upstream by lift.
- Area-Tigra-5000 ha. Kotwal & Pillowa. Total 8000 ha..
- Completion cost (Rs. 247) crores anticipated.
- Himmatgarh feeder be proposed. R&R of Himmatgarh canal be proposed.
- Repair of Pillowa & Kotwal gates be completed 15 June 2013
- Add command of Himmatgarh in Upper Kaketo.
- 7 Villages may be affected due to Mohna-Vijaypur road.
- Explore alternate route from downstream of Upper Kaketo dam.

MAHUAR

- No house is in submergence.
- Mahuar cost Rs. 191.27 crores
- Expenditure upto date is Rs. 129 Crores.
- Submit AIBP proposal upto 25 May 2013
- Concrete 13500 cum is balance. 300 cum per day by unity.
- One E/M probationer to Mahuar (CPO)
- One SDO E/M to Mahuar
- Shri Bharti - Shivpuri to Mahuar (CPO)
- Shri Bijouria, EE to float tenders for DG set & electrification. Float tenders immediately. This has been extra ordinarily delayed. E-in-C to investigate. Datewise details of case movement be given by CE, E&M.
- Mahuar Rest house to be renovated. No inspection bungalow be built, two rooms. Build boundary wall .
- Digitalisation of chak by numbering. (Commissioner, CADA)
- Work of Anil Steel is lagging behind.
- Main canal (RBC) will be ready by 31.5.13
- System will be ready by 30-9-13 including colaba fixing.
- Lining in filling reaches be done atleast 25% during September & October.
- Canal Gates to be supplied at proper time (CMU)
- Shri Rathore will handover charge to Shri C.L. Garg for one month. Shri Rathore, EE is ill.

HARSI HIGH CANAL

- Pole raising, Guidewall.
- Minor M 6,7,8,9,10 alignment approved, Minor M1 to M5 is to be given.
- M/s. Vashista - Progress is very poor. Only Rs. 70 lakhs work done against Rs. 10 crores target. Call new tender.

- Work balance- Minors, 65-74 main canal, M/s.Vashista construction will work upto 15th July. Show Cause Notice for blacklisting. Out of 117 structures, only 5 are complete in main canal.
- 168 structures of minors yet not touched.
- Km 65 to 70 of Vashishta to be withdrawn & retendered.
- Km 30 to 65 is with Unity.
- Unity total 72 structures, 11 complete. Will clear upto 53 km.
- Beyond 55 km call new tender on contractors risk & cost encash Bank Guarantee of Rs. One crore. Black list notice, (Vashishta). Call fresh tender one group.
- Siddhartha Builders 31800 to 34450, Siddhartha Builders Steel quantity Rs. 15.50 crores. Complete by June 2013
- Issue of circular regarding registration in any category. (E-in-C)
- Km 65 to 73 call one tender.
- Railway crossing drawing should be pursued by the EE, Harsi, Dabra. Bharti Buildcon 72040, 76000 structures.
- Bharti Turnkey - 3 aqueduct 82, 87300,88,90,99
- Decide three aqueduct. (CE, Datia)
- S.K. Jain(Akash Gupta) work be finished at contractors cost (T.L. 15 June 2013)
- Bhind - Land Acquisition cases of Sheetlamata Branch be speeded up. (Collector, Bhind)
- Gwalior - About 8 cases are pending.
- Tunnel 2600 m total length. Driven todate is 1290 m ADIT will complete by 25 May 2013.
- Sheetlamata Branch canal to be joined with Mau Branch Canal of Chambal System near village Jiyajipur.

RAJGHAT CANAL

- Kharraghat, Larayta & Salon, Shyampahadi, Dagraanalla, Bhander canal, additional command be expedited.
- Submit DPR for contour canal off taking upstream of Angoori Barrage and covering beyond Bhutan Barrage.
- Two probationers (2012) to CE Datia for Angoori Barrage canal. (CPO)
- Techno-Economic sanction for W.S. will be issued by EE for WUA works.
- Techno-Administ sanction for Rest of work will be issued by SE.
- WUA works 100% check by SDO.
- C.C will be issued signed by SDO
- EE will exercise random check.

NARWAR

- Harsi tender to be expanded 6 structures CE to scrutinise & sanction.

CHAMBAL CANAL

SHEOPUR

- Packages 0 to 30 Km. (T.L. 10-6-13) M/s. Sai Lakshmi
- Complete Awda work upto 30 June 2014.
- 12 Km will remain unlined. Remaining work will be completed. Fresh tender be floated for remaining 12 km (EE Sheopur)
- Parvati aqueduct repair Epoxy. Float tender T.L. 20.5.13

SABALGARH (93 to 169 Km)

- No extension to M/s. Somdutt beyond 30 June 2013;
- Float new tender by 10th July

- Venkat Krishna (133 to 169) X Regulator be repaired at contractors cost.
- 40 km is unlined in Sabalgarh Division. Propose this reach for lining (Rs. 84 crores approx) two MPWSRP groups of about 20 km each.
- KUNNU SYPHON rubber seal be fixed on top priority (CE E/M)
- 0-71, 33 R, are with SAI LAKSHMI. Do continuous lining.
- 25 km is unlined in Ambah Branch canal. Propose lining.
- Submit remaining work in ERM for claiming Central Grant.
- Ambah branch canal (length 169 km)

GOHAD

- Tail left Distry should be completely lined.
- VRB at initial reach of BMC is required. Built it by MPWSRP fund.
- Shri Bhagirath Chhipa AE be posted in Sabalgarh in Sub Division. (CPO)

EE, TIKAMGARH

- Sriram Rawat be suspended & attached to Jhabua (CPO)
- One SDO is required for Prithvipur-(Tikamgarh) (CPO)
- Kawaghat & Tikonaghat section - 4 be cleared by 30 May 2013
- Bahadurgarh take decision by 16.5.13
- Teeladant - Extra quantity case be sent to E-in-C by 31.5.2013.

KHAJURAHON 15-5-2013

- Shri Vivek Saxena SDO is absent. Suspend him.
- Kusmad- 300 m hard rock balance.

- Mamon -Target 15 June for completion
- Belda Completion Target 15.06.2013
- Baxwaha permit PHE for drinking water.
- Rajia - Target 31-5-2013.
- Tendua – Do nalla closure. Forest case Disputed. Collector, Chhatarpur to decide.
- Deopur forest problem lining after rains.
- Billai Nalla- Speed up work Complete Nalla closure.
- Gurjanghat, Pathaghat - Tender is delayed float by 20-5-2013.
- Irrigation - Nowgaon Division 23956 ha. this year done.
- Nowgaon Sub Division to be merged with Chhatarpur Sub Dn. (CPO)
- Tarped (Private 350 Ha, Canal 21 Crores) 63 families will be displaced. 49.68 ha. forest.
- Section 6 by 15-6-2012. Section 9 by July 2013. Float tender by 30 June 2013 (EE) R&R to be done by Dam contractor. Camp office will be built at site by contractor. NIT should state this.

URMIL PROJECT

- 8500 cum. Concrete is remaining to be completed by 30 June 2013 50% work remaining KEC. SDO Shri Chourasia will remain with Shri Shrikant of M/s. KEC daily.
- Rangwan 6961 cum is remaining Part-1. Hard rock be verified by S.E. Quantity be certified by S.E. Then 90% payment be made in anticipation of sanction. Send case upto 31.5.2013 to E-in-C (EE Budget E-in-C office) All works of KEC under WRD Nowgaon will be completed by 30-6-2013.
- Bada Malhara - Decide in appeal for restoration of contract. (SE Chhatarpur)

- Un-noticed inspection by CE (Jaru, Jhijhan, Dhubela, Nivtisagar) (CE, Sagar)
- Bada Mallahra, Bandha, Lampti, Matugawan, inspection by SE. Chhatapur.
- Change name of Junwani to Gitpita extension EE Panna will construct (SE Chhartapur to issue order)
- Belghat be joined with Khiria Bujurg command.
- Bhera (1.3 MCM) 45 ha. having more submergence (25%) be submitted. Acute water scarcity in the area. Patta be surrendered willingly by cultivators.
- Send charge sheet for Benisagar diversion inferior work. (EE, Nowgong).

E.E., PANNA

- Bhainsadol (31-5-2013)
- Bhitri Mutmuru forest case. Complete 30 June 2013 Lining Dec 2013.
- Dobha LA is heldup. (Collector Panna Shri Dhananjay Singh)
- Jasbantpur Canal be completed.
- Midasan Diversion - Apply police force if required (Collector Panna)
- Tala, apply police force if required (Collector Panna) Lipri Canal Bajnadas Stay be Vacated (EE Panna) should be completed by June 2014.
- Jhali - Land Acquisition funds be diverted.
- Birsinghpur stage II forest clearance be obtained.
- Umehi - Land Acquisition case be expedited.
- Deori, Nalla closure by June 2013.
- Ranipur court stay. Stay to be vacated.
- Work sanction 2013 be completed by June 2014.

- Quality Control staff be equally divided between Panna & Pawai (SE Chhatarpur)
- Runj - Shri Rajesh Gopal's visit is awaited.
- Pawai - Survey is not completed. Send B.G. encashment. G.H. Reddy Suspend registration. Contractor will meet PS on Monday (20.05.2013) EE Pawai will inform him telephonically.
- Pawai amount Rs. 5.45 crores be deposited. C.A.T. will be done by MNREGS fund. No fund will be released for CAT by WRD.
- Call Majhgay tunnel tender on Item Rate basis.
- After Section 4 where farmers consent is available start work.
- Pawai work will be done by EE Pawai.
- Two probationers be with EE Pawai (CE Sagar will issue order)
- One Division be dedicated for Singhpur other for Bariarpur. (CPO)
- Camp office & Inspection Banglow at Kuanwarpur for Majhgay. One Dedicated Division for Majghay is required (CPO)
- Pawai work to be done on priority.
- 15 out of 20 RRR works will be completed by 30-6-2013.
- Magardha will be under Kutni Dam Division.
- In SDM Laundi (Shri Shalbhi) area Land Acquisition is delayed 33 cases. (Collector Chhattarpur) Two Typist will be sent by EE Shri Warkey to One EE + 3 AE to Singhpur.
- In Bariarpur Division, One Sub Division for Dam and 4 for canals.
- In Singhpur Division, 3 Sub Divisions.
- One Sub Division will go to Ajaygarh.
- Two Probationers to Singhpur.

- S.No.- 1,5,10,15,20 to be inspected by CE 2,3,4,6, 8,12,17,18
RRR Works be inspected by SE (In Panna District)

SAGAR ON 16-05-2013

- Badona Susped registration. Blacklist Shri Balbir Prajapati.
- Chhotti Rangir - Suspend registration of M/s Guru Const.
- Dhaboli - Encash Bank guarantee of M/s. Preet Construction.
Call new tender by 20.05.2013.
- Junia issue C.C. Quaila - Issue completion certificate.
- Satdhara pitching is balance. Complete at contractors risk & cost.
- Suspend Shri L.P. Athya, AE. Give charge to Shri Sinha,
Suspend him for slow progress (E-in-C)
- Kanjela 19 ha. forest clearance is pending.
- Without penalty if contractors work is finalized or foreclosed.
E-In-C prior permission is required. (EE, Budget.)
- Kanjela to be completed by Mishra Const. Co.
- Chanaubujurg tender to be finalized. (CE Proc.)
- E&M rates for earthwork be removed from USR. Should be
15% less than U.S.R. if done by E&M Machines.
- Samnapur Navbharat Buildcon black listing. Chutefall &
pitching new tender, if not completed by 15.6.2013. Call
fresh tender, issue notice on 17.05.2013.
- M/s. S.Singh & Co - Encash Bank guarantee. Only 6
Structures are complete out of 36. Terminate contract.
- Khajuria – Suspend registration for 3 years of N.P. Sharma,
Contractor. Work to be completed by E/M machines. Nallah
portion Boulder toe by piece work.
- Tikari - Structures will be completed May-23, June-20, July -
30 Structures. (Total 73).

- Shri Badrisingh deemed to be relieved (Shri. Asati will hold charge)
- Bila feeder - PVR contractor shall complete the work. If not suspend registration (Time limit 16-05-2013 for Show Cause Notice) Encash bank guarantee. Terminate work give 6 week's time.
- Issue new N.I.T. by 20.5.2013.
- Shri Naresh Katare - June-2012, 13% work done.
- M/s. Asha construction not came. Only 6% work done.
- Performance security be released along with final bill.
- Release Rs. 45 Lakhs to Babir Matia.
- Hilgan forest case be submitted.
- Work of Garhakota sub dn. be divided between two SDOs. Some work be reallocated to SDO, Banda (SE Sagar).
- Samnapur II, Speedup work.
- Total (19.61 ha forest)
- Jolanpur, speedup L.A. case.
- Bilhari Tank. by E/M NVDA.
- Nayakhera (Ganeshpura) 20 ha. forest (T.L. 31.05.2013)
- Lower Chandiya - Check schedule (SE Sagar)
- Chhoti, Rangir, Junia, Mainai, Tinsimarpani. Surkhi (RRR). CE will inspect in detail
- 1. Mahuakheda; 2. Padari; 3. Dhunighat; 4. Swaker; 5. Babir Matia; 6. Jallundhar and 7. Chakra
SE Sagar will inspect in detail.
- Om Construction final bill be paid by 20.05.2013.
- AA issued an 8.5.2013.
- Surajpura - 19 ha. forest.
- Sonpur, Surajpur Dn. be opened at Kesli. 6 SDOS. 3 for Sonpur & 3 for Surajpur. 2 S/ES to each SDO. (CPO)

- Canal Survey be done by 2012 batch Probationers.
- Shri N.K. Jain and Shri Pushpendra be placed at H.Q. Kesli (CPO)
- New Dn. for Bina at Rahatgarh.
- Quaila to Nihali - Nihali to Bhikampur Road under CM Road programme to be expedited for Panchamnagar approach road. (EE, Panchamnagar)
- Panchamnagar and Pagra work should be expedited.

EE DAMOH

- Sarangpura - Engage labourers for 1000 Mandays & get work complete cost should be recovered with 20% supervision charges from contractor.
- 0-60 m Excavation be done in spill channel by EE (E/M)
- Shekhpur VRB be Completed on piecework. Fall be replaced by bed grade.
- Chhotikatangi - Termination why without penalty. (EE to explain)
- Kanora hard rock be cleared by E/M.
- Badera Tank nalla closure be done stage II forest is awaited.
- Bansakalan forest case be expedited.
- Narguwan agency to be fixed.
- Alampur Dam will be technically examined by E-in-C.
- Dasondi progress is very slow. Suspend registration.
- Pipariya - 16 houses in submergence. Complete it. Suspend registration of Manish Agrawal. SCN 16.5.2013 Closure by machine at contractors cost. Fix new agency at contractors cost. (EE).
- Pawaiya hard rock be excavated by E/M. 5000 cum in Spill Channel
- Call tender for Siddh Baba.

- Riyana – Complete this work 17 structures for 120 ha. is very much.
- Karariya- Complete this work 569ha forest.
- Terminate Imaliyaghat work. Float new tender (31.05.2013)
- Terminate Dhangaur weir. Encash Bank Guarantee.
- Hathna terminate work B.G. encash. Sudama Prasad Damoh.
- Parna is to be dropped.
- Imaliya Rawat be completed by 30.06.2013
- Suspend registration of Dhanesh Chadra Jain Hardua Pondi.
- Suspend registration of Shiv Sai Construction Hata.
- Jamunia - Suspend M/s. Sai Krishna Construction, Gopalpura and final upto 10.6.2013 be cleared.
- Leaving Pandi, Bhainkhar. Performance guarantee be released if not released to – date.
- Damoh RRR Belohana, Dhangaur, Pondi Bahria be inspected in detail by CE
 1. Mohra; 2. Tejgarh; 3. Chandno Harrai and 4. Hardua Pondi

Should be thoroughly inspected by S.E.


 1. Sarajh; 2. Kanara; 3. Nargaon and 4. Fatehpura

Should be inspected by CE

1. Kararia; 2. Bansakala; 3. Shekhpur; 4. Badera an 5. Bhineni

Should be thoroughly inspected in detail by SE .

- Gudri Canal be repaired by E/M Machines.


 (M.G. Choubey)
 Engineer-in-Chief,
 Water Resources Deptt., Bhopal

Copy forwarded to :

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. The Secretary, GOMP, Water Resources Department, Bhopal.
3. Project Director, World Bank Projects, Water Resources Department, Bhopal.
4. The Commissioner, CADA, Water Resources Department, Bhopal.
5. The Chief Engineer, Yamuna Basin, Water Resources Department, Gwalior
6. The Chief Engineer, Rajghat Project, Water Resources Department, Datia
7. The Chief Engineer, Dhasan Ken Basin, Water Resources Department, Sagar.
8. The Chief Engineer, E&M, Water Resources Department, Bhopal
9. The Superintending Engineer, Water Resources Circle, Morena / Gwalior / Shivpuri / Datia / Jhansi / Chhattarpur / Bariarpur / Sagar
10. The District Collector, Chhattarpur / Bhind / Panna / Shivpuri
11. Data Centre, Bhopal for ON-LINE display.


(M.G. Choubey)

Engineer-in-Chief,

Water Resources Deptt., Bhopal