

**Minutes of Video Conferencing By PS, and E-in-C, WRD on Dated  
02.06.2020**

**Main Points :-**

**1 All CE's**

- A.** Target for creation of additional potential during FY 2020-21 by Major, Medium & Minor Schemes was discussed and fixed as mentioned below.

S.no	Basin	Potential to be created( in Ha) by			
		June 2020	October 2020	March 2021	Total
1	NT Basin	14965	0	5210	20175
2	CB Basin	3104	482	1095	4681
3	DK Basin	2660	9325	2925	14910
4	Wainganga Basin	1926	13710	16043	31679
5	Yamuna Basin	2416	1930	2625	6971
6	Ganga Basin	3132	27773	6766	37671
7	CE HBD	462	3650	7379	11491
8	Rajghat Project	950	36275	558	37783
9	PD MKPMU	12000	5600	12000	29600
	<b>Total</b>	<b>41615</b>	<b>98745</b>	<b>54601</b>	<b>194961</b>

SE(Works) to send scheme wise details to all CEs.

- B.** SEs and EEs be instructed to achieve the target and CE to monitor the progress of achievement regularly.
- C.** Proposals under State Disaster Relief Fund (SDRF) to be sent on priority basis by 10/06/2020.
- D.** Rainy season is about to start. Due to COVID-19 required field visits of works could not be done, All EEs & SEs to conduct field visits on top priority basis to ensure safety of the works along with proper regulation of reservoir.
- 2 CE,HBD**
- A.** CE to ensure completion of Lining in breached portion of Tawa LBMC at RD 146 KM.
- 3 CE Indore**
- A.** CE to resolve issues regarding laying of pipeline of Shamgarh Suwasara being obstructed by NHAI.
- B.** Ensure testing in 15000-Ha of pressurized irrigation system

of Garoth Project so as to ensure Rabi Irrigation in full Command area .

4 CE Seoni

C. Issue of forest case of Ganga Bawdi Scheme be resolved on top priority.

A. Balance Rock Cutting from RD 1000m to RD 2500m of distributory D-4 be completed by September 2020 so that additional Irrigation in 11000 Ha is ensured in Pench Project. SE and EE to Contact Collector to resolve this issue.

B. Stage-2 Forest clearance in Hiran medium project be expedited

5 CE Sagar

A. 150 Nos OMS fixed in Pancham nagar Project, progress of work below 30 Ha reported to be very slow following COVID-19. CE to call a meeting with contractor and to prepare a time bound program to ensure completion of system.

B. Stage-2 Forest clearance in Kadhan medium project be expedited.

6 CE Rewa

A. Via Duct along with other structures of Teonthar Flow Scheme be completed to achieve additional potential of 20000 Hectares. CE may ensure that all hurdles be overcome for achieving the target.


  
(Shrikant Dandekar)  
Engineer-in-Chief

Water Resources Department, Bhopal  
Bhopal Dated 6 .06.2020

Endt. No. /EE (W)/VC/2017/2020

Copy forwarded to:

1. Principal Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website

  
(Shrikant Dandekar)  
Engineer-in-Chief

Water Resources Department, Bhopal