

VIDEO CONFERENCING BY PRINCIPAL SECRETARY,
GOVT. OF M.P. WRD AND ENGINEER-IN-CHIEF, WRD
ON DATED 17-12-2013

MAIN POINTS

1. JETHDA (Shajapur) Tank to be inspected by Dam Safety (CE BODHI).
2. BORDIA (Neemuch) Tender status (CE, Procurement).
3. Barrage are almost empty. No First or Second irrigation possible.
4. DAHOD diversion work to be inspected by SE, Bhopal.
5. MOULA - BANDIANALLA - CCA is more physically less.
6. BANDIANALLA - Prepare case for covering 400 ha additional area as a new minor scheme (EE, Guna).
7. SAMARSINGA - Breached tank. Submit special repair case T.L. for submission to Govt. 31.12.13 (EE, Guna).
8. 1.67 / 1.98 lakh ha. CE, Sagar achievement Rabi Irrigation.
9. BABIR-MATIA (Sagar): CCA - 978 ha, WUA not formed why? (Director, PIM).
10. SAMNAPUR (EE, 1, Sagar). Canal for the first time started yesterday.
11. BABIR-MATIA (Sagar) - Masonry canal seepage problem. Provide slotted PVC pipes.
12. PAHADIKHEDA - Canal yet not built. Target 1062 ha. CCA - 600 ha to be revised (EE, Panna).
13. 3294 / 11383 ha (EE, Pawai). Rabi Achievement.
14. UMEHI - Canal yet not started. (EE, Pawai)
15. KEOLARI & KATNI - Online feeding of irrigation not done.
16. RACHHO (Dindori) canal is incomplete. Nalla closure done in 2010. Irrigation yet not started. (CE, Seoni)

17. KACHHARI (Dindori): Nalla closure done about 10 years back. Irrigation yet not started.
18. KAHINJARA - Dam constructed 10 years back. Irrigation yet not started. (CE, Seoni)
19. BADJHAR (Dindori) - AA case to be submitted latest by 20.1.2014.
20. GOPALPUR - Spill channel not excavated.
21. RUDA HEDA - 352 / 742 ha (EE, Ujjain). ARNIA BAHADUR - 2780/3780 ha. SHIKARWADI - Seepage to be inspected by Dam Safety. BAGHARRU - Additional 151 ha Rs. 8.00 crores required. Colabas included or not ? (EE, Vidisha).
22. MAJHGAY (EE, Panna) to discuss with Collector. Section 6 - 19.12.13 Upload canal tender on 20.12.13.
23. 7 cases be terminated upto 20.12.13.
24. Load tender 25./12.13 (EE, Pawai)
25. 10 work yet not started be started.
26. Pawai : Fix pole. Resolve forest issue by 5.1.14.
27. Pawai aqueduct design be approved by BODHI (CE, BODHI).
28. Distribute Land Acquisition cheques by 20.12.13. (EE, Singhpur, Chhattarpur).
29. Shyamri award Time limit 31.12.13 (EE, Panna).
30. Behisagar lining case and Link with Rangawan proposal submission. Time limit 20.12.13. (EE, Nowgong)
31. Majhgay tender of canal be examined by CE, BODHI.
32. PIPARIYA : Land Acquisition be done on priority. A.I.B.P. grant case (EE, Damoh).
33. CE, E&M will do nalla closure. Boulder toe permission by E-in-C (EE, Budget).
34. PIPARIYA canal also by E&M machines (CE, E&M). Canal structures on P/W by priority (EE, Damoh).

35. Shekhpura: Seepage problem. Solution (CE, BODHI) Complete canal (EE, Damoh). CE, BODHI will inspect. R.A.A. is pending with Government (Shri V.K. Shrivastava, Under Secretary)
36. BANETH : Complete waste weir. (EE, Ashoknagar). Issue chargesheet to EE, Ashoknagar (SE, Admn.) CE, Bhopal will inspect site. This work must complete by 31.1.2014.
37. KACHHAL : Extra item case (EE, Budget).
38. KEETKHEDI : Headwork complete by February 2014.
39. LBC Sai Mega (Rs. 5.7 Crores) EE, Ujjain to submit 8 number barrages on Kshipra River.
40. Issue Showcause notice to contractor of Bilgaon Headwork (CE, Seoni). Work yet started.
41. DATUNI - Lottery of plot allotment (EE, Dewas).
42. BILGAON: Canal work progress is poor. (EE, Dindori)
43. Panchamnagar - Award by 15.1.2014. (EE, Panchamnagar, Damoh)
44. PAGARA - Progress is very slow. (EE, Panchamnagar)

(M.G. Choubey)

Engineer in Chief,
Water Resources Department,
Bhopal (M.P.)


Endt. No.330/EE (W)/VC/2013

Bhopal, Dated 27 December 2013

Copy is forwarded to:

1. The Principal Secretary, Govt. of M.P., Water Resources Department, Mantralay, Bhopal.
2. The Secretary, Govt. of M.P., Water Resources Department, Mantralay, Bhopal.

3. Project Director, World Bank Projects, Water Resources Department, Bhopal.
4. Chief Engineers (Civil and E&M), Water Resources Department,
.....
5. Superintending Engineer, Administration / Works / Major
6. District Collector, Panna.
7. Executive Engineer, (Budget)
8. Web Manager, WRD for ONLINE feeding.


(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal