

VIDEO CONFERENCING BY PRINCIPAL SECRETARY,  
GOVT. OF M.P. WRD AND ENGINEER-IN-CHIEF, WRD  
ON DATED 13-12-2013

MAIN POINTS

1. KHANKHEDI : Electric supply is not uniform (EE, Neemuch)
2. BORDIA (Neemuch) Tender acceptance letter not issued (CE, Procurement).
3. RALAWATI (Badwani) 14 MCM, LBC, RBC canal yet not constructed. Tender uploaded.
4. E&M machines be paid by EE not contractor for KHARAK (EE, KHARGONE).
5. KARELI NALLA (Khargone) Encroachment removal.
6. RETUM - Release water downstream, if demanded.
7. MANDAWATI (DHAR) : Seepage from stone pitching. EE to submit report.
8. Allocation of water is less than required in JAMNI (EE, Tikamgarh).
9. HARSI HIGH - Water should reach upto 50 KM on JANUARY 20, 2013.
10. Why did EE Harsi, Gwalior go on leave without permission from E-in-C. Mark EE Leave without pay (E-in-C) Compliance be reported by Tuesday. Mark LWP of August 2013. (SE, Admn.)
11. BANSUJARA be transferred to CE, Datia. Shri Goyal, Headquarter at Tikamgarh. Will monitor Bansujara Dam and Canal in addition to other works (E-in-C).
12. Posting at Harda of EE. Present EE is retiring on 31.12.2013 (SE, Admn).
13. EE, Betul 4 to 6 schemes per day to be inspected (SE, Hoshangabad).

14. MARDANPUR - Start irrigation by 25.12.13. (CE, Hoshangabad)
15. BARDHA L.I.S. - Propose solar system (CE E&M)
16. BARUANALLA Tikamgarh : Irrigation for the first time started upto 3 KM.
17. Review of SINGHPUR AND BARIARPUR on 16.12.13. Contractors and Executive Engineers only will come.
18. SINGHPUR CANAL - Complete by March 2013. 6/22 KM Lined.
19. E&M persons be engaged for working as Amin (CE, Sagar).-
20. BENISAGAR canal lining estimate seems to be inflated. Check it (CE, Sagar).
21. FERRO & VRS contractors of Pancham Nagar will be present in next V.C. (SE, Sagar).
22. BILA target 20000 ha (SE, Sagar).
23. BINA (ToR) to be revived (Commissioner, CADA)
24. On next Tuesday, contractor shall be present.
25. Deoland - 100% Rent market rate, electric charge be charged from Government Servant having headquarter other than Deoland.
26. Bridge Mahanadi to be repaired by RDC.
27. PENCH TUNNEL - 15 M experimental shortcreting. (CE, Seoni) in transit zone.
28. PENCH SEW, HES OK, KEC is slow. (SE, Chhindwara)
29. MOHGAON - AMBAKHAPA - Stage-I forest case must reach by 31.12.13 (EE, Chhindwara)
30. In Katni district, progress of irrigation is poor (EE, Katni).
31. DHOORANALLA (EE, Mandla) Malimohad. Report status today.
32. BILGAON - Nalla closure progress is very poor (CE, Seoni).

33. NAHARKHEDI (EE, Indore) Forest amount be deposited.

  
(M.G. Choubey)

Engineer in Chief,  
Water Resources Department,  
Bhopal (M.P.)

Endt. No. 330/EE (W)/VC/2013

Bhopal, Dated 27 December 2013

Copy is forwarded to:

1. The Principal Secretary, Govt. of M.P., Water Resources Department, Mantralay, Bhopal.
2. The Secretary, Govt. of M.P., Water Resources Department, Mantralay, Bhopal.
3. Project Director, World Bank Projects, Water Resources Department, Bhopal.
4. Commissioner, Command Area Development Authority, Bhopal.
5. Chief Engineers (Civil and E&M), Water Resources Department,  
.....
6. Superintending Engineer, Administration / Works / Major
7. Executive Engineer, (Budget)
8. Web Manager, WRD for ONLINE feeding. ....

  
(M.G. Choubey)

Engineer-in-Chief,  
Water Resources Deptt., Bhopal