

Minutes of Video Conferencing by ACS WRD and E-in-C, WRD on Dated 24.07.2018

Main Points

1. Deewanganj
 - (i) Complete balance LA by 31.08.18.
 - (ii) Complete project by 31.10.18.
2. Sankota & Mograkheda
 - (i) 400 ha alternative revenue land for forest land identified in Jawar. Verification by 31.7.2018.
3. Patanpura
 - (i) CE to ensure submission of DPR to Mantralaya by 10.08.18.
 - (ii) Environment application by 31.07.18.
4. Kumbhraj
 - (i) CE to ensure submission of DPR to Mantralaya by 15.08.18.
 - (ii) Start environment clearance process by 31.07.18.
5. Kumbhraj
 - (i) CE to ensure submission of DPR to Mantralaya by 31.08.18.
 - (ii) Start environment clearance process by 31.07.18.
6. Aasan Barrage
 - (i) Ensure completion by 30.09.2018
7. Chambal Lift
 - (i) Invite turnkey NIT by 10.08.2018.
8. Maa Ratangarh Project
 - (i) 615 ha land has been transferred to Forest department. Hand over possession by 31.07.2018.
 - (ii) 799 ha land in Bhind district transfer to Forest deptt by 31.07.18.
 - (iii) Apply for stage I by 31.07.18.
9. Lower Orr Dam
 - (i) 4 Blocks excavation complete.
 - (ii) Model studies at Hathaikheda.
10. Bansujara
 - (i) Gantry crane installation by 28.07.18.
 - (ii) Testing of 3 stop logs Completed & rest after Gantry installation.
11. Wardha
 - (i) Ensure Section 11 by 31.07.18 and composite NIT by 10.08.18.
12. Ghoghri
 - (i) Ensure Section 11 by 31.07.18 and composite NIT by 10.08.18.
13. Nirgudh
 - (i) Ensure Section 11 by 31.07.18 and composite NIT by 10.08.18.
14. Garha
 - (i) NIT by 31.07.18.
15. Parasдох Dam
 - (i) Complete Dam i/c pitching by 31.07.18
 - (ii) Complete Tapti & Ambhora Bridge by 31.07.18.

Rscin

16. Barna Extension (i) Main canal complete. No appreciable progress.
17. Tawa Complete CC lining and repairs of main structures by 31.10.2018

Rajeev 28/07/18
(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department, Bhopal

Endt. No. 330/EE (W)/VC/2017/

Bhopal Dated 28 .07.2018

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

Rajeev 28/07/18
(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department, Bhopal