

**REVIEW OF WORKS AND TARGET BY SECRETARY,
WRD AND E-IN-C FOR RABI IRRIGATION 2013-14 AT
ORCHA ON 10.10.2013**

CHIEF ENGINEER, RAJGHAT PROJECT, DATIA

EXECUTIVE ENGINEER, LAHAR:

- Irrigation will start from tail.
- EE will inspect all canals prior to start of irrigation.
- Follow the system of patrolling as it was in the last year.

EXECUTIVE ENGINEER, W.R. DIVISION No. 9, DATIA

- Random checking of canal waterways will be carried out by the A.E.s deputed by E-in-C.
- 32 villages need extra care at tail of U.P. canals from Betwa Canal (EE, Indergarh)
- Madhya Pradesh Engineers will clear waterways of all canals in Madhya Pradesh territory ever if the canals are in record of U.P. (EE, Indergarh).

EXECUTIVE ENGINEER, W.R. DIVISION No. 9, DATIA

- Special Repair be approved (EE, Khaniyadhana) (SE, Major E-in-C office)
- SDO, WR Sub Division, Khaniyadhana headquarter be changed to Pichhore (CPO)
- DCC repair be done on priority.
- PIM allocation of 30% be given to Khaniyadhana for main canal.
- 2 M cover be given to outerslope in Basai distributory sensitive reach.

- Work of Salon distributory be completed in priority (EE WR D No. 9, Datia)
- Suspend registration of Mr. Lakhanlal Gupta, Contractor.
- Parts of State-I be fixed on priority by CMU in DIC and Godhan distributory (CE, E&M, Bhopal)
- Gates painting in every 7 years is required Gates were fixed in 2004 but yet not repainted. EE, E&M Datia should prepare yearly calendar of painting and get it approved from SE, Datia and do the work accordingly. (EE, LMTG, Datia)
- Daob canal be cleared of Waterways (EE, Narwar)
- Ukaila pipe aqueduct problem be resolved on priority (EE, Narwar)
- Harsi feeder gates is under repair. Repair it on priority (EE, LMTG, Datia)
- Suits at Madikheda given to Tourism not used and property is being ruined (EE, Madikheda).
- 0 to 30 KM will be run at the start in Harsi High Level Canal.
- Railway crossing 65.96 KM and NH crossing KM 71.38 are main bottlenecks in Harsi High Canal.
- Tunnel progress average 4 M per day, Shaft opened.
- 71 KM onward Vashishta progress is slow.
- PSI work is in progress in Sheetalamata Branch canal.
- Escape be provided at proper place. CE will examine.
- Sheetalamata be joined with Mau Branch Canal of Chambal System. Delay is unwarranted.

- Work of six structures be speeded up.
- ORR Project work be expedited.
- KASNA NALLA tenders at proper rate are not responding. Call separate tender for hard rock after Vidhan Sabha election.
- SCADA system AMC tender be prepared for Rajghat Canals (EE, WR Dn No.2, Datia)

CHIEF ENGINEER, YAMUNA BASIN, GWALIOR

- DPR for 4200 ha by sprinkler is awaited. Timelimit 20.10.13 (EE, Sheopur).
- 5 L distributary in LMC is now lined (EE, Sabalgarh).
- Progress of Somdutt is not satisfactory (EE, Sabalgarh).
- 64 R Rs. 3.68 Crore and 65 (Tail) Rs. 19.00 Crore of Ambah Branch Canal needs lining.
- Harsi Canal maintenance is required.
- EE, Dabra district Gwalior - Allotment of Rs. 20 lakhs will be given immediately. Next Rs. 20 lakhs after physical verification by AE, Designated by E-in-C (EE, Budget).
- Babupur is in tail.
- Shotcreting in remaining portion of PAGARA DAM is to be done.
- Aoda canal renovation is in progress (EE, Sheopur).
- Mahuar - Target 5000 ha.
- Bilrau Dinara : RAA is to be accorded. Cost increased by four times.

- Dhanelia LIS repair is to done. About Rs. 4 lakhs is required. Cultivators deposited 80% amount (EE, Morena).
- Himmatgarh disnet land acquisition at present not to be done.
- T & P purchase issue to be resolved.

(Signature)
19.11.13

(M.G. Choubey)
Engineer-in-Chief,

Water Resources Deptt., Bhopal

Endt. No. 330/SE(W)/REVIEW/2013

Bhopal, Dated 19 November 2013

Copy forwarded to :

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. Chief Engineer, Yamuna Basin, Water Resources Department, Gwalior
3. The Chief Engineer, Chambal Betwa Basin, Water Resources Department, Bhopal
4. The Chief Engineer, E & M, WRD, Bhopal.
5. The Superintending Engineer, Water Resources Circle,
6. The Superintending Engineer, Major / Works, O/o the Engineer-in-Chief, Water Resources Department, Bhopal
7. The Executive Engineer (Budget), O/o the Engineer-in-Chief, Water Resources Department, Bhopal
8. Web Manager, WRD for ONLINE feeding.

(Signature)
19.11.13

(M.G. Choubey)

Engineer-in-Chief,

Water Resources Deptt., Bhopal