

**VIDEO CONFERENCING BY PRINCIPAL SECRETARY,
GOVT.OF M.P. WRD AND ENGINEER-IN-CHIEF, WRD
ON DATED 31-12-2013**

MAIN POINTS

1. LIDHORA (Gwalior) - Cost per ha. is Rs. 2.86 lakhs. About 50% work done. Forest case. EE should submit feasibility statement.
2. KANERI - Rs. 65 lakhs required for Forest clearance (EE, Ratlam)
3. MoU of CADA area to be signed on top priority (All EEs having CADA works) Time limit 3 January 2014.
4. 32 villages of BHANDER area canal to be discussed with E-in-C (Action - CE, Datia).
5. New guidelines of CADA to be followed (Action - All concerned EEs)
6. BANSUJARA - To be transferred to CE Datia (Action - SE Major.)
7. Shri RK Kori, AE with Shri Srikant Nigam to be posted for BANSUJARA (Action - SE Admn.)
8. Winter Rains in CHAMBAL CANAL command. Closure asked by SE, Morena. EEs to inspect canal in closure duration and do necessary repairs. (Action - All EEs of Chambal Command)
9. MAHUAR - Rs. 3.51 Crores required for Mahuar.
10. MADIKHEDA - Rs. 3.25 crores required for Land Acquisition of submergence (Action - EE, Budget)
11. 2 VRB's in HARSI CANAL is to be built. Submit S/R case (Action - CE, Gwalior)
12. TIGRA - Stay should be vacated. Contact Govt. Advocate (Action - EE, Gwalior).

13. BANSUJARA - Land Acquisition Rs. 200 Crores required (Action - EE, Budget).
14. HAMIRIA (Neemuch) - Rs. 18 Crores required for Land Acquisition (Action - EE, Ujjain)
15. Send DPR of 3 stop dams for Singhasth (Action - EE, Ujjain)
16. BANSAGAR - 87K/1.50 ha
17. MAHAN - Shri Virendra Singh land Panwar village start construction immediately (Action - EE, Mahan and Collector, Sidhi)
18. National Highway crossing - Suhagi yet not started. (Action - EE, Teonther)
19. Water should reach tail of Teonther on or before 15.1.14 (Action - EE, Teonther)
20. 6 Minors of GURH yet not started (EE, GURH)
21. COASTAL case to be decided in penal clause (EE, Budget)
22. New works will report to SE, Canal, Deoland (EE, Gurh, EE, Teonther)
23. TURNKEY CONTRACTORS meeting on 4/1/14 at 12.00 O'clock
24. Ramnagar Water Supply - EE, PHE part progress is nil (Action - EE, PHE, Satna).
25. E-in-C will write all ACRs of EE and above upto 10/01/2014.
26. Churhat daily wages payment allotment (EE, Budget)
27. E-in-C will send team for canal cleaning status from 05/01/2014 onwards (Action EE Vig)
28. KACHNAMANDI - Land Acquisition Rs. 14.00 Crores required. (EE, Seoni)
29. Revised TAC case of BILGAON be submitted (EE, Dindori). BODHI staff will comply in CWC Regional Office.
30. Progress of canal is very poor in BILGAON. Suspend Registration of contractor. (CE, Seoni)

31. CE, Seoni will inspect Dindori district and check Rabi irrigation physically.
32. CE, Hoshangabad will meet CE Railway for Khirkiya Canal crossing.
33. SETHANIGHAT - CE will meet Collector, Hoshangabad to remove hinderance.
34. DEHGUD - Betul - Construction yet not started (Action - Collector, Betul).



(M.G. Choubey)

Engineer in Chief,
Water Resources Department,
Bhopal (M.P.)

Endt. No.330/EE (W)/VC/2013

Bhopal, Dated : 1 January 2014

Copy is forwarded to:

1. The Principal Secretary, Govt. of M.P., Water Resources Department, Mantralay, Bhopal.
2. Project Director, World Bank Projects, Water Resources Department, Bhopal.
3. Chief Engineers (Civil and E&M), Water Resources Department,
4. Commissioner, Command Area Dev. Authority, Bhopal,
5. Superintending Engineer, Administration / Works / Major
6. District Collector, Sidhi / Hoshangabad / Betul
7. Executive Engineer, (Budget)
8. Web Manager, WRD for ONLINE feeding.

(M.G. Choubey)

Engineer-in-Chief,
Water Resources Deptt., Bhopal