

REVIEW OF BANSUJARA DAM BY PS WRD AND ENC WRD AT BHOPAL ON 05.12.16


DAM

1. Complete by June 2016 - 200 Cum/day present progress.
2. Target should be to finish in May 2017.
3. Ogee top cover, baffle blocks, +30 m basin concreting is to be done.
4. Construction programme should be fortnightly.
5. Foundation extra item case should be submitted. Gates drawing is with CE (E&M). 8/12 gates have been fabricated, 4 to be fabricated.
6. Deck bridge drawing approved by BODHI.
7. Gallery electrification, Dam top electrification, sump pump, D.G. set. These works are pending. (CE, E&M.)
8. Head sluice gates to be casted immediately.
9. R & R - 4 colonies; one colony is on completion. Total 2645 adults; to be shifted. (1) Purnia; (2) Dargawana; (3) Sargena; (4) Phutwari. About 1800 plots to be developed. 985 adults have so far opted for plots. Some have opted for Rs. 5.00 lakhs per adult payment. Plot size is 2500 Sq.ft.
10. R&R colonies photographs (20) are required.

OPEN CANAL ANS

11. All drawings are approved.
12. Forest < 0.90 hectare in canal to be acquired on priority. Length 200 m, width 49 metres.
13. Land acquisition dispute 13500 m to 13900 m award (0.6 ha) is pending with Collector, Tikamgarh.
14. Out of 31 Km, 11 Km has been lined.
15. In hard rock portion, over excavated portion should be filled with M-10.

16. Turnkey tender to be converted to item rate for ANS New Delhi. CE will monitor this work.
17. EE, Canal will work out cost of canal road (About Rs. 9 Crores)
18. Canal wells to be built about 44 Nos. EE will mark at site location of wells and submit a map showing location of wells.
19. WUAs to be constituted. WUAs for lift command area should also be formed.
20. Width 2000 m on either side of main canal should be taken as Lift Command Lift by farmers' own device.
21. L & T Pipe system. 2.5 ha is minimum service area. Complete 50% area for providing irrigation by November 2017. Zone (3) is ideal zone for 50% irrigation.
22. 10000 Tonnes total HDPE pipes required.
23. About 5000 Km network is to be built.
24. 50% Live storage to be created this year. (EE, Dam)
25. Balancing Reservoir Land acquisition case to be submitted to Collector, Tikamgarh. Time limit - 15.12.2016. (EE, Canal)
26. Primary/Secondary/Tertiary system operation manual should be prepared.
27. Action for WUA formation be started immediately. (Commissioner, CADA)
28. One WUA should be planned for approximately 700 hectares. In every village preferably one junction box be provided. About 750 WUAs will be formed.
29. List of cultivators should be followed for laying of pipeline.


(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal

Endt. No. 330/EE (W)/REW/2013/

Bhopal, Dated: December, 2016

Copy is forwarded to :

1. The Principal Secretary, Govt. of Madhya Pradesh, Water Resources Department, Mantralay, Bhopal.
2. The Chief Engineer, Rajghat Canal Project, Water Resources Department, Datia.
3. The Superintending Engineer, Water Resources Circle, Datia.
4. The District Collector, Tikamgarh district.
5. Executive Engineer, WR Division, Tikamgarh
6. Web Manager, Water Resources Department, O/o. Project Director, World Bank Projects, Bhopal.


18.12.16

(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal