

**Minutes of Video Conferencing by ACS WRD E-in-C, WRD on
Dated 28.08.2018**

Main Points

- i) **Garoth Project (Mandsaur)** – Rupa system ready 6400 ha, cost of 12 pipes + 5 nozzles Rs. 8700/-, Training and demonstration work to expedite.
- ii) **Awalia (Khandwa)** – Flow in river, Forest stage-I obtained, Tenders for Unit-II to be invited. LA Dhara 21, Notice issued 14.08.18. Registry for 8 farmers before 31.08.18. All Award to be ready by 05.09.18.
- iii) **Rajgarh Bham** – LA award submitted for Dam & Submergence, Forest stage I yet to be obtained.
Tenders for Unit II be invited.
- iv) **Bhawsa (Burhanpur)** – 275 ha forest in submergence.
Vanadhikar Patta issue to be resolved.
- v) **Berkheda (Dhar)** – C.O.T. filling done.
Invite Unit II tender by 31.08.18.
- vi) **Mahi (Dhar)** – Minor no. 1 to 4 complete.
Minor 5 to 6 work in progress. Alignment is changed.
Expedite by 30.11.18.
Pump installation continuing.
- vii) **Karam** – Unit I agreement done.
Invite tender of Unit II by 31.08.18.
- viii) **Shamgarh Suwasra** – 70% survey complete, design submitted, Alignment & layout of main lines be expedited for LA case preparation.
- ix) **Piliyakhal** – Canal in deep cutting. Proposal for micro LIS to be finalized.
- x) **Tapti River Project** – a) Chillur Project, 1073 Ha. forest, 12 KM Tunnel
b) Jhirmiti and Nawtha Projects in Burhanpur be taken up.
- xi) **Pawai, Panna** – Total minor Projects 14, Complete – 2, by October – 2 No. to be Complete. Balance 10 Nos be expedited.
Bilkhura and Sirswaha – Tender invited.
Itwakhaas – RAA case submitted.

P. P. P.

- xii) **Runj** - Agreement for H/W in favour of L&T drawn. Stage II tender are to be invited for about 15000 ha. 72 MCM gross, 65 MCM live.
- xiii) **Pawai** - Tender for 16000 ha CCA to be invited. 75% yield 190 MCM, Gross storage- 132 MCM.
- xiv) **Majhgai** - M/S Saarthi Construction stage I forest approved. Gross 105 MCM, 40 MCM for NTPC, live 93 MCM. Tender for unit II be invited by 10.09.18.
- xv) **Chhatrapur** - Singhpur Barrage, Bariyarpur canal joint filling tenders to be invited so that work be completed before Rabi.
- xvi) **Tarped** - Railway Crossing issue.
- xvii) **Datia, Harpura Scheme** - Project complete, Rainfall less this year.
- xviii) **Bansujara** - Gallery repair started, Expedite all incomplete works.
- xix) **Asan Barrage** - Complete by 30.11.8.
- xx) **Chambal Micro Scheme** - Tender issued.
- xxi) **Maa Ratangarh Scheme** - Forest case to be done online by 31.08.18
- xxii) **Mahan Deepcut** - Complete Mahan Project by 30.10.18
- xxiii) **Kharmer, Hiran, Dindori Project** - Projects to be expedited work with held by formers. Work with held by farmers.
- xxiv) **Suthaliya Project** - To be taken on urgent basis, 3200 ha submergence. 200 MCM live capacity, 852 families under submergence.
- xxv) **Diwanganj** - LA balance 5 ha. Expedite completion by 31.12.18.
- xxvi) **Banda, Sagar** - Forest stage I case to be uploaded online.
- xxvii) **Hanota** - Combined tender to be invited by 10.09.18.
- xxviii) **Panchamnagar** - Tunnel work started, Target completion date June, 2019.
- xxix) **Satdharu** - COT Complete, design, drawing under finalization Award complete Unit II tenders be invited by 10.09.18.
- xxx) **Kadan** - Award for 5 villages out of 9 villages complete. Payment by 10.09.18
- xxxi) **Kaith** - Combined Tender invited, Expedite award.

Ravi

- xxxii) **Judi** – Combined tender invited, LA Cases on award stage.
- xxxiii) **Parkul** – Award for 4 villag out of 7 villages complete, contractor Manish Gupta. Tunnel work Awarded, 800 length. Expedite.
- xxxiv) **Aapchand** – Expedite LA cases, coming under Nauradehi Saricuary.
- xxxv) **Kopra** – Tender by 15.09.18, forest case online
- xxxvi) **Jera** – 24 MCM capacity, 14 Ha forest Private - 631 ha under submergence.
- xxxvii) **Murki** – Tender for micro irrigation for CCA 6000 ha issued.
- xxxviii) **Dargarh** – Unit II tender to be invited upto 31.08.18.
- xxxix) **Seepkolar** – 9 M tunnel balance, complete by 31.12.18.
1100 M Gantry lining & 3600 M bed lining balance.
- xl) **Kharsaniya** – 2 agreements under progress. Expedite.
- xli) **Parwati Project** – LA pending.
Sehore- Dhara 11 done, Rajgarh pending.
- xlii) **Kotha Barrage** – Invite tender for Unit I & II by 10.09.18.
- xliii) **Tem Project** – Tender invited, Expedite LA. (10 villages, 5 vidisha, 5 Bhopal)
- xliv) **Barna Extestion** – Complete by 30.11.18, CCA 68000 ha.

Rajeev 30/8/18
(Rajeev Kumar Sukalika)
Engineer-in-Chief

Water Resources Department, Bhopal
Bhopal Dated .08.2018

Endt. No. 330/EE (W)/VC/2017/

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

Rajeev 30/08/18
(Rajeev Kumar Sukalika)
Engineer-in-Chief

Water Resources Department, Bhopal