


**VIDEO CONFERENCING BY SECRETARY, WRD
AND ENGINEER-IN-CHIEF ON DATED 23.07.2013.**

MAIN POINTS

- 1) Pancham Nagar canal 100 ha., chak.
- 2) Shri Rathore, EE (Rtd.) - Pension case (Chhindwara)
- 3) Bansagar high level canal be surveyed.
- 4) Send 4 copies of Majhgaon DPR to CWC. (EE, Panna).
- 5) Tarped - Certificate required regarding Tribal population.
- 6) Tilwara - Section - 4 is delayed (EE, Keolari).
- 7) June 2012 observation of ERM not complied.
- 8) Bansujara - 14 villages section - 4 be completed immediately.
Prepare canal cases for publication of Section - 4. 2 tenders for canals, 2 tenders for 100 ha. chak. R&R work be done separately. Water tightness of reservoir be taken from GSI. (EE, Survey, Tikamgarh). Forest clearance stage-I is awaited.
- 9) Tarped - Section - 6 (Time limit 30.7.13). Canal section - 6 (Time limit 10.8.13).
- 10) Pawai - Start Section - 6 preparation.
- 11) Tarped, Sonpur, Pawai are in priority.
- 12) Ranipur Section 9 - Bahadurganj (Section - 6). Kishanpur (Section - 6), Sirwasa (Section - 4) (EE, Panna).
- 13) Toda (Sagar) - Release Rs. 99.60 lakhs from minor funds.
- 14) Hilgan - (Forest 45 ha.) - Case be expedited.
- 15) Bilahri - Forest Case be expedited. Land Acquisition case be immediately submitted.
- 16) Jolanpur Minor - Forest case (0.95 ha). be expedited. Section - 4 published on 5.4.13.
- 17) Samnapur - II - Tender to be floated (Time limit 30.7.13).
- 18) Tikonaghat - Award pending. Agency is fixed.
- 19) Bahadurgarh canal - Why agencies are not coming? (CE, Sagar)

- 20) Madwaghat - Total 70 ha. how does it become 147 ha ? (EE, Tikamgarh).
- 21) Shyam Pahadi, Larayta Publish Section - 4 and 6 immediately. (CE, Data)
- 22) SE will meet Collector, Panna on 24.7.13 for L.A. cases.
- 23) Bansagar houses compensation. Compensation and solatium.
- 24) Collector, Rewa will expedite Land Acquisition cases of Gurh.
- 25) ANS progress is very poor in Purwa Canal.
- 26) Government quarters vacation in Upper Wainganga Colony, Seoni. (Collector, Seoni).
- 27) Letter by EE, Halali, name not written by EE. (Rakesh Tyagi application). It is in violation of Government instructions.
- 28) PARSEN be completed by 31.7.13 (SE, Gwalior).
- 29) PARSODI, Chhindwara - Please submit report.



(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal

Endt. No.330/EE (W)/VC/2013

Bhopal, Dated : 24 July 2013

Copy is forwarded to :

1. Principal Secretary, Govt. of M.P., Water Resources Department, Mantralay, Bhopal.
2. Secretary, Govt. of M.P., Water Resources Department, Mantralay, Bhopal.
3. Project Director, World Bank Projects, Water Resources Department, Bhopal.
4. Commissioner, CADA,
5. Chief Engineers (Civil), Water Resources Department,
6. Chief Personal Officer of E-in-C Office:
7. Superintending Engineer, Works / Major

8. The Collector, Rewa / Seoni
9. Executive Engineer, (Budget)
10. Data Centre for ONLINE feeding.

MAIN POINTS

(Handwritten signature and date)
24.7.13

(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal

- 1) Pancham Narmad canal 100 ha. chak.
- 2) Shri. Kothore, FE (Rud.) - Pension
- 3) Bansagar high level canal
- 4) Send 4 copies of M/singam DPR to CWC (EE, Panna).
- 5) Tarpad - Certificate required regarding tribal population.
- 6) Tilwara - Section - 4 is delayed (EE, Keolari).
- 7) June 2012 observation of ERM not complied.
- 8) Bansjara - 14 villages section - 4 be completed immediately. Prepare canal cases for publication of Section - 4. 2 tenders for canals, 2 tenders for 100 ha. chak. R&R work be done separately. Water tightness of reservoir be taken from GSI (EE, Survey, Tikamgarh). Forest clearance stage - 1 is awaited.
- 9) Tarpad - Section - 6 (time limit 30.7.13). Canal section - 5 (Time limit 10.8.13).
- 10) Prewal - Start Section - 6 preparation.
- 11) Tarpad, Sanpua, Prewal are in priority.
- 12) Ranipar - Section 9 - Bahadurganj (Section - 6), Kishanpur (Section - 6), Sirwara (Section - 4) (EE, Panna).
- 13) Todar (Sagar) - Release Rs. 50 lakhs from minor funds.
- 14) Bilhar - (Forest 45 ha.) - Case be expedited.
- 15) Bilhar - Forest Case be expedited. Land Acquisition case be immediately submitted.
- 16) Jolapur Minor - Forest case (0.95 ha). be expedited. Section - 4 published on 1.4.13.
- 17) Sarnapur - II - Tender to be floated (Time limit 30.7.13).
- 18) Tikonaghat - Award pending. Agency is fixed.
- 19) Bahadurganj canal - Why agencies are not coming? (CE, Sagar)