

(7)

**REVIEW OF WORKS ON MOHANPURA AND
KUNDALIA PROJECTS BY PS, WRD AND E-IN-C WRD
ON 19.09.2016**

MOHANPURA

1. Use of crushed sand may be in Standard Tender Document should also be used in Barkheda Tender.
2. Target date of completion - 31.5.2017 / 28.2.2018.
3. 18 years calculation base.
4. Collector, Rajgarh letter dated 20.6.16 clarification. Case to be sent to Govt.
5. New houses not to be paid.
6. Videography by DRONE in every submergence area.
7. Section-4 date of publication should be the datum.
8. First filling only upto 386.00 m. Flood level will be 391.00 m.
9. Provide tap water to every plot and Hand pumps for every 30 families. Cattle sheds be provided.
10. Road crossings should be smooth.
11. Shri RK Jain, AE and Shri KR Nagar, EE to join immediately.
12. 3 Senior Sub Engineers to be placed in Sub Division. 2 AE from Jabalpur Soil Lab.
13. Collector, Rajgarh should have separate Land Acquisition officer. Online registry, bulk registry option should be exercised.
14. Approach channel 12 ha. acquisition, cultivators are not coming for registry. 80% immediate 20% on registry. For 42 ha. land in village Birampura.
15. For Rojya land section - 11 publication be done immediately. For pump house and approach road.
16. Main pipeline 10/41 KM laid.
17. Trial of L&T will start in November 2017.
18. Command Area GCA 38000 ha. of offshore. 12000 ha. surveyed. 132 KVA line to be brought from L&T left bank switchyard.


19. Area of about 1500 hectare from pump house to D.C. should be commanded by offshore. Railway will survey the alternative alignment.

KUNDALIA

20. Section 11 to be published. To be completed by 15.4.2017.
21. Environmental study by WAPCOS, SE, Kundalia will send proposal. \Sluice sill level to be decided by E-in-C latest by 5.10.2016.
22. Earthen dam design upto 26.10.2016.
23. For sprinklers residual water head should be taken as 20 m,

PANNA -

24. 2.72 lakh ha. CCA. Potential created - 27000 lakh ha. Total irrigation completed schemes are 107 Nos.
25. Majhgai - Forest case. 427 ha. 105 MCM to NTPC. Tunnel - Land Acquisition cost, maintenance should be included in construction cost, if reduced in length. RCC box to be built in 15 m or more cutting cut and cover.
26. Problems of Midasan - To revise gates by flap gates (Kankraghat type) be examined.
27. Patne forest case.
28. Bhitri Mutmuru - 125 ha. forest. CCA - 1990 ha.
29. Runj - Foundation problem.
30. Doba - 1909 ha. Try for package, Irrigation non-irrigated issue..
31. Putpara - Land dispute.
32. One SDO and One EE for Panna. Shri Chauhan, SDO from Datia.
33. CE, E&M and CE, Sagar will go to Midasan on 21.09.16 site and finalise gate issue.


(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal

Endt. No. 330/EE (W)/REW/2013/

Bhopal, Dated: 13 October, 2016

Copy is forwarded to :

1. The Principal Secretary, Govt. of Madhya Pradesh, Water Resources Department, Mantralay, Bhopal.
2. Project Director, World Bank Projects, Water Resources Department, Bhopal.
3. The Chief Engineer, Mohanpura Project, Office of the Project Director, World Bank Projects, Water Resources Department, Bhopal.
4. The Chief Engineer, Chambal Betwa Basin, Water Resources Department, Bhopal
5. Chief Engineer (E/M), Water Resources Department, Bhopal
6. The Superintending Engineer, Water Resources Circle, Rajgarh.
7. The Collector, Rajgarh.
8. The Superintending Engineer, Admn./Major/Works/Budget
9. The Web Manager, WRD, O/o the Director, World Bank Projects, WRD, Bhopal.



(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal