


**Minutes of Video Conferencing by ACS WRD and E-in-C, WRD on
Dated 12.03.2019**

Main Points: -

i)	CE, Chambal Betwa Basin, Bhopal	(i) Parbati Dam- 2,06,000 Cum of Excavation is done. Model study is in progress.
ii)	CE, Rajghat, Datia	(i) Maa Ratangarh Dam- All investigations are over. Agency be instructed to submit design/drawing immediately. (ii) Lower Orr Dam- Complete Model study by 14/03/19. (iii) Lower Orr Micro- Excavation in length of 10 km is in progress. Section 11 published. Attempt purchase of Land by consent purchase policy. (iv) Chanderi Micro- 4.5 Ha forest case in Bhopal. (v) Bansujara Micro - Obstruction in work due to crop. 3500 ha is ready. Complete 26000 ha by March, 2019.
iii)	CE, Wainganga – Basin, Seoni	(i) Jamunia Micro: Foundation excavation of Jackwell and laying of Gravity Main is in progress. DC and Rising Main upto 10 km completed. 3 Chak of 1000 Ha is to be ready by June, 2019. SE is instructed to seek assistance from officers of Bansujara or Garoth project. (ii) Pench Project: RBC network: Issue CC by 30/04/2019. Seoni Branch Canal: CC lining is not completed. Work under incentive clause has not been started. Complete earthwork and structures by 30.06.2019. Sub Distributary of SBC: complete and issue CC by 30/04/2019. Bakhari Branch canal: Physical completion and issuance of CC by 30/04/2019. Complete all works under Khairghat, Hardua and Nandna Distributary of LBC by 30.10.2019. Progress under balance work of Nandna Distributary is slow due to excessive hard rock. Expedite the work. (iii) Upper Tilwara: 0 to 15 km canal is complete. Balance work from 15 to 35.85 km is slow in progress due to excessive hard rock. Work in distribution network is yet to start.

R. Kumar

		<p>(iv) Hiran: Technical issues in foundation, CE BODHI to suggest remedial measures. EE is instructed to provide additional information/ test results to finalize design by 31.03.2019.</p> <p>(v) Chhitakudri: COT excavation is completed. 8 lakh out of 26 Lakh cum Earthwork is complete.</p> <p>(vi) Murki: Headwork closure by March, 2020. Only two aqueducts are left for construction in main canal</p> <p>(vii) Dindori & Kharmer: Construction of dams are opposed by farmers.</p> <p>(viii) Mohra-Pahrua- Work closed due to RAA. Complete by March, 2020.</p> <p>(ix) Bilgaon : Complete balance ducts by 30.06.2019</p>
iv)	CE, Yamuna Basin, - Gwalior	(i) Asan Barrage - Completion by 30.04.2019.
v)	CE, Ganga Basin, Rewa	<p>(i) Majhgawan- Work on pier cap of lift 1 and in Jackwell of Lift-2- is in progress.</p> <p>(ii) Bahuti Canal – Complete CC lining in Rahetara, Amliki and Dagdagpur distributary by 30.06.2019. 80000 cum out of 250000 hard rock is excavated in Bela ditributary.</p> <p>(iii) Tamas aqueduct- 250000 cum earthwork is balance and 240 no pipes are to be procured.</p> <p>(iv) Mahan- km 28.56 to 57.05 of Main canal is physically completed. 2 contracts; from 0 to km 22.91 and km 26.87 to km 47.6 of CC lining be completed by 30.06.2019.</p> <p>(v) Bahri: Complete Main canal and structures by 30.06.2019 and lining by 31.10.2019.</p> <p>(vi) Naigarhi 1 - Jackwell-60% and BPT-10% completed.</p>
vi)	CE, WRD, Hoshangabad	<p>(i) Ghoghri- Work on COT excavation started. Section-19 Published.</p> <p>(ii) Barna Extension- Complete by 30.04.2019</p> <p>(iii) Wardha- Work on COT excavation started. Section-19 Published.</p> <p>(iv) Nirgudh- Publication of Section-19 done.</p>


 - (Rajeev Kumar Sukalika)
 Engineer-in-Chief

Water Resources Department, Bhopal

Endt. No. 330/EC (W)/VC/2017/

Bhopal Dated 18.03.2019

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
- ✓ 8. Web Manager, WRD for uploading on Departmental Website.

Rajeev, 15/03/19.
(Rajeev Kumar Sukalika)

Engineer-in-Chief

Water Resources Department, Bhopal