

(6)

**REVIEW OF WORKS BY P.S. WRD AT INDORE ON  
24.03.2014**

**MAIN POINTS**

**MEDIUM PROJECTS: -**

- (1) KACHHAL - Dam complete. Canals in progress. Next year Rs. 10 Crores provision required. (EE, Budget)
- (2) Colabas should be fixed simultaneously.
- (3) Plan Micro Irrigation as maximum as possible.
- (4) KEETKHEDI: Dam completion target date 31.5.14. Next year Rs. 12 Crores required. CC of complete project 15 May 2014. Do not deplete reservoir below (L.S.L. + 2) metres for pitching. Canal - RBC - good progress. LBC - progress is slow. Same contractor in LBC and RBC. Main canals will be fully lined. Existing agency if willing should be engaged for additional work. Due to Loksabha election new agency fixation may delay the lining work.
- (5) DATUNI : Forest case stage-II compliance. Felling of trees should start immediately. Dam - 32.80, Canal - 43.62 Crores. Next year Rs. 40 Crores required. R&R works be done by WRD not RES or any other agency. Two lane NH crossing is required. 49 MCM Live Storage. Dam & Canal will complete by June 2015. Remaining March 2016. (EE, Budget)

**MAIN PROJECTS:**

**DEWAS:**

- (6) DUDWAS : Speedup work
- (7) DULWA : Speedup work

- (8) JANOLI : Target of completion 30.4.14.
- (9) NAGJHIRI : Target June 2014.
- (10) RAMGARH : Agency fixed. Start work immediately.

**SHAJAPUR: -**

- (11) PILIYAKHAL : Canal in cutting. Encourage Micro-irrigation.
- (12) PIPLIYAKHAL KHAJJU : Completion Target date 30.6.14.
- (13) Kanhad Sub Division be merged in Agar Sub Division. (SE. Admn.)
- (14) Indore Division be abolished. One EE be designated for Court cases.

**KHARGONE:-**

- (15) ANJADOH AND KARELINALLA: Forest case is pending with Forest Department.
- (16) KHARAK : Work is in progress in Dam and Canals. Block main nalla. Pass flood from saddle and spill.
- (17) SURVA TANK : Complete by June 2014.
- (18) MATHIYA NALLA : Resistance. Drop this scheme.
- ~~BADWANI; -~~
- (19) BORWAN : Forest clearance. Stage-II is pending. Headwork tenders to be cleared (CE, P)
- (20) KAMODWADA : Lining tender in process. Complete canal lining upto October 2014. Rest of work will be completed by June 2014.
- (21) EE, Badwani is not well acquainted with his works.
- (22) TORI : Forest 93 ha., Land not transferred.

- (23) Review of works from 1.4.14 will be on LAPTOP only. SE, (Major) will inform all CEs.
- (24) ZANDIYA KUNDIYA : Forest case clearance awaited. Nalla closure may be taken up by E&M. Boulder toe, filter on piece work (CE, E&M)
- (25) GOMAI : This work is heldup.
- (26) JAGATPURA : Re-examine this project. Rs. 250 lakhs of Land Acquisition be diverted to NAVLI PROJECT.
- KHANDWA :-
- (27) NAVLI : Canal should be completed by June 2014 with lining.
- (28) SUKTA ERM is under scrutiny in BODHI. (CE. BODHI)
- BURHANPUR
- (29) RUPAREL : June 2014 completion. Delay by 3 months (EE, Burhanpur)
- (30) ITARIYA : Canal 65% (15.4.13 completion). 3.87 ha forest. 33000 cum earthwork balance.
- (31) Only 1 out of 5 schemes targeted for 100 days, completed in Burhanpur district.

MAHI: -

- (32) Rs. 200 Crores will be required. Tender 3% above. (EE, Budget)
- (33) Extension of canal will be completed by December 2015.
- (34) BHAMCHI : To be dropped (Jhabua)
- (35) RAJAWAT (Alirajpur) : In 100 days target, not completed.
- (36) ADAWADA : Completion Target 15.5.14 (Alirajpur)
- (37) SONDWA I & II : May 2014 (EE, Alirajpur)

- (38) KATTIWADA be merged with Jobat Sub Division under EE, Alirajpur (SE, Admn.)
- (39) KOTHRA : Not to be depleted for pitching. Pitching next year.
- (40) AMSI (June 14) / DAULATPUR (June 14) / KAWARPATA (June 14) / KHAMLIYA (June 14) / LAMPADA (March 2015) / Mallpura (June 14) / Mandawala (March 2015) Completion dates.
- (41) Head of Account of some schemes to be changed from Non-tribal to tribal of Dhar district (EE, Budget and SE, Dhar)
- (42) Chakliya (June 2014), Dekhli (June 2015), Chotiya Dev (June 2014), Indla (June 2014) Completion date.
- (43) KADWAL : Forest 12 ha. SDO Revenue will decide land dispute (Collector, Dhar).
- (44) OJHARNALLA : Contract not to be cancelled (EE, Budget).

**UJJAIN CIRCLE :**

**EE, MANDSAUR :**

- (45) Aakhya Bika (30.5.14) / Aaspura (30.5.14) / Awanalla (15.4.14) / Bani (30.4.14) / Dhakadkhedi (10.4.14) / Dorwada (30.5.14) / Gopalpura (30.5.14) / Koteswar (15.4.14) / Majyakhedi (30.4.14) Completion dates fixed.
- (46) 15 surplus Sub Engineers to be shifted from Mandasaur.

**NEEMUCH :**


- (47) Bordiya (31.5.14) / Hameria (30.9.14) / Kawai (30.6.14)
- (48) THIKRARIYA (30.5.14) 2050 ha. / Rs. 2 Crores will be required in next financial year.

**UJJAIN :**

(49) Baloda Koran (15.5.14) / Bihariya (30.6.15) / Brahmankhedhi (31.5.14) / Dhandanalla (31.5.15) / Gurach (31.5.14) / Kankriachand (31.5.14) / Panched (31.5.14) / Paroliya Jhali (31.5.14) / Salakhedi (31.5.14)

**RATLAM:**

(50) Jahanabad (15.6.14)



*(Handwritten signature)*  
27-3-14

(M.G. Choubey)  
Engineer-in-Chief,  
Water Resources Deptt., Bhopal

Endt. No. 330/Review/SE(W)/2013 Bhopal, Dated 27 March 2014

Copy is forwarded to:

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. Project Director, World Bank Projects, WRD, Bhopal
3. Commissioner, Command Area Development Authority, Bhopal.
4. All Chief Engineers, WRD, including E&M, Interstate, Narmada-Malwa, BODHI
5. Superintending Engineer, Admn. / Major / Works of E-in-C office.
6. The District Collector, Dhar
7. Executive Engineer (Budget) of E-in-C office.
8. Web Manager, WRD for ONLINE feeding.

*(Handwritten signature)*  
27-3-14.

(M.G. Choubey)  
Engineer-in-Chief,  
Water Resources Deptt., Bhopal