

## Minutes of Video Conferencing by E-in-C WRD on Dated 14.08.2018

### Main Points

- i) State specific Action plan for water sector- for preparation of this, the information sought by commissioner, Command Area be submitted immediately.
- ii) For updation of state register of large dam, requisite information be immediately submitted to BODHI.
- iii) For construction works, where concrete is being used Acceptance Criteria as given in IS:456-2000 with latest amendments shall be strictly followed.
- iv) Rainfall position obtained from all formations. In many formations, the position of rainfall and filling of reservoir not satisfactory.
- v) At present all large dams are yet to be filled due to insufficient rainfall.
- vi) **Garoth Project** - M/S Offshore has planned for Rabi Irrigation 6400 ha in Rupa System. Expedite for full 25000 ha irrigation.
- vii) **Shyamgarh Suwasara** - M/S Offshore survey work going on.
- viii) **Parasdoh** - Expedite completion of balance works. Water at crest level. Both bridges are almost completed.
- ix) **Seep Kolar** - 17 M balance Tunnel form face no. 6. Bed lining- 3616 M and Gantry lining balance about 1600m.
- x) **Barna Extension** - LA 100% complete. Expedite completion up to 15.10.18.
- xi) **Bansujara** - Leakage repair for Dam shall be taken up immediately.
- xii) **Mahi** - Minor 1-4 almost complete. Expedite work for minor no. 5, 6 & 7.

*Rajeev* 23.08.18  
(Rajeev Kumar Sukalika)  
Engineer-in-Chief

Water Resources Department, Bhopal

Endt. No. 330/EE (W)/VC/2017/

Bhopal Dated 23.08.2018

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator; Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

12  
25/08

*Rajeev* 23-08-18

(Rajeev Kumar Sukalika)  
Engineer-in-Chief

Water Resources Department, Bhopal