

**REVIEW OF WRD CIRCLE, BHOPAL BY P.S., W.R.D.,  
ON 4<sup>TH</sup> APRIL 2014**

**MAIN POINTS**

**E.E., BHOPAL**

- (1) KALAPIPAL : Target completion May 2015 (EE, Bhopal)
- (2) Bhopal Division 19238 / 19448 ha. Rabi Irrigation V/s target.
- (3) Three Sub Divisions to be merged in Bhopal division. (SE, Admn)

**SAS VIDISHA :**

- (4) PIPALKHEDA : 10% work balance (EE, SAS). Complete it by May 2014.
- (5) Canal be completed by Departmental Machines (EE, L/M). Structures by Piece Work.
- (6) BARRO – SAS Canal. AA 2008. Still incomplete. Complete this work by May 2014 positively. If not adverse entry in CR.
- (7) Baise – Betwa Link : Talk to contractor. Symmetrical to Diwanganj pipe be provided (EE, SAS)
- (8) DIWANGANJ : Work to be started.
- (9) Irrigation – 42600 / 43600 ha (SAS Division)
- (10) MPWSRP : Surana Construction, Vijaywada. Progress is very slow. Suspend registration for slow progress in SAS canal work. Contractor will meet PS on 9.4.14
- (11) Chipaner LIS : Connection of electricity be by the beneficiaries. Constitute committee of beneficiaries.

- (12) GAWAKHEDA : Canal not built. Sprinkler may be encouraged. Discuss with Collector and Agriculture Department.
- (13) Total 22 irrigation schemes. 20 will be completed by 15.6.14.
- (14) GHOGRA : Canal May 2014. Work in progress.
- (15) BANETHA (LIS) : Terminate contract of incomplete work under debitable clause..
- (16) PARVATI – KOLAR LINK near from Ashta bridge. EE, Sehore to explore possibility.
- (17) AMRAVAD : Seepage control. (EE, Raisen)
- (18) SEMRI : One valley closure May 2014. Main valley December 2015. Canal tenders 6<sup>th</sup> call to be floated.
- (19) NAGPURA – NAGJHIRI : Work in progress. Nalla closure – December 2015.

**EE. GANJBASODA :**

- (20) Nagore(Bah), Balrampur (Sagad), Nipania (Bah) Ukayra (Sagad) schemes for command extension.
- (21) Canal completion delayed by KEC. Canal completion of BAH AND SAGAD by E&M. KEC progress is slow.
- (22) Constitute WUA, BAH & SAGAD. Bah – CCA : 13000 ha., SAGAD – CCA 13000 ha. REHTI – CCA – 1975 ha. Irrigation 2200 ha. 9 MCM is live capacity

**EE. VIDISHA**

- (23) GUNJARI AND KHERKHEDI to be deleted. Write-off expenditure.
- (24) HINOTIA – Slow progress. Suspend registration.

- (25) IMALIYA : Foundation problem. CE to resolve issue.
- (26) KOLUA – May 2014 target completion.
- (27) MIYAKHEDI : Suspend registration.
- (28) SINDURIA : Work in progress.
- (29) GARETHA : Completion June 2014. Issue C.C. of Dam and Canal by May 2014.
- (30) MPWSRP – 6 works of W-10. No progress. Post new Sub Engineer in MPWSRP works.

**EE, NARSINGGARH:**

- (31) JHAPKHEDA : Suspend registration of contractor for three years.
- (32) Complete by E&M machines. RAA case be submitted to Govt. by 10.4.14.
- (33) NARAYANPUR : Alignment problem. CE will resolve.
- (34) SHAMSHERPURA : Complete balance work by WUA.
- (35) UMRED : Complete by May 2014.
- (36) DUDHI (Kunwarchain Sagar): Lining work started. Allotment by A/R funds.
- (37) Irrigation – 13000 ha.
- (38) Parbati : NWDA PHASE-II work. EE to discuss with E-In-C.

**EE, GUNA:**

- (39) 4 Projects of 100 days. Nil completed. Setup DE, CE to send chargesheet (Ch. Bhopal)

**EE, RAGHOGARH:**

- (40) Projects are slow. Suspend registration for 3 years of Contractor.  
Bireli 15 May. Kakrai 30 May, Bisenkheda 30.6.14 target date  
for completion.
- (41) Dharmavda – 80% complete.
- (42) KHARPURA – 100% Complete.
- (43) MADAKHEDI – Nalla closure taken up.
- (44) All 8 projects be completed before 30.6.14. Irrigation – 18208 /  
18436 HA.

**EE, ASHOKNAGAR:**

- (45) Marhi Kanoongo – will be completed in April 2014.
- (46) SEMRITANKI – 100%
- (47) MANIHARI : CE will inspect.
- (48) 4 Complete – 5 U – 1 after rains.

**EE, RAJGARH:**

- (49) Bankpura – Complete by June 2014.
- (50) KALAKUNDAL – To be dropped.
- (51) KHOKRIYA – Court case.
- (52) SAHEDI – To be dropped.

  
15.4.14


(M.G. Choubey)  
Engineer-in-Chief,  
Water Resources Deptt., Bhopal

Endt. No. 330/Review/SE (W)/2013

Bhopal, Dated 15 APRIL 2014

Copy forwarded to :

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. The Chief Engineer, .....
3. The Superintending Engineer, Water Resources Circle, .....
4. The Superintending Engineer, Major / Works / Admn., of E-in-C office.
5. Executive Engineer (Budget) of E-in-C office
6. Executive Engineer, Water Resources Division, .....
- ✓7. Web Manager, WRD for ONLINE feeding.

  
M.G. Choubey

Engineer-in-Chief,  
Water Resources Deptt., Bhopal