

Minutes of Video Conferencing By E-in-C, WRD on Dated 09.04.2019

Main Points :-

- 1 CE, Yamuna Basin, Gwalior
 - A. WRD Dn Jaura
 1. Bishori Stop Dam:- Agency fixed in August 2018, Progress is slow. Complete by 30/06/19.
 2. Chinnoni Karera:- Complete by 30/06/19.
 3. Mohari Stop Dam:- Complete by 30/06/19.
 4. Sangoli Stop Dam:- Complete by 30/06/19.
 5. Garhi Kheda Stop Dam:- Complete by 30/04/19.
 6. Pahadi Stop Dam:- Complete by 15/04/19.
 - B. WRD Dn Morena:-
 1. Pera Stop Dam:- Complete by 30/06/19.
 2. Aura Nalla:- Complete by 30/05/19.
 - C. WRD Dn Sabalgarh:-
 1. Madhopura Stop Dam:- Complete by 30/04/19.
 2. Rampur Stop Dam:- CE to inspect the work.
 - D. WRD Dn Sheopur:-
 1. Bardha bujurg:- Complete by 15/06/19
 2. Bijroni Stop Dam:- Work be inspected by SE, Resolve problem.
 3. Tehla Stop Dam:- Complete by 30/06/19.
 - E. WRD Dn Shivpuri:-
 1. Teela Nalla:- RAA case be expedited on top priority (CE, Gwalior)
- 2 CE, Chambal Betwa Basin, Bhopal
 - A. WRD Dn Ganjbasoda:-
 1. Barkheda Hargan Tank:- Forest clearance of 9.5 Ha be pursued.
 2. Semalkhedhi Teerath Tank:- LA Case be pursued.
 3. Sapan:- RAA case with Government. Expedite.
 - B. WRD Dn Ashoknagar:-
 1. Khutiya Bamhori Weir:- Proposal for cancellation of scheme submitted.
 - C. WRD Dn Rahogarh:-
 1. Gulwada Tank:- Complete by 30/04/19.
 2. Brahmapura :- Complete by 15/06/19.
 3. Fatehpur:- Forest Case be Submitted.

Prerani

D. WRD Dn Raisen:-

1. Markheda Gulab Tank:- Earlier contract foreclosed. New tender be invited.
2. Nagpura Nagjhiri:- Complete by 30/05/19.

E. WRD Dn Rajgarh:-

1. Shivpura :- Complete by 30/06/19.
2. Dhabikala:- LA Case be got cleared & Work Complete by 30/06/19.
3. Pipalia Kumar:- RAA Case be submitted.
4. Sadalpur no.2: Complete by 30.06.19.

F. WRD Dn Sehore:-

1. Jahanpur Barrage:-Complete by 30/06/19
2. Moghra Barrage:- Complete by 30/06/19
3. Jawaharkheda :- Complete by 30/06/19.
4. Mahadev Bedra:- Forest Case be pursued.
5. Sangam Dudhi Newaj Barrage:- Complete by 30/04/19.
6. Mali Khedi Barrage:- Complete by 15/05/19.
7. Chichlaya :- Complete by 15/05/19.
8. Chakaldi Barrage:- Complete by 30/04/19.
9. Amirganj:- Forest Case be pursued.

3 CE, Wainganga-
Basin, Seoni

A. WRD Dn Baihar:-

1. Paddi Nalla:- Complete by 30/04/19.
2. Baijalpur:-RAA Case be expedited.

B. WRD Dn Jabalpur:-

1. Alodh Tank:- Complete by 15/05/19.

C. WRD Dn Chindwara:-

1. Sawalkheda Stopdam:- Complete by 15/06/19.
2. Urram Nalla:-Final Bill be got cleared.
3. Kekra Complete by 30/04/19.
4. Seltiya:- Complete by 15/06/19
5. Gondi Badona:-Complete by 30/04/19.

D. WRD Dn Dindori:-

1. Mohra Pahrua Tank:- RAA Case be prepared.
2. Bhavarkhandi:- RAA Case be prepared.

P. Veni
13.04.19

E. WRD Dn Seoni:-

1. Darbai Tank:- Complete by 30/04/19.
2. Kanchna Mandi:- RAA be obtained and complete by 30/05/19.

Rajeev 11.04.19
(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department,
Bhopal

330
Endt. No. /EE (W)/VC/2017/4947

Bhopal Dated 11.04.2019

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.

Rajeev 11.04.19
(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department,
Bhopal