

**Minutes of Video Conferencing of ACS WRD and E-in-C, WRD on Dated
05.02.2019**

Main Points :-


- i) **CE, Ganga,
Basin Rewa**
- a) Tenders for Dhanpuri, Chosa & Narmada Diversion be floated for minor schemes In Annupur Division
 - b) In Shahdol, 3 Minor Schemes be completed by March 2019 and 7 by June 2019.
 - c) In Umaria Distt., Drinking water facilities be planned for Bega tribal's.
 - d) Bahuti Tunnel only 36m completed from entry point.
 - e) Tenders for Bahuti pump house be finalized by 20-02-19.
 - f) Teonthar tunnel:-Shotcrete completed, bed lining in progress. CC to be issued by 28-02-19.
 - g) Teonthar aqueduct:- 2 bearings replaced. Work to be completed by 15-04-19.
 - h) 40000 ha of potential be created before monsoon including completion of all works.
 - i) Naigarhi: Pipe procurement in progress.
 - j) Mahan:-Physical Completion Certificate issued. Financial completion certificate be issued by 10-02-19.
 - k) Bahri Project:- NH Crossing be completed by 05-03-19.
 - l) Gond Project:- Forest case be expedited.EIA/EMP be submitted by 10.02.2019.
 - m) Bhanni Project:- Tender be invited.
 - n) Amohradol project in Sidhi be completed by 30-06-19.
 - o) Singraulli:- 2 Schemes be completed by 31-03-19.
 - p) Satna:-Complete Amjhar minor scheme by 31-03-19 and Andhiyari Sagar by 31-05-19.
 - q) For Naigarhi-I, M/s JP has started procurement of pipes.
 - r) Rewa:- Complete Bamraha project by 30-06-19.
- CE, Rajghat
Project
Datia**
- a) Budget provision of Rs.10 crore be kept for Rajghat ERM works for financial year 2019-20. Tender for repair of LBMC be floated.

Rajghat

- b) Maa Ratangarh Project:- Tender document for Unit-II be prepared.
- c) Chanderi Project: work on approach channel in progress.
- CE, Yamuna Basin Gwalior**
- a) Complete Asan barrage by March, 2019.
- b) The work of 16 minor schemes is in progress, 3 schemes to be completed by March, 2019.
- c) CE to inspect Bhind main canal and identify repair works.
- d) Expedite forest case of Sanghata Scheme, tender be invited only after submission of forest case to MOEF, Delhi.
- CE, Narmada Tapti Basin, Indore**
- a) Awaliya:- Payment for Land Acquisition be completed with the help of Collector, CE to inspect ongoing civil work of the project and execution planning be finalized upto 10-02-19.
- b) Karam project:- LA Case be expedited.
- c) Dhar Distt.:- Complete 07 Minor Schemes by March, 2019 and 14 Schemes by June, 2019.
- d) Ujjain Dist.:- Complete 8 Minor Schemes by March, 2019; 5 Schemes by April, 2019 and 3 schemes by June, 2019.
- e) CE will send to E-in-C list of above schemes proposed for completion.
- f) Ensure completion of Indokh barrage by June, 2019.
- CE, WRD, Hoshangabad**
- a) Rabi Target 3.97 ha and actual irrigation 3.94 ha of basin.
- b) Complete 14 Minor schemes by March, 2019 and 4 schemes by June, 2019.
- c) CE to send demand for budget for ongoing minor prioritized schemes.
- d) Complete SIP-Kolar Project by March, 2019.
- CE, Chambal Betwa-Basin, Bhopal**
- a) Complete Deewanganj by May, 2019.
- b) Tender for 48000 ha for pressurized irrigation be invited for Parvati project by 10.02.2019.
- c) Collector Rajgarh to transfer Rs 12.00 Crores to Collector Sehore to start process of LA for Parvati project.

Prerna

- d) Tem:- Work held up for last 20 Days, CE and SE to inspect site and resolve the LA issue with the help of Collector, Vidisha.
- e) Kotha Barrage:- Tender has been invited for Rs 347.00 crore for 20000 Ha.
- f) Complete 09 Minor Schemes by March, 2019 and 12 schemes by June, 2019.
- g) CE to send demand for budget for ongoing minor prioritized schemes.
- h) Suthalia project:- Single tender on turnkey basis for head work and canal of the project be invited after publication of section 19 of LA Case for submergence area.



(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department,
Bhopal

Endt. No. 330/EE (W)/VC/2017/ 4796

Bhopal Dated 05.02.2019

Copy forwarded to:

1. Additional Chief Secretary, GoMP, Water Resources Department, Bhopal.
2. Commissioner, Command Area Development Authority, Bhopal.
3. Chief Engineer, WRD including E/M, Interstate, Narmada Malwa, Procurement.
4. Superintending Engineer, Major/Works and Admin. of EinC office.
5. Project Administrator, Bansagar Project, Rewa.
6. Chief Accounts Officer, O/o the EinC.
7. Executive Engineer, Vigilance, O/o the EinC.
8. Web Manager, WRD for uploading on Departmental Website.


(Rajeev Kumar Sukalika)
Engineer-in-Chief
Water Resources Department,
Bhopal