

क्रमांक 373/22/0909

कार्यालय प्रमुख अभियन्ता,

जल संसाधन विभाग, जल संसाधन भवन, तुलसी नगर, भोपाल

भोपाल दिनांक 10 / 02 / 2017

प्रति,

मुख्य अभियन्ता (समस्त)

जल संसाधन विभाग,

.....(म0प्र0)

विषय : मध्य प्रदेश राज्य के जल निकायों की मरम्मत, नवीनीकरण और बहाली (RRR)योजनाओं के संबंध में।

संदर्भ:- 1. इस कार्यालय का समसंख्यक पत्र दिनांक 06.10.16, 25.01.17, 02.02.17 एवं 17.02.17

---000---

उपरोक्त विषयांकित संदर्भित पत्रों का कृपया अवलोकन करें। आर.आर.आर. के अंतर्गत आपके कछाराधीन योजनाओं के संदर्भ में निम्नानुसार कार्यवाही किया जाना अपेक्षित है :-

1. आर.आर.आर. के अंतर्गत वर्ष 2014-15 स्वीकृत 125 योजनाओं में से आपके कछार से संबंधित योजनाओं की माह दिसम्बर 2016 की स्थिति में भौतिक एवं वित्तीय प्रगति प्रतिवेदन संलग्न निर्धारित प्रपत्र में इस कार्यालय को उपलब्ध किया जाना।  
उपरोक्त 125 योजनाओं में से 89 योजनाओं के राज्य शासन द्वारा शासकीय आदेश द्वारा जल निकायों की सीमा घोषित करने के लिये उठाये गये आवश्यक कदम एवं जल निकायों की सीमा में अतिक्रमण हटाने को सुनिश्चित करने के लिये की गई कार्यवाही की जानकारी एवं केन्द्रीय अनुदान की प्रथम किस्त के व्यय का वार्षिक परीक्षण विवरण प्रमाण पत्र प्रस्तुत किया जाना।
2. वर्ष 2014-15 में प्रस्तुत 73 योजनाओं में से 55 योजनाओं पर केन्द्रीय जल आयोग दिल्ली द्वारा परीक्षण उपरांत परीक्षण टीप जारी की गई है। जिनका सम्पूर्ण निराकरण किया जाकर 55 योजनाओं के परियोजना प्रतिवेदन पुनः प्रस्तुत किया जाना।
3. वर्ष 2015-16 में प्रस्तुत 12 योजनाओं में से 06 योजनाओं पर केन्द्रीय जल आयोग दिल्ली द्वारा परीक्षण उपरांत परीक्षण टीप जारी किया गया है। जिनका सम्पूर्ण निराकरण किया जाकर 06 योजनाओं के परियोजना प्रतिवेदन पुनः प्रस्तुत किया जाना। वर्ष 2014-15 में प्रस्तुत 12 योजनाओं एवं वर्ष 2015-16 में प्रस्तुत 06 योजनाओं पर केन्द्रीय जल आयोग, भोपाल द्वारा परीक्षण उपरांत दिये गये दिशानिर्देशों के अनुसार समस्त 18 योजनाओं को अद्यतन कर कर पुनः प्रस्तुत किया जाना।
4. दतिया शहर के वाटर बॉडीस के कार्यों के प्रस्ताव आर.आर.आर. की गाइड लाइन के अनुसार तैयार किया जाकर प्रस्तुत किया जाना।

उल्लेखनीय है कि प्रमुख सचिव, जल संसाधन विभाग द्वारा उपर्युक्त कार्यों को पूर्ण किये जाने हेतु दि.28.02.17 के समय सीमा निर्धारित की गई है। परंतु आज दिनांक तक कोई जानकारी प्राप्त नहीं हुई है।

अतः कृपया उक्त परिपेक्ष्य में दिनांक दि.21.02.17 को विडियो कान्फ्रेंसिंग में हुई चर्चा का भी स्मरण करें एवं वांछित कार्यवाही अविलंब पूर्ण कर जानकारी प्रस्तुत करें।

हस्ता/-

अधीक्षक यंत्री (कार्य)

कार्यालय प्रमुख अभियन्ता,

जल संसाधन विभाग, भोपाल

भोपाल, दिनांक : 28 / 02 / 2017

पृ.क्र. 373/22/09/09

प्रतिलिपि :-

1. वेब मेनेजर, डाटा सेन्टर, कोलार तिराहा, भोपाल (म0प्र0) वेब साईट पर दर्ज करने हेतु।
2. अधीक्षक यंत्री, जलसंसाधन मण्डल -----
3. कार्यपालन यंत्री, जलसंसाधन संभाग -----

अधीक्षक यंत्री (कार्य)

कार्यालय प्रमुख अभियन्ता,  
जल संसाधन विभाग, भोपाल

Sl. No.	Name of project	District	Tribal Block	Estt. Cost of the Scheme for funding Under RRR	Potential Planned (M)	Fund Released up to 09/2016			Expenditure incurred up to 03/2016	IP Restored up to 03/2016	Balance dist. under RRR as on 01.04.2016	Balance P as on 01.04.16	Budget provision for 2016-17 Rs. in crores	IP Registration in target 2015-16	Exp. During 2015-16 up to 09/2016	Exp. incurred During 2015-16 up to 09/2016	Total Exp. up to 09/2016		Total Exp. up to 12/2016		Remarks
						Change	SIWA	Total									Exp. incurred	IP restored	Exp. incurred	IP restored	

**अतिक्रमण भूखत प्रमाणपत्र एवं किये गये व्यय का वार्षिक लेखा परीक्षण विवरण तथा माह सितम्बर एवं दिसम्बर तिमाही के प्रगति प्रतिवेदन सार**

C.E. Ganga Basin Rewa																					
Sl. No.	Name of project	District	Tribal Block	Estt. Cost of the Scheme for funding Under RRR	Potential Planned (M)	Fund Released up to 09/2016			Expenditure incurred up to 03/2016	IP Restored up to 03/2016	Balance dist. under RRR as on 01.04.2016	Balance P as on 01.04.16	Budget provision for 2016-17 Rs. in crores	IP Registration in target 2015-16	Exp. During 2015-16 up to 09/2016	Exp. incurred During 2015-16 up to 09/2016	Total Exp. up to 09/2016		Total Exp. up to 12/2016		Remarks
						Change	SIWA	Total									Exp. incurred	IP restored	Exp. incurred	IP restored	
1	Paidigar Tank	Anuppur	Pushtpragathi	35.72	72	13.03	16.57	29.60	29.60	72	6.12	0	6.12	0	0.00	0.00	29.60	72			IP complete
2	Daliupara Tank	Anuppur	Pushtpragathi/Pushpragathi	40.21	75	14.67	22.08	36.75	36.75	75	3.46	0	3.46	0	0.00	0.00	36.75	75			IP complete
3	Godhanganj Tank	Anuppur	Jaitihar/ Jaitihar	89.81	116	25.46	27.54	53.00	53.00	116	16.81	0	16.81	0	0.00	0.00	53.00	116			IP complete
4	Kadlansara Tank	Anuppur	Jaitihar/ Jaitihar	35.19	45	12.84	20.15	32.99	32.99	45	2.20	0	2.20	0	0.00	0.00	32.99	45			IP complete
5	Kabherdi Tank	Anuppur	Jaitihar/ Jaitihar	49.22	61	17.95	5.71	23.66	23.66	35	25.56	26	25.56	26	8.63	26.00	32.29	61			IP complete
6	Kantsagar Tank	Anuppur	Jaitihar/ Jaitihar	28.11	54	10.25	0.25	10.50	10.50	20	17.61	34	17.61	34	4.41	30.00	14.91	50			IP complete
7	Naganvika Tank	Anuppur	Pushtpragathi	23.79	51	7.70	0.86	8.56	8.56	51	15.23	0	15.23	0	0.00	0.00	8.56	51			IP complete
8	Karkoor Tank	Anuppur	Pushtpragathi/Pushpragathi	59.18	200	21.59	16.20	37.79	37.79	200	21.39	0	21.39	0	16.48	0.00	54.27	200			IP complete
9	Khandra Tank	Anuppur	Jaitihar/ Jaitihar	23.85	56	8.70	2.25	10.95	10.95	56	12.90	0	12.90	0	0.00	0.00	10.95	56			IP complete
10	Manvati Tank	Anuppur	Kotma Kotama	18.55	67	6.77	5.78	12.55	12.55	67	6.00	0	6.00	0	2.88	0.00	15.43	67			IP complete
11	Shaji Tank	Anuppur	Pushtpragathi/Pushpragathi	86.90	201	31.70	4.85	36.55	36.55	201	50.35	0	50.35	0	0.49	0.00	37.04	201			IP complete
12	Gorara Tank	Shahdol	Sohgaur/ Sohgaur	46.87	78	15.28	7.18	22.46	22.46	78	24.41	0	24.41	0	0.00	0.00	22.46	78			IP complete
13	Gudhari Tank	Shahdol	Jaitpur/ Jaitpur	15.68	30	5.72	6.64	12.36	12.36	30	3.52	0	3.52	0	0.00	0.00	12.36	30			IP complete
14	Hartidh Tank	Shahdol	Jaitpur/ Jaitpur	25.60	56	9.34	16.70	26.04	26.04	56	0.00	0	0.00	0	0.00	0.00	26.04	56			IP complete
15	Karabul Tank	Shahdol	Jaitpur/ Jaitpur	49.75	122	18.15	27.38	45.53	45.53	122	4.22	0	4.22	0	0.00	0.00	45.53	122			IP complete
16	Ruppola Tank	Shahdol	Jaitpur/ Jaitpur	26.06	66	9.51	11.60	21.11	21.11	66	4.95	0	4.95	0	0.00	0.00	21.11	66			IP complete
17	Anghor Tank	Shahdol	Jaisinghnagar/ Jaisinghnagar	89.22	279	25.25	10.37	35.62	35.62	279	33.60	0	33.60	0	0.00	0.00	35.62	279			IP complete
18	Jharya Tank	Shahdol	Jaisinghnagar/ Jaisinghnagar	80.75	95	22.16	17.10	39.26	39.26	95	21.49	0	21.49	0	0.00	0.00	39.26	95			IP complete
19	Takharid Tank	Shahdol	Jaisinghnagar/ Jaisinghnagar	94.27	235	34.39	10.59	44.98	44.98	235	49.29	0	49.29	0	0.00	0.00	44.98	235			IP complete
20	Mohai Tank	Shahdol	Jaisinghnagar/ Jaisinghnagar	58.00	140	21.16	18.80	39.96	39.96	140	18.04	0	18.04	0	0.00	0.00	39.96	140			IP complete
21	Chandaria Tank	Shahdol	Sohgaur/ Sohgaur	151.80	236	5.54	106.49	112.03	112.03	236	39.77	0	39.77	0	0.02	0.00	112.05	236			IP complete
22	Brahui Tank	Shahdol	Jaitpur/ Jaitpur	34.09	68	12.44	16.90	29.34	29.34	68	4.75	0	4.75	0	0.00	0.00	29.34	68			IP complete
23	Pongri Tank	Shahdol	Sohgaur/ Sohgaur	54.68	132	19.95	25.44	45.39	45.39	132	9.29	0	9.29	0	0.00	0.00	45.39	132			IP complete
24	Bhikampur Tank	Shahdol	Jaitpur/ Jaitpur	74.33	207	27.11	34.27	61.38	61.38	207	12.95	0	12.95	0	0.00	0.00	61.38	207			IP complete
25	Sidi Tank	Shahdol	Jaitpur/ Jaitpur	73.62	200	26.85	34.02	60.87	60.87	200	12.75	0	12.75	0	0.00	0.00	60.87	200			IP complete
26	Karnal Tank	Sohi	Majhol/ Majhol	104.41	175	21.82	64.69	86.51	86.51	175	17.90	0	17.90	0	0.00	0.00	86.51	175			IP complete
27	Maraha Tank	Sohi	Majhol/ Majhol	69.59	211	6.86	50.94	57.80	57.80	211	11.79	0	11.79	0	0.00	0.00	57.80	211			IP complete
C.E.N.I. Basin Indore																					
28	Salkheda Tank	Bardwan	Ajant/ Rajpur	132.72	775	48.41	85.40	133.81	133.81	775	0.00	0	0.00	0	0.00	0.00	133.81	775			IP complete
29	RANJEET TANK	Bardwan	Ajant/ Rajpur	64.87	728	23.66	42.22	65.88	65.88	728	0.00	0	0.00	0	0.00	0.00	65.88	728			IP complete
30	BHORWADA TANK	Bardwan	Ajant/ Rajpur	170.67	720	62.26	70.35	132.61	132.61	720	38.06	0	38.06	0	0.00	0.00	132.61	720			IP complete

Sl. No.	Name of project	District	Trunk/ Block	Estim. Cost of the Scheme for funding Under RRR	Potential Planned (in ha)	Fund Released up to 03/2016			Expenditure incurred up to 03/2016	IP Restored up to 03/2016	Balance cost under RRR as on 01.04.2016	Balance IP as on 01.04.16	Budget provision for 2016-17 Rs. in crore	IP Restoration on target 2016-17	Exp. During 2016-17 up to 06/2016	IP restored During 2016-17 up to 06/2016	Total Exp up to 06/2016		Total Exp up to 09/2016		Total Exp up to 12/2016		Remarks	
						Central	State	Total									Exp	IP restored	Exp	IP restored	Exp	IP restored		
31	Satak Tank	Khargone	Kasrawad/Kasrawad	922.43	1998	189.75	759.00	948.75	948.75	1998	0.00	0	0.00	0	0.00	0.00	948.75	1998					Normal	IP complete
32	Dasoda Tank	Khargone	Barwale/ Barwala	24.90	65	6.47	19.40	25.87	25.87	65	0.00	0	0.00	0	0.00	0.00	25.87	65					Normal	IP complete
33	Virra Tank	Khargone	Segoni/	108.94	445	0.00	81.96	81.96	81.96	445	24.98	0	24.98	0	0.00	0.00	81.96	445					Normal	IP complete
34	Machhal Gaon Tank	Khargone	Bhikangaon/	74.18	182	27.06	34.03	61.09	61.09	182	13.09	0	13.09	0	0.00	0.00	61.09	182					Normal	IP complete
35	Navapura Tank	Khargone	Bhikangaon/	222.71	934	81.24	105.77	187.01	187.01	934	35.70	0	35.70	0	0.00	0.00	187.01	934					Normal	IP complete
36	Utakheda Tank	Khargone	Bhikangaon/	105.48	186	38.48	42.64	81.12	81.12	186	24.36	0	24.36	0	0.00	0.00	81.12	186					Normal	IP complete
37	Zadi Tank	Khargone	Maheshwar/ KHARGONE	50.33	149	18.36	14.42	32.78	32.78	149	17.55	0	17.55	0	0.00	0.00	32.78	149					Normal	IP complete
38	Banganga Tank	Khargone	Bhaganpura/ Bhaganpura/ Bhikangaon/	177.01	596	64.57	57.24	121.81	121.81	596	55.20	0	55.20	0	0.00	0.00	121.81	596					Normal	IP complete
39	Borgaon Tank	Khargone	Bhikangaon/ Bhikangaon	72.40	145	26.41	24.35	50.76	50.76	145	21.64	0	21.64	0	0.00	0.00	50.76	145					Normal	IP complete
40	Lalwinda Tank	Khargone	Badwah/ Badwah	208.03	385	32.04	96.13	128.17	128.17	385	79.86	0	79.86	0	0.00	0.00	128.17	385					Normal	IP complete
41	Sawlan Tank	Khargone	Kasrawad/	215.21	950	36.95	129.47	166.42	166.42	950	48.79	0	48.79	0	6.28	0.00	172.71	950					Normal	IP complete
42	Banji Tank	Khargone	Kasrawad/ Kasrawad	231.98	662	37.51	182.61	220.11	220.11	712	11.87	0	11.87	0	0.00	0.00	220.11	712					Normal	IP complete
43	Hirapur Tank	Khargone	Badwah/ Badwah	109.56	226	15.03	45.08	60.10	60.10	226	49.46	0	49.46	0	0.00	0.00	60.10	226					Normal	IP complete
44	Kalapata Tank	Khargone	Badwah/ Badwah	165.47	414	24.88	95.15	120.03	120.03	414	45.44	0	45.44	0	0.00	0.00	120.03	414					Normal	IP complete
45	Ambakalia Tank	Khargone	Kasrawad	1442.82	1998	330.26	1026.59	1357.19	1357.19	1998	85.43	0	85.43	0	0.00	0.00	1357.19	1998					Normal	IP complete
46	Dehi No.2 Tank	Khargone	Khargone/ Khargone	249.97	895	91.18	74.93	166.11	166.11	895	83.86	277	83.86	277	0.00	0.00	166.11	895					Normal	IP complete
47	VEDA PICKUP WHER (RSC)	Khargone	Bhikangaon/ Bhikangaon	139.68	283	50.95	47.99	98.94	98.94	283	40.74	73	40.74	73	6.24	20.00	105.18	230					Normal	IP complete
48	Saral Tank	Khargone	Bhikangaon/	41.27	103	15.05	4.58	19.63	19.63	49	21.64	54	21.64	54	0.00	0.00	19.63	49					Normal	IP complete
49	Gadigaikar Tank	Khargone	Bhaganpura/ Bhaganpura	191.53	1157	69.86	13.73	83.59	83.59	505	107.94	652	107.94	652	2.15	30.00	85.74	535					Normal	IP complete
50	Bhadwal Tank	Khargone	Segoni/Segoni	138.90	400	50.67	66.51	117.18	117.18	337	21.72	63	21.72	63	0.00	0.00	117.18	337					Normal	IP complete
51	Segon No.2 Tank	Khargone	Segoni/ Segon	52.54	104	1.35	0.15	1.50	1.50	3	51.04	101	51.04	101	0.00	0.00	1.50	3					Normal	IP complete
52	Sehempur Tank	Khargone	Bhikangaon/ Khargone	92.43	336	33.72	42.70	76.42	76.42	278	16.01	58	16.01	58	0.00	0.00	76.42	278					Normal	IP complete
53	Deoliya Tank	Khargone	Jhanyal/ Khargone	62.84	195	22.92	24.87	47.79	47.79	154	15.05	41	15.05	41	0.00	0.00	47.79	154					Normal	IP complete
54	Jirbhar Tank	Khargone	Badwah/ Badwah	441.03	1417	40.07	210.34	250.41	250.41	805	190.62	612	190.62	612	0.00	0.00	250.41	805					Normal	IP complete
55	Chandampur Tank	Khargone	Badwah/ Badwah	150.77	466	11.88	54.17	66.05	66.05	216	84.72	250	84.72	250	0.00	0.00	66.05	216					Normal	IP complete
56	Jamniya Tank	Khargone	Badwah/ Badwah	153.95	305	14.96	68.46	83.42	83.42	170	70.53	135	70.53	135	8.50	20.00	91.92	190					Normal	IP complete
57	Jalhwil Tank	Khargone	Badwah/ Badwah	174.63	324	5.77	72.43	78.20	78.20	149	96.43	175	96.43	175	0.00	0.00	78.20	149					Normal	IP complete
C.E. Hosnigabad																								
58	Wardha Tank	Beul	Mulali/ Mulali	46.08	259	16.81	29.46	46.27	46.27	259	-0.19	0	0.00	0	0.00	0.00	46.27	259					Normal	IP complete
59	Jhankhapa Tank	Beul	Mulali/ Mulali	87.58	230	31.95	56.05	88.00	88.00	230	-0.42	0	0.00	0	0.00	0.00	88.00	230					Normal	IP complete
60	Sabdi Tank	Beul	Mulali/ Mulali	45.48	200	16.59	28.45	45.04	45.04	200	0.44	0	0.44	0	0.00	0.00	45.04	200					Normal	IP complete
61	Sisnor Tank	Beul	Mulali/ Pradhapatam	67.21	166	24.52	29.32	53.84	53.84	166	13.37	0	13.37	0	0.00	0.00	53.84	166					Normal	IP complete
62	Likwara Tank	Beul	Mulali/ Mulali	57.02	168	20.80	19.33	40.13	40.13	168	16.89	0	16.89	0	0.00	0.00	40.13	168					Normal	IP complete
63	Humnapath Tank	Beul	Mulali/ Mulali	39.56	132	12.60	26.91	39.51	39.51	132	0.05	0	0.05	0	0.00	0.00	39.51	132					Normal	IP complete

Sl. No.	Name of project	District	Tank/Block	Estt. Cost of the Scheme for funding Under RRR	Potential Planned (in ha.)	Fund Released up to 03/2016			Expenditure incurred up to 03/2016	IP Restored up to 03/2016	Balance cost under RRR as on 01/04/2016	Balance IP as on 01/04/16	Budget provision for 2016-17 Rs. in crore	IP Restoration on target 2016-17	Exp. During 2016-17 up to 05/2016	IP restored During 2016-17 up to 06/2016	Total Exp up to 06/2016		Total Exp up to 09/2016		Total Exp up to 12/2016		Remarks	Comments		
						Central	State	Total									Exp	IP restored	Exp	IP restored	Exp	IP restored				
64	Jambadi Tank	Betul	Mulai/Mulai	57.52	287	20.98	8.52	29.50	29.50	287	28.02	0	28.02	0	10.50	0.00	40.00	287					287	IP complete		
65	Badagaon Tank	Betul	Mulai/Mulai	27.91	140	10.18	17.37	27.55	27.55	140	0.36	0	0.36	0	0.00	0.00	27.55	140					140	IP complete		
66	Chikhali Tank	Betul	Mulai/Mulai	41.63	122	15.19	22.91	38.10	38.10	122	3.53	0	3.53	0	0.00	0.00	38.10	122					122	IP complete		
67	Kherwant Tank	Betul	Mura/Mulai	16.76	45	6.11	9.47	15.58	15.58	45	1.18	0	1.18	0	0.00	0.00	15.58	45					45	IP complete		
68	Pohatia Tank	Betul	Mulai/Mulai	80.06	318	29.20	33.24	62.44	62.44	318	17.62	0	17.62	0	14.40	0.00	76.84	318					318	IP complete		
69	Ubhariya Tank	Betul	Mulai/Mulai	63.52	196	23.17	25.28	48.45	48.45	196	15.07	0	15.07	0	14.97	0.00	63.42	196					196	IP complete		
70	Chhoti Amravati Tank	Betul	Mulai/Prabhapatam	111.83	497	34.30	39.44	73.74	73.74	343	38.09	154	98.09	154	0.00	0.00	73.74	343					343	IP complete		
71	Parsodi Tank	Betul	Mulai/Prabhapatam	113.11	511	6.84	34.23	41.07	41.07	145	72.04	366	72.04	366	18.66	98.00	59.73	243					243	IP complete		
72	Sasundra Tank	Betul	Amra/Amia	175.41	707	15.30	91.53	106.83	106.83	378	68.58	329	68.58	329	16.91	75.00	123.74	453					453	IP complete		
73	Sonkhedi Tank	Betul	Mulai/Mulai	188.14	827	0.00	57.09	57.09	57.09	256	131.05	571	131.05	571	57.00	250.00	114.09	506					506	IP complete		
<b>C. E. Vain Ganga Basin Seoni</b>																										
74	Bhangra Nalla Tank	Balaghat	Parasara/Parasara	268.97	598	98.11	146.88	244.89	244.89	515	24.28	83	24.28	83	29.00	70.00	273.69	585					585	IP complete		
75	Angson pongar Tank	Balaghat	Baher/Baher	170.43	325	62.17	79.48	140.65	140.65	325	29.78	0	29.78	0	6.65	0.00	149.30	325					325	IP complete		
76	MOHARI Tank	Jabalpur	PANAGARI PANAGAR	305.18	542	36.98	154.46	191.42	191.42	542	113.76	0	113.76	0	10.85	0.00	202.27	542					542	IP complete		
77	Mengantola Tank	Jabalpur	Kundam/Kundam	487.45	1250	19.68	49.11	68.79	68.79	458	418.66	792	418.66	792	67.41	200.00	136.20	658					658	IP complete		
78	Patpara Tank	Jabalpur	Kundam/Kundam	88.15	347	21.94	23.09	45.03	45.03	221	43.12	126	43.12	126	8.93	35.00	53.98	256					256	IP complete		
79	Madai Tank	Jabalpur	SIHORA/SIHORA	577.63	1175	21.94	296.75	318.68	318.68	805	258.95	370	258.95	370	138.87	300.00	457.55	1105					1105	IP complete		
80	Badera Dam	Jabalpur	Panagar/Panagar	242.94	512	32.88	181.83	214.70	214.70	420	28.24	92	28.24	92	0.24	20.00	214.94	440					440	IP complete		
81	Barnu Tank	Jabalpur	SIHORA/SIHORA	526.46	1416	12.32	308.81	320.92	320.92	1084	205.54	332	205.54	332	102.65	180.00	423.57	1264					1264	IP complete		
<b>C. E. Dhasan ken Basin Sagor</b>																										
82	Basoni Tank	Damoh	Damoh/Damoh	35.86	101	13.08	0.62	13.70	13.70	101	22.16	0	22.16	0	0.00	0.00	13.70	101					101	IP complete		
83	Hardua pondi Tank	Damoh	Jabera/Jabera	83.54	356	4.01	12.03	16.04	16.04	356	67.50	0	67.50	0	0.00	0.00	16.04	356					356	IP complete		
84	Pundi Dam	Damoh	Jabera/Jabera	137.11	445	33.29	99.86	133.15	133.15	445	3.96	0	3.96	0	0.00	0.00	133.15	445					445	IP complete		
85	Sungaria Tank No.1	Panna	Shahnegar/Rapur	23.44	46	1.29	7.69	8.98	8.98	18	14.46	28	14.46	28	2.60	10.00	11.58	28					28	IP complete		
<b>C.E.C.B. Bhopal</b>																										
86	Rampurkhard Tank	Sehore	Ashta/Ashta	994.52	1760	56.78	515.30	572.08	572.08	1021	422.44	739	422.44	739	83.12	150.00	655.20	1171					1171	IP complete		



OLD MINOR PROJECT APPROVED BY TAC FOR R.R. WORK

S/N	Project Name	Sheet Title	Status	Scheme Code	Water Quantity (MLD)	Catchment Area (ha)	Use of the Project	Cultural Reserve	Average Elevation (m)	TOTAL		Future Reservations		Forest	Land use	Original C.A.	Present C.A.	Future C.A.	
										10	11	12	13						
* N. DRIP/ST/WE/GR (LEFT WING EXTENSION AFFECTED DISTRICT)																			
1	Garbhawa Tank	gml	Badwell	17R2002078901F098	22.78	18.21	1.10	181	0	181	17	5	97	90.50	0.30	3.91	181	0	181
2	Malgunda Tank	Sarlerpur	Dhar	17220022001-IF-001	135.50	4.07	1.3	176	109	176	7	69	215	98.13	0.54	2.05	176	100	176
3	Narwah Tank	Rajpur	Bardwa	17R2002041001	87.01	22.43	1.97	168	159	344	58	60	306	30.20	0.09	10.08	344	191	344
4	Adampur Tank	Kharoon	Kharwal	17220019033002	99.50	51.30	3.24	183	173	488	165	20	425	84.29	0.14	7.33	588	173	588
5	Solia Tank	Sarlerpur	Audapur	1726000015003	102.00	21.75	5.23	1104	358	940	486	67	700	350.49	0.28	5.37	1764	356	1408
6	Kimba Tank	Kandem	Jahapur	173300708002	1988.00	3.88	0.618	138	0.00	138	151	25	252	241.85	1.75	2.02	138	0	138
7	Thun No. 1 Tank	Badwan	Rajpur	17R20020402013	41.50	11.28	1.15	225	75	203	90	3	137	83.95	0.41	2.67	225	75	201
8	Karwatal Tank	Pawan/Pawal	Pawa	1708000020013	33.56	3.62	0.47	85	14	85	191	46	8	27.18	0.32	4.39	85	14	85
9	Sakra Tank	Mahoud	Ssu	1715006053002	110.00	20.33	4.56	1263	205	1778	1100	635	24	314.38	0.3603	7	1263	205	638
10	Gauwudatara	Paseral	Harwal	17R2005015002	41.50	15.75	1.86	400	174	395	38	0	201	205.37	0.3145	5.16	400	274	400
TOTAL (A) Rs. in Lakhs					2696.44	1568.03	21.93	4659	1288.00	3863	2263	910	2455	1433.00			4659	1288	3563
B - NORMA																			
11	Kanura Tank	Sikwar/Sikwan	Kalen	1739006000003	29.40	3.5	0.913	360	50.00	164	146	2	5	72.16	0.44	2.01	360	50	164
12	Samar Singh Tank	Barnoti	Guna	17X0003050002	360.00	33.04	5.48	986	0	745	574	45	26	85.77	0.12	2.3	593	0	745
13	Plunderi Tank	Sardapur	Dhar	17220022001-IF-003	14.80	7.15	1.72	309	267	309	29	90	113	116.83	0.38	1.99	309	297	309
14	Misrauda Tank	Sardapur	Dhar	17220022001-IF-002	51.32	9.34	2.8	258	205	259	25	390	354	81.00	0.35	2.57	259	205	259
15	Amrawasa Tank	Kharwad	Ughn	1718002040003	208.00	37.08	5.87	1156	462	1037	660	60	76	329.44	0.31	3.54	1156	462	1037
16	Uraura Tank	Dharman	Dhar	1722015010001-F0016	63.08	10.08	2.11	380	56	380	159	0	0	284.71	0.75	9.60	380	159	380
17	Supiyada Tank	Kharhar	Kadarn	1720002050001	143.80	26.8	4.173	788	364	752	583	244	137	160.15	0.21	3.37	788	364	788
18	Machhara Tank	Bhawan/Bhawan	Chaturpur	17000010035	4.30	1.00	0.34	70	20	47	43	20	10	10.49	0.2232	3.33	70	20	47
TOTAL (B) Rs. in Lakhs					775.16	121.99	23.30	4506	1464	3713	2222	861	904	1150.05			4908	1464	3713
TOTAL (A)+(B) Rs. in Lakhs					3071.60	299.02	45.23	8957	2752	7576	4485	1773	3359	2583.05	0.00	0.00	9567	2752	7576

OLD MINOR PROJECT APPROVED BY TAC FOR R.R. WORK

S/N	Project Name	Block/ Tensi	District	Scheme Code	Water spread	Catchm enl Area	Live capacity	Cultural e	Average Irrigation	Total Irrigatio	Number of beneficiaries					Repair (Renovatl)	Cost per Hm	A.C. Ratio	Original C.C.A.	Present C.C.A.	Plan
											Normal	SC	ST	ST	ST						
1	Seruli Tank	Part/ Pali	Bardwanl	17420020701 F-055	9.70	9.73	0.86	156	220	156	20	3	28	380.83	2.44	3.04	155	220	481		
2	Kh/Khiri Tank	Karahal	Sheopur	1739003017001	139.17	14.24	2.25	325	220	325	10	60	40	135.65	0.42	2.65	325	220	481		
	TOTAL (A)Rs. in Lakhs				149.07	23.97	3.11	481	220	481	30	63	68	516.68			481	220	481		
3	Roopnath Tank	Bahorbard	Katol	174400540001	110.55	10.70	2.35	294	144	294	140	49	21	92.36	0.31	3.24	294	144	481		
4	Anjanbhedl Tank	Badnawar	Dhar	1722001004001	45.00	3.88	0.67	124	50	124				48.51	0.40	3.70	124	50	218		
5	Chandampara Tank	Badnawar	Dhar	1722003004001F4-05	34.95	6.73	1.21	218	73	218	70	280	0	86.11	0.40	4.28	218	73	218		
6	Tumra Tank	Fanda	Bilopal	1728002083001	49.00	4.14	1.148	202	125	179	60	20	25	44.51	0.25	2.94	202	125	179		
	TOTAL (B)Rs. in Lakhs				239.50	25.45	5.38	838	392	812	270	349	46	271.49			838	392	481		
	TOTAL (A)+(B)Rs. in Lakhs				388.57	49.42	8.49	1319	612	1293	300	412	114	788.17			1319	612	323		

OLD MINOR PROJECT APPROVED BY TAC FOR R.R.R. WORK

S.N	Project Name	Block/ Tehsil	District	Scheme Code	Water Spread	Catchment Area	I/c Capacity	Culturable Area	Average Irrigation	Total Irrigation	Number of Beneficiaries			Repair/ Renovation	Cost per Acre	B.C. Ratio	Original C.C.A.	Present C.C.A.	Planned C.C.A.
											Home	SC	ST						
1	Chundi Diversion	Jaisingh Nagar	Shendol		11.25	207.00	0.50	746	476	600	0	17	300	666.23	1.11	2.53	746	476	600
2	Bhikarkheddi Tank	Sejgon	Kharagan	1724004009001	134.14	44.03	6.081	1095	476	1095	0	17	300	334.84	0.31	1.96	1095	476	1095
3	Mandawati Tank	Umardhan	Dhar	1722012019001		63.11	12.16	1919	1476	1910				131.94	0.07	5.97	1919	1476	1910
<b>B - NORMAL</b>																			
4	Undwa Tank	Badnawar	Dhar	1722001004001		6.86	1.03	190	79	186	0	0	138	97.24	0.52	2.7	190	79	186
5	Zinzardi Tank	Badnawar	Dhar	1722001004001 IF47	33.50	2.67	0.641	112	32	112	0	0	138	61.00	0.54	3.63	112	32	112
6	Rajipada Tank	Badnawar	Dhar	1722001004001 IF409		5.18	1.24	288	105	224				107.73	0.48	2.75	288	105	224