



**VIDEO CONFERENCING BY HON'BLE MINISTER, WRD
PRINCIPAL SECRETARY AND ENGINEER-IN-CHIEF,
WRD ON DATED 07-01-2014**

MAIN POINTS

1. Identification marking of outlets of Command Area works.
2. All SE, speedup completion of minor irrigation schemes.
3. EE, Kesli (Sagar) and Nowgong - Explanation for non-recording of progress of minor schemes under construction.
4. EE, Panna - Disciplinary action. Issue chargesheet (EE, Vig.)
5. Public resistance be addressed by Collector, Panna in some schemes of W.R. Division, Pawai.
6. Plan 10% Sprinkler Irrigation in Pench Project Command.
7. Forest Land Dispute to be resolved by Collector, Balaghat.
8. Float tenders of PIPARTAL (KATOLI) (EE, Seoni)
9. Gwalior corporation to furnish utilization certificate of amount given by WRD (Commissioner, CAD)
10. 32 villages be covered by CSD of CE, Datia. (CE, Datia)
11. REHAT Sub Minor work be completed by adjacent running contract (EE, Upper Purwa)
12. Unauthorised occupation in BANSAGAR COLONY, Deolond be removed (Action - Collector, Shahdol)
13. Stop-work of JHANDIA-KUNDIA. (EE, Badwani)
14. HILGAN - Forest compliance long pending with E.E.-I Sagar. Showcause notice to Shri Nandedkar, EE.
15. AMRAVAD (Raisen) - Grouting tender yet not floated. Showcause notice to be issued.
16. BHIND CITY CANAL - Float tender. Length (12 KM) Box about 3.5 KM.
17. DEHGUD work yet not started (Collector, Betul).

18. KUSHALPURA RAISING. Complete section-9 by 5.2.2013 (EE, Rajgarh).
19. Blacklist contractor of KUSHALPURA CANAL File caveat (CE, Bhopal)
20. BANSUJARĀ - Forest case.
21. Why does ½ hectare land mutation is taking so much time in SALIWADA (Collector Betul)?
22. KARELINALLA - Land allotted is less for forest.
23. SHYAMRI - Start work immediately.
24. RANGWAN-BENISAGAR - Sanction is delayed.
25. SONPUR - Alignment of distributaries and minors be fixed upto 15.01.2014. (EE, Kesli-Sagar)
26. MADIKHEDA - Grouting tender. (CE, Datia)
27. BANKPURA - Fixation of LSL. (CE, BODHI)




 (M.G. Choubey)
 Engineer in Chief,
 Water Resources Department,
 Bhopal (M.P.)

Endt. No.330/EE (W)/VC/2013

Bhopal, Dated 08 January 2014

Copy is forwarded to:

1. The Principal Secretary, Govt. of M.P., Water Resources Department, Mantralay, Bhopal.
2. Project Director, World Bank Projects, Water Resources Department, Bhopal.
3. All Chief Engineers, WRD, including E&M, Interstate, Narmada-Malwa
4. Commissioner, Command Area Dev. Authority, Bhopal.
5. Superintending Engineer, Administration / Works / Major

6. District Collector, Panna / Balaghat / Shahdol / Betul
7. Executive Engineer, Budget / Vigilance, E-in-C office.
- ✓ 8. Web Manager, WRD for ONLINE feeding.


7.1.14.

(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal