

**REVIEW OF WORKS BY PS WRD AND E-IN-C WRD ON
5TH APRIL 2014 AT BALAGHAT**

MAIN POINTS

- (1) Suspend Shri Uday Singh Parte, S.D.O. Baihar.
- (2) BAIJALPUR : No forest. Forefiet EMD and S.D., Penalty 10%. Complete Boulder Toe. Complete by Jhara Contractors rate 1.45 lakh cum earthwork. Nalla closure by E&M. Complete this work by 30.6.2014. Canal structures by piece work.
- (3) PARSATOLA : Complete Boulder Toe by piece work. 65000 cum earthwork balance. Complete it by 30.6.14. 1.184 lakh cum. be completed. DRB by P/W . Complete by 30.6.14 in all respect.
- (4) JHARA : Forest 2.20 ha.
- (5) PADDINALA (9.7 ha forest) : Work in progress.
- (6) Chargesheet EE Baihar :
- (7) Kudrai : Forest. Agency fixed Wainganga Construction.
- (8) SITADONGRI : Top width not to be increased. In any tank top width not to be increased for RRR work.
- (9) BHIMODI : SE to visit.
- (10) Black list M/s Sankalp Associates. Report on 15.4.14. Ramgarhi PUW.
- (11) BHANDARKOH : Complete by 30.6.14. (EE, S&I, Balaghat).
- (12) PACHAMA : Clear forest case.
- (13) EE, LMTG Narsinghpur : Visit Dokaria-weir for repair of float. Time limit 15.5.14.

- (14) SAI LAKSHMI : 9/30 Cr. 600 cum per day should be concreting.
- (15) SHRINIVAS : Minimum 300 cum per day concreting should be done.
- (16) SORATHIA VELJI : Target 500, Actual 200 cum. If not deploy departmental machines. Deduct from bill double of actual expenditure. Payment after quality certification by SE.
- (17) RAJIVSAGAR Canal should run on full capacity.
- (18) Rajivsagar investment clearance upto March 2014 be extended for March 2015.
- (19) SARATHI desilting tender. Excavated sand be utilised for lining.
- (20) RBC gates be repaired upto 31.5.14. (Shri Gwalwanshi).

ON 7TH APRIL 2014 PENCH PROJECT Distt. CHHINDWARA:

- (21) PENCH shaft be used for pumping water. All ventilation be allowed for fixing submersible pumps.
- (22) SEW 48500 / 75000 cum., is progress.
- (23) Training wall drawings awaited from CWC.
- (24) SEW should plan Rs. 20 crores upto June 2014. Work will run for seven days, 2 shifts.
- (25) No office will function permanently or temporarily at Chhindwara.
- (26) On 15th April all offices should be at Signa. No office at Chourai.
- (27) KEC less than 40% work done. Progress 280 cum/day.
- (28) 0.24 / 2.24 lakh. cum KEC. Encash bank guarantee. Even then if no improvement, terminate contract. Minimum 15000 cum. per

month on Friday person should reach ICICI Nagpur. New tender be uploaded upto 20.5.14.


CANAL :


- (29) BAKHARI : Railway crossing be completed by June 2015.
- (30) NANDNA : Disnet survey 15 May 2014 time limit.
- (31) BAMANIA : Work started.
- (32) N.H. drawing to be approved.
- (33) MASS 65 crores on 10th or 15th. Owner will meet PS . Curing arrangement be completed by 15.4.14.
- (34) Revised BOQ of dam is required for SEW.
- (35) KHAMKHARELI : Forefeit Security Deposit. E&M work not completed.
- (36) KATOLI : RAA case pending.
- (37) BOTHIA : Complete by June 2014. Present progress is slow.
- (38) BIJNA : Terminate contract of Shri Chouksey. Forefeit F.D.
- (39) BARELI : Complete by 15.5.2014. Poor progress.
- (40) KHAPA : Performance security not forfeited.
- (41) BAIGA PIPARIA : Hearting not upto MWL. Seepage problem. S/R estimate Time limit 15.4.14. by E&M Machines.
- (42) KATOLI : RAA to be decided (Shri VK Shrivastava, OSD, Mantralaya)
- (43) PIPARTAL : Complete by December 2014.

E.E., CHHINDWARA :

- (44) AMBAKHAPA : Forest 21 ha clearance is pending. Complete by March 2015.

- (45) DEHRI : Complete by December 2014.
(46) GONDI BADONA : Complete by March 2015.
(47) KHAMIBADELA : Complete canal by 30.6.14.
(48) SATTIDHAR : Take back Rs. 32 lakhs. Drop this project.
(49) TUNDWADA : Complete by March 2014.
(50) 5 projects to be completed before rains.
(51) MOHKHEDI : Forefeit EMD.





(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal

Endt. No. 330/Review/SE(W)/2013

Bhopal, Dated 15 APRIL 2014

Copy forwarded to :

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.
2. The Chief Engineer,
3. The Superintending Engineer, Water Resources Circle,
4. The Superintending Engineer, Major / Works of E-in-C office.
5. Executive Engineer (Budget) / Monitoring of E-in-C office
6. Executive Engineer, Water Resources Division,
- ✓ 7. Web Manager, WRD for ONLINE feeding.


(M.G. Choubey)
Engineer-in-Chief,
Water Resources Deptt., Bhopal