

VIDEO CONFERENCING BY PRINCIPAL SECRETARY,  
GOVT.OF M.P. WRD AND ENGINEER-IN-CHIEF, WRD

ON DATED 04-02-2014


त्वरित निराकरण हेतु  
इस कार्यालय का संदर्भ  
क्रमांक लिखें

MAIN POINTS

1. DATUNI (Dewas) : Forest clearance. Start R&R work.
2. SEMRI : Forest case. Expedite. (EE, Raisen)
3. SALIWADA (Betul) : Forest case be cleared. 0.50 hectare.
4. Rs. 5.23 + Rs. 5.94 Crores difference for PAWAI to be given to EE, Pawai (Panna).
5. Majhgawan : Forest / Revenue land dispute.
6. KATOLI & PIPARTAL : Forest amount deposit.
7. JALANDHAR - TODA : Amount deposit (EE, Sagar)
8. CHANAUA BUJURG - Rs. 0.15 lakh demand not received (EE - I, Sagar).
9. HILGAN - Forest Department Certificate.
10. Repeated appearance of issues in Video Conference will be counted as in-efficiency of EE.
11. BINA (EE, Kesli) - Complete mutation. Mark (FRL-4M / FRL-2M) line in submergence area. Send case to Bhopal (Time limit - 10.3.2014.)
12. BANSUJARA Stage-II : Will reach Bhopal 15.2.2014.
13. KARELI-NALLA : In Bhopal (Khargone).
14. HARPURA - Pending in PCCF office, Bhopal. (EE, S&I, Tikamgarh)
15. KARKEKI-MAU : 50% quorum of Gram Sabha is essential.
16. JOLANPUR, NAYAKHEDA, HILGAN, JALANDHAR - Certificate of Collector in forest case is required. Forest Right Act Certificate.

17. DEHGUD work yet not started. Force is required. (Collector, Betul)
18. BATKI : Pitching - start work immediately. (EE, Betul)
19. Four unauthorized occupation yet not vacated in Barapatthar colony. (Collector - Seoni)
20. Deposit atleast 25% outstanding amount from non-official occupants in Deolond Colony (SE, Pansagar).
21. BEDRA - Stopdam - Recover loss: Sanction S/R estimate (Rs. 8.69, 7.1 lakhs) EE, Niwas (Mandla)
22. MOHGAON : Forest case be expedited.
23. Land transfer, FRA (Forest Right Act) Mutation, tree counting, plantation scheme (FRL - 2M & FRL-4 M) Comp aff. proposal (Irrigation - 1990 ha)
24. MACHAK - Construction yet not started. RAA is awaited.
25. ALAMPUR - Extra quantity case be sanctioned immediately (EE, Budget).
26. SHYAMRI : Work will start On 6.2.2014. (EE, Bariarpur Canal)
27. PAWAI : Aqueduct drawing delayed. It should be expedited by EE, Pawai.
28. KACHHAL : Extra item. Issue physical C.C. of H/W.
29. RANGAWAN : Balance lining. Issue Showcause Notice to EE, Nowgong for NIT yet not floated.
30. KEETKHEDI : Complete it by 31.3.2014.
31. No separate work order is required. Date of agreement will be the date of start and contractors authority to start work. E-in-C to issue order (EE, Budget).
32. KESLI & SONPUR : Nalla closure be completed by March 2013. Disnet alignment be completed by 10 February 2014.

33. SURAJPURA : Forest case be expedited (EE, Kesli, Sagar)
34. NARROW HILL : Remedial measure (CE, Datia)
35. M/s. Kushwaha Construction Company, Jagdalpur: Work of lining found inferior by World Bank. CE to fix responsibility (CE, Gwalior).
36. On 11 February (2nd Tuesday) Video Conference may be held.
37. KHIRKIYA - Railway crossing drawing yet not approved (CE, Hoshangabad)
38. Sub-soil investigation of AMRAVAD (EE, Raisen).
39. HARIBAD : Rs. 559 lakhs. What is the upto expenditure. Please clarify. (EE, Badwani)
40. BAMULIA BHATI : Tank Waste-weir estimate. S/R be sent to E-in-C. Time limit - 10.1.2014 (EE, Sehore)
41. Shri K.K. Choudhary, SE : Suspension order for not attending Video Conference and absent from headquarter without permission.
42. Phone to Mr. Sekar, A.G. Shri Ahirwar case of G.P.F..
43. Suspend registration of M/s B.R. Construction Company, Rewa for Dindori works. (CE, Seoni).



*(M.G. Choubey)*  
 (M.G. Choubey)

Engineer in Chief,  
 Water Resources Department,  
 Bhopal (M.P.)

Endt. No.330/EE (W)/VC/2013

Bhopal, Dated : 5 February 2014

Copy is forwarded to:

1. The Principal Secretary, GOMP, Water Resources Department, Bhopal.

2. Project Director, World Bank Projects, WRD, Bhopal
3. Commissioner, Command Area Development Authority, Bhopal.
4. All Chief Engineers, WRD, including E&M, Interstate, Narmada-Malwa
5. Superintending Engineer, .....
6. Superintending Engineer, Major / Works of E-in-C office.
7. District Collector, Betul / Seoni
8. Executive Engineer (Budget) of E-in-C office.
- ✓ 9. Web Manager, WRD for ONLINE feeding.

  
S.2.14.

(M.G. Choubey)  
Engineer in Chief,  
Water Resources Department,  
Bhopal (M.P.)